

DETAILS OF ONGOING SCHEMES AS ON 1-4-2006

A (2) A.R.W.S.P. :

ANNEXURE - I

Sl. No.	Name of schemes	Type of Scheme	Name of habitation under the schemes.	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cummulative expenditure incurred upto 31-3-2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Present	Ultimate					Original envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Cherrapunjee w.s.s.	Gravity	(i) Sderkariah	16	7/6/99	413.238	14	20	314.62	50%	98.62	98.62	31/3/2004	31/3/07	3	Due to cancellation and re-allotment of work of T.P..
			(ii) khliehshnong				3057	4280								
			(iii) Maraikaphon				1273	1782								
			(iv) Pdengshnong				674	944								
			(v) Raidkteng				25	35								
			(vi) Nongrim				767	1074								
			(vii) Wah-U-Tim				132	185								
			(viii) Mawmluh				777	1088								
			(ix) Pamsohmen				334	468								
			(x) Nongsawlia				192	269								
			(xi) Mawkisyiem				896	1254								
			(xii) Saitsohpen				1027	1438								
			(xiii) Mawpunkyrtiang				245	343								
			(xiv) Pynshadkhurai				580	812								
			(xv) M.C.C.L.				1039	1455								
			(xvi) M.S.E.B..				86	120								
2	Rymmai w.s.s.	Gravity	Rymmai.	1	3/15/2004	6.125	129	181	5.64	75%	0.49	0.49	31/3/2006	31/3/07	1	Intra village problem.
3	Umsaw w.s.s.	Ringwell	Umsaw	1	3/15/2004	1.591	501	701	NIL	100%	1.591	1.591	31/3/2006	31/3/07	1	Financial liability.
4	Mawshamok w.s.s.	Gravity	Mawshamok	1	3/15/2004	8.265	157	220	6.19	80%	2.08	2.08	31/3/2006	31/3/07	1	Delay in execution of work.
5	Nongsteng w.s.s.	Gravity	(i) Nongsteng	3	3/15/2004	24.301	267	374	20.81	85%	3.49	3.49	31/3/2006	31/3/07	1	Financial liability.
			(ii) Kingshympet				46	64								
			(iii) Pamramdah				52	73								
6	Umwai w.s.s.	Gravity	(i) Umwai	2	3/15/2004	16.26	570	798	15.52	100%	0.74	0.74	31/3/2006	31/3/07	1	Financial liability.
			(ii)Mawlong				452	633								
7	Phong w.s.s.	Gravity	Phong.	1	22/3/06	12.088	188	263	Nil	Nil	12.088	12.088	31/3/08	31/3/07		
8	Diengsiar ws.s.	Gravity	Diengsiar.	1	22/3/06	45.642	703	984	Nil	Nil	45.642	45.642	31/3/08	31/3/07		
9	Rikyrshang w.s.s.	Gravity	Rikyrshang.	1	22/3/06	7.718	60	84	Nil	Nil	7.718	7.718	31/3/08	31/3/07		

Sl. No.	Name of schemes	Type of Scheme	Name of habitation under the schemes.	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cummulative expenditure incurred upto 31-3-2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Present	Ultimate					Original envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
10	Siej w.s.s.	Gravity	Siej.	1	22/3/06	4.558	70	98	Nil	Nil	4.558	4.558	31/3/08	31/3/07		
11	Mawkawir w.s.s.	Gravity	Mawkawir.	1	24/3/06	22.068	340	476	Nil	Nil	22.068	22.068	31/3/08	31/3/07		
12	Mawskhen w.s.s.	Gravity	Mawskhen.	1	24/3/06	8.093	125	175	Nil	Nil	8.093	8.093	31/3/08	31/3/07		
13	Pyndemdkhar w.s.s.	Gravity	Pyndemdkhar.	1	24/3/06	13.926	220	308	Nil	Nil	13.926	13.926	31/3/08	31/3/07		
14	Umsaw w.s.s.	Gravity	Umsaw.	1	31/3/06	1.418	258	361	Nil	Nil	1.418	1.418	31/3/07	31/3/07		
15	Bholaganj w.s.s.	Gravity	Bholaganj.	1	31/3/06	5.197	818	1145	Nil	Nil	5.197	5.197	31/3/07	31/3/07		
16	Mawthuli w.s.s.	Gravity	Mawthuli.	1	31/3/06	4.715	72	101	Nil	Nil	4.715	4.715	31/3/07	31/3/07		
17	Umtlang w.s.s.	Gravity	Umtlang.	1	31/3/06	13.147	210	294	Nil	Nil	13.147	13.147	31/3/08	31/3/07		
18	Mawsmmai comb. W.s.s.	Gravity	(i) Mawsmmai.	3	31/3/06	37.388	219	307	Nil	Nil	37.388	37.388	31/3/08	31/3/07		
			(ii) Mawblang.				119	167								
			(iii) Nongthymmai.				249	349								
19	Nohshuit w.s.s.		Nohshuit.	1	31/3/06	6.32	100	140	Nil	Nil	6.32	6.32	31/3/07	31/3/07		
T O T A L						652.058			362.78		289.289	289.289				

Executive Engineer (PHE)
Sohra Division, Sohra.