

ONGOING SCHEMES AS ON 1-4-2006**A (1) State Sector (MNP)****ANNEXURE - I**

Sl. No.	Name of schemes	Type of Scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cummulative expenditure incurred upto 31-3-2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Present	Ultimate					Original envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Mawsohmad w.s.s.	Gravity	(i) Mawsoohmad	4	31/3/91	19.07	206	288	18.23	60%	Nil	Nil	-	-		Due to theft case of
			(ii) Mawmang				153	214								GI pipe, F.I.R. lodge
			(iii) Myiong				17	24								revise estimate
			(iv) Sder				105	147								submitted.However,
																two habitation covered.
2	Laitduh w.s.s.	Gravity	Laitduh	1	14/2/03	16.577	120	168	13.72	10%	2.857	2.86	31/3/2005	31/3/2007	2	Due to land dispute inspite of land aggreement and sirdar prevent contractor to start the work. However efforts are on to solve the dispute
3	Nongriat w.s.s.	Gravity	Nongriat	1	20/2/03	9.89	154	216	8.07	100%	1.82	1.82	31/3/2006	31/3/2007	1	Poucity of fund.
4	Mawsahew w.s.s.	Gravity	Mawshew	1	27/3/03	19.179	274	384	18.18	90%	1.00	1.00	31/3/2005	31/3/2007	2	-do-
														31/3/2007		-do-
5	Thangkarang w.s.s.	Gravity	Thangkarang	1	21/3/03	5.572	127	178	4.77	100%	0.80	0.80	31/3/2006	31/3/2007	1	-do-
6	Kshaid w.s.s.	Gravity	Kshaid	1	9/12/03	11.061	217	304	9.05	60%	2.01	2.01	31/3/2006	31/3/2007	1	-do-
7	Extension of Middle Cherra	Gravity	Middle Cherra	1	3-4-04	6.216	674	944		10%	6.22	6.22	31/3/2006	31/3/2007	1	-do-
8	Rumnong w.s.s.	Gravity	Rumnong	1	15/3/04	3.015	138	193	1.45	40%	1.57	1.57	31/3/2006	31/3/2007	1	-do-
9	Nonglynkien w.s.s.	Gravity	Nonglynkien	1	15/3/04	2.913	30	42	2.04	75%	0.87	0.87	31/3/2006	31/3/2007	1	-do-
10	War-war Lumdawria	Gravity	War-war Lumdawria	1	15/3/04	2.974	226	316	2.22	90%	0.72	0.72	31/3/2006	31/3/2007	1	-do-
11	Wahkaliar w.s.s.	Gravity	Wahkaliar	1	23/3/04	12.725	161	225	12.22	100%	0.50	0.50	31/3/2006	31/3/2007	1	-do-
12	Laitkynsew w.s.s.	Gravity	Laitkynsew	1	23/3/04	17.746	575	805	16.63	80%	1.11	1.11	31/3/2006	31/3/2007	1	-do-

[illegible]

Sl. No.	Name of schemes	Type of Scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cummulative expenditure incurred upto 31-3-2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Present	Ultimate					Original envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
29	Laitmawsiang w.s.s.	Gravity	Laitmawsiang	1	31/3/06	25.136	553	774.2	Nil.	Nil.	25.14	15.00	31/3/2008	31/3/2008		
30	Re-Construction of															
	Shella w.s.s.	Gravity	(i) Nongneng	3	31/3/06	18.056	135	189	Nil.	Nil.	18.06	10.00	31/3/2008	31/3/2008		
			(ii) Nongrum				123	172								
			(iii) Rasongkatenor				188	263								
31	Re-Construction of															
	Tynrong (Mawrap)w.s.s.	Gravity	Tynrong	1	31/3/06	11.139	170	238	Nil.	Nil.	11.14	11.14	31/3/2008	31/3/2007		
32	Tluh w.s.s.	Gravity	Tluh	1	31/3/06	8.546	140	196	Nil.	Nil.	8.55	8.55	31/3/2008	31/3/2007		
33	Mawiong comb. w.s.s.	Gravity	(i) Mawiong	2	31/3/06	14.744	230	322	Nil.	Nil.	14.74	14.74	31/3/2008	31/3/2007		
			(ii) Maweitksar.													
T O T A L						451.134			235.03		215.177	178.195				

Executive Engineer (PHE)
Sohra Division, Sohra.