

DETAILS OF ONGOING SCHEMES AS ON 01-04-2006

**Water Supply to Schools**

Rs. in lakhs

**ANNEXURE - II**

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
											Originally envisage	Revised		
1	2	3	4	5	6	7	9	10	0	0	13	14	15	16
5	Water supply				PHE.258/03/24									
	scheme for 69 Nos.				dt. 22-12-05	21.34	8.97	70%	12.37	12.37	31-3-07			
	L.P.schools													

Executive Engineer, (PHE)  
RWS: Division, Simsangiri,  
Williamnagar.