

Sl. No	Name of Schemes	Type of Schemes	Name of habitations	No. of habs.	Date of sanction	Estt. Cost (in Rs.)	Population benefited		Cumulative Expenditure up to 31.03.05	Overall physical progress	Balance fund for completion	Amount reqd. during 2005-06	Date of Completion		Delay in years	Remarks for delay
							Present	Ultimate					Original envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARP SCHEMES																
1	Upper balsri Ading W/S/S	Pumping	1. Upper balsri Ading	1	31.03.01	13.474	215	280	11.145	80%	3	3	31.03.03	31.03.06	3	Delay in power supply by Me.S.E.B. Deptt.
2	Akoksigiri W/S/S	G/Feed	1. Akoksigiri	6	13.03.01	26.997	663	862	29.28	100%	—	—	31.03.3	31.03.06	3	Land dispute & work in progress
			2. Deku Nakham bazar													
			3. Abindagiri													
			4. Rongjol Wachol													
			5. Sandong Nokat													
3	Silki Rongsibogiri W/S/S	-Do-	1. Silki Rongsibogiri	2	25.03.04	12.704	77	100	11.26	90%	2.08	2.08	31.03.06	—	—	Work in Progress
			2. Silki Betagiri													
4	Balwatgiri W/S/S	-Do-	1. Balwatgiri	6	25.03.04	33.495	466	609	34.85	90%	—	—	31.03.06	—	—	-Do-
			2. Balwat Rongchong													
			3. Debandgiri													
			4. Ringkap Songmong													
			5. Ringkap Songital													
5	Kene Badimagiri W/S/S	-Do-	6. Ringkappgiri	7	25.03.04	23.626	570	741	18.65	80%	6.15	6.15	31.03.06	—	—	-Do-
			1. Kene Badimagiri													
			2. Kene Dasinggiri													
			3. Kene Anchenggiri													
			4. Kengiri													
6	Paromgiri W/S/S	-Do-	5. Kilbolma Adinggiri	5	25.03.04	29.109	505	657	27.98	85%	2.58	2.58	31.03.06	—	—	-Do-
			6. Modonggiri													
			7. Bilgiri													
			1. Paromgiri													
			2. Rongmu Paromgiri													
7	Konakona W/S/S	-Do-	3. Rongma Rekmangiri	2	25.03.04	35.745	1068	1388	29.22	80%	8.31	8.31	31.03.06	—	—	-Do-
			4. Dobagiri													
8	R.C.C R/well at Adugiri	R/Well	5. Dagal Songital	1	23.02.05	0.56	72	94	0.48	100%	0.08	0.08	31.03.06	—	—	-Do-
			1. Konkona													
9	R.C.C Gondugiri Ading	-Do-	2. Baigonkona	1	23.02.05	0.56	72	94	0.48	100%	0.08	0.08	31.03.06	—	—	-Do-
10	R.C.C Rimrang Konapara	-Do-	1. Gondugiri Ading	1	-Do-	0.84	141	183	0.15	100%	0.69	0.69	31.03.06	—	—	-Do-
11	R.C.C Bhatuagaon Koch Basti	-Do-	1. Rimrang Konapara	1	-Do-	0.84	167	217	0.15	100%	0.69	0.69	31.03.06	—	—	-Do-
12	R.C.C Banchakol	-Do-	1. Bhatuagaon Koch Basti	1	14.02.05	0.786	183	238	0.09	100%	0.696	0.696	31.03.06	—	—	-Do-
			1. Banchakol	1	-Do-	0.786	145	189	0.09	100%	0.696	0.696	31.03.06	—	—	-Do-

13	R.C.C Dobakura Hajong Basti	-Do-	1. Dobakura Hajong Basti	1	-Do-	0.786	121	157	0.09	100%	0.696	0.696	31.03.06	—	—	-Do-
14	R.C.C Darong Adinggittim	-Do-	1. Darong Adinggittim	1	-Do-	0.786	176	229	0.09	100%	0.696	0.696	31.03.06	—	—	-Do-
15	R.C.C Darong Apalgittimn	R/well	1. Darong Apalgittimn	1	14.02.05	0.524	166	215	0.06	100%	0.464	0.464	31.03.06	—	—	Work in Progress
16	R.C.C Hati Trimbaligittim	-Do-	1. Hati Trimbaligittim	1	-Do-	0.524	125	1163	0.06	100%	0.464	0.464	-Do-	—	—	-Do-
17	R.C.C Jarangkona Jigading	-Do-	1.Jarangkona Jigading	1	-Do-	0.524	175	175	0.06	100%	0.464	0.464	-Do-	—	—	-Do-
18	R.C.C Jarangpara Apalgittim	-Do-	1.Jarangpara Apalgittim	1	-Do-	0.524	163	212	0.06	100%	0.464	0.464	-Do-	—	—	-Do-
19	R.C.C Jarangkona Nokma	-Do-	1.Jarangkona Nokma	1	-Do-	0.524	173	225	0.06	100%	0.464	0.464	-Do-	—	—	-Do-
20	R.C.C Jarong Bandukosa	-Do-	1.Jarong Bandukosa	1	-Do-	0.786	112	146	0.12	100%	0.404	0.464	-Do-	—	—	-Do-
21	R.C.C Medupara	-Do-	1.Medupara	1	-Do-	0.786	215	280	0.06	100%	0.726	0.726	-Do-	—	—	-Do-
22	R.C.C Ritedekpara	-Do-	1.Ritedekpara	1	-Do-	0.786	208	270	0.55	100%	0.236	0.236	-Do-	—	—	-Do-
23	R.C.C Chanduboi Bazar	-Do-	1.Chanduboi Bazar	1	-Do-	0.786	226	294	0.75	100%	0.036	0.036	-Do-	—	—	-Do-
24	R.C.C Dinkajora	-Do-	1.Dinkajora	1	-Do-	0.786	214	278	0.759	100%	0.03	0.03	-Do-	—	—	-Do-
25	R.C.C Basulpara Pramgittim	-Do-	1.Basulpara Pramgittim	1	-Do-	0.262	108	141	0.22	100%	0.04	0.04	-Do-	—	—	-Do-
26	Daji Adagiri Combined W/S/S	G/Feed	1. Daji Teksragiri 2. Baji Balemagiri 3. Daji Abagiri 4. Songma Matchokgiri 5. Songma Matchok Songital 6. Daji Boldak 7. Daji Romagiri 8. Narso Songitcham 9. Narso Songital 10. Dajigiri 11. Daji Adugiri 12. Teksragiri 13. Minsi Chiringgiri 14. Daringgiri 15. Daji Songital 16. Dabing Songital	16	31.03.05	49.636	1279	1663	—	—	49.636	30	31.03.07	—	—	Recently sanctioned
27	Gagagiri W/S/S	-Do-	1. Upp. Mibonpara 2. Lower Mibonpara 3. Gagagiri 4. Agalgiri 5. Rimrangpara	5	31.03.05	70.973	1586	2062	—	—	70.973	40	31.03.07	—	—	-Do-
28	R.C.C. R/Well at Bamongiri under Chokpot Block	R/well	1. Bamonggiri 2. Rene Badimagiri 3. Balasinggiri	5	31.03.05	3.037	526	684	—	—	3.04	3.04	31.03.06	—	—	Recently sanctioned

[illegible]

[illegible]