

DETAILS OF ONGOING SCHEMES AS ON 1.4.2005. ANNEXURE :I																
Sl.No.	Name of schemes	Type of scheme	Name of Habitation under the schemes	Nos. of habitation	Date of sanction	Estimated cost Rs. In lakh	Population benefited Present/ ultimate		Commulati-ve expenditure incurred upto 31.3.05	Over all physical progress in %	Balance fund required for completion	Amount required during 05-06	Date of completion as dd- mm-yy		Delay in year	Reason in delay.
							Present	Ultimate				Rs. In lakh	Rs. in lakh	Originally envisage	Revised	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MNP																
1	Augmentation of Madan Mawser W.S.S.	Gravity	Madan Mawser	1	18.8.03	6.578	257	360	4.14	100%	2.438	2.438	31.3.05	-	-	
2	Umkaber W.S.S.	-Do-	Umkaber	1	20.1.04	12.68	342	479	8.02	100%	4.66	4.66	31.3.05	-	-	
3.	Augmentation of Pomlum Baniun W.S.S.	-Do-	1. Pomlum	2	25.3.04	9.42	1708	2391	5.46	100%	3.96	3.96	31.3.05	-	-	
			2. Baniun													
4.	Saitkhlieh Traw combined W.S.S.	Pumping	1.Saitkhlieh	2	21.8.03	12.61	268	374	7.41	85%	5.2	5.20	-	-	-	Due to deposit works by
			2. Traw													
5.	Sohram combined W.S.S.	-Do-	1. Sohram	2	19.8.03	16.29	254	356	12.43	95%	3.86	3.86	-	-	-	
			2. Lwai													
6.	Madan Nongiap W.S.S.	Gravity	Madan Nongiap	1	18.8.03	5.47	104	146	3.79	90%	1.68	1.68	-	-	-	
7.	Improvement of Laitsohma W.S.S.	- Do-	Laitsohma	1	20.1.04	4.42	72	101	1.79	90%	2.63	2.63	-	-	-	
8.	Renovation of Lyngkhoi W.S.S.	-Do-	1. Madan Lyngkhoi	2	28.2.03	13.51	1143	1600	11.94	100 %	1.57	1.57	26.6.04	-	-	

			2. Khlieh Lyngkhoh													
9.	Renovation of Sunei Lyngkien Kyiem W.S.S.	-Do-	1. Sunei	3	21.1.03	15.228	864	1210	7.68	65%	7.548	7.548	-	-	-	
			2.Lyngkien													
			3. Kyiem													
10.	Laitlyngkhoh W.S.S.	-Do-	Laitlyngkho i	1	31.3.05	15.888	324	454	-	-	15.888	10.00	-	-	-	Scheme recently sanctioned