

**DETAILED OF ONGOING SCHEMES AS ON 1/4/2005 (ARP)**

Sl. No.	Name of Scheme	Type of Scheme	Name of Habitation under the Scheme	No. of Habitations	Date of Sanctions	Estimated Cost	Population		Commutative expenditure incurred up to 31/3/2005	Overall Physical Progress in %	Balance fund required for completion		Amount required during 2004 -05	Date of Completion		Delay in years	Reasons for delay.
							Present	Ultimate						Originally	Revised		
1	2	3	4	5	6	7	8	9	10	11	12		13	14	15	16	17
1	Dongsepngi Nongbah Marshillong	P	(i).Dongsepngi Marshillong (ii)Nongbah Marshilong	2 Nos.	30.03.02	37.46	708	992	33,88,222	96%	3,57,778	3.58	3,57,779	2003	30.11.05	2 years	Due to late receipt of materials
2	Dombah Tieh Nongbah	P	(i).Dombah (ii).Tiehnongbah	2 Nos.	31.03.2000	10.512	1181	1653	9,98,084	20%	53,116	0.53	53,117	2003	30.05.05	2 years	Due to village rivalry
3	Dongsepngi Mawkhyrwang	P	(i).Dongsepngi (ii).Mawkhrwang	2 Nos.	22.02.01	5.291	120	168	3,93,990	99%	1,38,110	1.38	1,38,111	2003	30.05.05	3 years	due to late receipt of materials
4	Dongmawsaw	P	Dommawsaw	1 No.	31.03.01	4.076	96	135	4,08,186	99%	( - ) 586		( - ) 587	2002	30.05.05	3 years	Land dispute
5	Domjyrti wss	P	(i).Domjyrti (ii).Rangmaw	2 Nos.	31.03.01	23.325	538	729	14,93,901	80%	8,38,599	8.39	8,38,600	2003	30.05.05	1year	Due to late receipt of Power line
6	Domsohkhai	P	Domsohkhai	1 No.	31.03.03	10.444	232	325	11,08,469	99%	35,931	0.36	35,932	2004	01.06.05	1year	Due to late receipt of materials
7	Dewlieh Combd. Wss	G	(i).Dewlieh (ii).Mawkohph et	2 Nos.	31.03.03	17.51	384	482	14,10,695	90%	3,39,805	3.40	3,39,806	2004	30.05.05	1year	Due to late receipt of materials
8	Khasiadop	P	Khasiadop	1 No.	31.03.03	3.859	1281	1793	2,33,418	85%	1,52,482	1.53	1,52,483	2005	-	-	Due to late receipt of materials
9	Lower Puksora	P	Lower Puksora	1 No.	31.03.95	6.932	396	554	5,39,595	95%	2,77,456	2.78	2,77,457	2004	31.10.05	1year	land dispute.
10	Mawmyriong.	P	Mawmyriong.	1 No.	31.03.03	16.529	352	493	3,39,698	99%	2,202	0.02	2,203	2004	01.06.05	1year	Due to late receipt of materials
11	Mawtajem	G	Mawtajem	1 No.	31.03.03	3.419	94	128	3,39,698	98%	2,202	0.02	2,202	2004	01.06.05	1year	Due to late receipt of materials
12	Mawlynroh	G	Mawlynroh	1 No.	31.03.03	3.571			2,76,578	80%	80,522	0.81	80,522	2004	30.12.05	1year	Due to late receipt of materials
13	Mawshaliah	G	Mawshaliah	1 No.	31.03.03	6.357			3,64,957	80%	(-) 857	0.01		2004	01.06.05	1year	Due to late receipt of materials

14	Nongeitser	P	Nongeitser	1 No.	31.03.03	3.641			3,64,957	95%	(-)857	0.01		2004	30.06.05	1year	Due to late receipt of materials
15	Pariong Combd WSS	P	(i). Pariong (ii).Nongdom (iii).Laitnamlang (iv).Rngisawlia (v).Peinlang	5 Nos.	31.03.97	92.101			97,67,007	98%	(-) 5,58,007			2000	30.06.05	5 year	Land Dispute
16	Rumnongshenken	P	Rumnongshenken	1 No.	21.03.01	3.814	77	108	3,22,097	99%	59,303	0.59	59,303	2004	31.01.05	1year	Due to late receipt of materials
17	Rangkhiat	P	Rangkhiat	1 No.	31.03.03	17.29	389	545	16,65,026	99%	63,974	0.64	63,974	2004	30.05.05		Due to late receipt of materials
18	Shngimitnah	G	Shngimitnah	1 No.	31.03.03	19.531	370	518	14,14,893	80%	5,38,207	5.38	5,38,208	2004	30.09.05		Due to late receipt of materials
19	Upper Rajapara	P	Upper Rajapara	1 No.	31.03.03	18.324			19,67,956	80%	(-) 1,35,556			2004	30.09.05		Due to late receipt of materials
20	Wahliewlong Combd wss	P	Wahliewlong 'M' Wahliewlong 'N'	2 Nos.	31.03.03	19.007			19,25,804	95%	(-) 25,104			2004	30.09.05		Due to late receipt of materials
21	Ngundilang	STC	Ngundilang.	1 No.		0.490			44,810	80%	4,190	0.04	4,191	2004	30.09.05		Due to late receipt of materials
22	Phlanddiloin WSS				31.3.05	33.102				0%			33.102				
23	Sahnsiang WSS				31.3.05	26.593				0%			26.593				