

DETAILED OF ONGOING SCHEMES AS ON 1/4/2005 (MNP)

Sl. No.	Name of Scheme	Type of Scheme	Name of Habitation under the Scheme	No. of Habitation	Date of Sanctions	Estimated Cost	Population		Commutative expenditure incurred upto 31/3/2005	Overall Physical Progress in %	Balance fund required for completion		Amount required during 2004 -05	Date of Completion		Delay in years	Reasons for delay.
							Present	Ultimate						originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	Impt. Of Shngimawlein	P	(i) Shngimawlein (ii) Laitnong	2 Nos	27.03.96	16.131	1721	2237	14,15,016	99%	1,98,084	1.98	1,98,085	2000	09.06.05	5 Year	Land dispute
2	Aug. of Munai Panchering Koraigora wss.	G	(i) Munai Panchering (ii).Koraigora	2 Nos	31.03.98	2.525			1,14,743	67%	1,37,757	1.38	1,37,758	1999	31.03.06	7 Year	Late receipt of materials
3	Mawkyllei wss	G	Mawkyllei	1 No	30.03.02	39.903	980	1372	36,16,322	5%	3,73,978	3.74	3,73,979	2002	31.12.05	3 Year	Due to late receipt of materials
4	Renv. & Extn. Of Mawkohboi Wahseij wss	G	(i) Mawkohboi (ii).Wahseij.	2 Nos	31.03.98	20.302	585	819	20,04,305	95%	25,835	0.26	25,835	1999	31.12.05	6 Year	Late receipt of materials
5	Aug. of Jashiar	P	Jashiar	1 No	13.03.01	7.47	320	488	7,26,936	98%	47,765	0.48	47,765	2003	01.06.05	2 Year	Due to financial liabilities
6	sohduid wss	P	Sohduid	1 No	14.02.03	2.121	56	79	2,10,458	99%	1,742	0.02	1,742	2004	30.05.05.	1 Year	Due to late receipt of materials
7	Wahliewlong wss	G	Wahliewlong	1 No	31.03.94	60.269			59,78,597	96%	48,303	0.48	48,303	1996	30.10.05	9 Year	Land dispute
8	Laitnong Combd	P	(i).Shngimawlein (ii).Laitnong (iii).Pyndenumsaw (iv).Sohmat (v).Nongsynrieh.	5 Nos	29.03.97	59.621	3300	4620	52,09,064	95%	7,62,036	7.62	7,62,037	1999	09.05.05	6 Year	Land dispute
9	Mawthawpdah wss	P	Mawthawpdah	1 No	31.03.95	25.525	1050	1470	25,50,895	99%	2,099	0.02	2,100	2000	09.05.05	5 Year	Land dispute
10	Nonglyngkien wss	P	Nonglyngkien		05.03.97	23.99	1085	2519	19,94,584	90%	4,04,416	4.04	4,04,417	2000	09.05.05	5 Year	Land dispute
11	Rangblang Combd wss	P	(i).Sohsynniang (ii).Rangblang 'A"	6 Nos	13.03.01	59.545	1908	2671	49,50,895	80%	10,03,605	10.04	10,03,606	2003	31.12.05	2 Year	Due to late receipt of Power line

			(iii).Namlang. (iv).Diwian (v).Nongbah (vi).Pomtra.														
12	Reconstn. Of Ngunraw wss	P	Ngunraw	1 No	26.03.04	65.547	252	353	48,06,552	40%	17,48,148	17.48	17,48,149	2006	-	-	Work in Progress
13	Impt. Mawten wss	P	Mawten	1 No	27.01.04	33.448	2163	3024	18,93,814	70%	14,50,986	14.51	14,50,987	2006	-	-	Work in Progress
14	Qty.Imp of Pyndendiwah	P	Pybndendiwah	1 No	23.03.04	2.612	235	329	55,066	50%	2,06,134	2.06	2,06,135	2006	-	-	Work in Progress
15	Mawsynrap Rangdikhew wss	P	(i).Mawsynrap (ii).Rangdikhew	2 Nos	01.03.04	3.532	159	223	1,69,179	50%	1,84,021	1.84	1,84,022	2006	-	-	Work in Progress
16	Impt Mawrap wss	P	Mawrap	1 No	15.03.04	2.815	165	307	43,542	50%	2,37,958	2.38	2,37,959	2006	-	-	Work in Progress
17	Qty.Imp of Pathew	P	Pathew	1 No	23.03.04	1.460	159	253	39,890	50%	1,06,110	1.06	1,06,111	2006	-	-	Work in Progress
18	Dongshilliang WSS				31.3.05	18.845						18.85					