

**DETAILS OF ONGOING SCHEME AS ON 31.12.2005
UNDER ACCELERATED RURAL WATER SUPPLY PROGRAM (ARWSP)**

Annexure - I

SI No	Name of Schemes	Type of Schemes	Name of the habitation under	No of habitatio	Date of Sanction	Estimate d	Population		Commula tive	Overall physical	Balance fund	Amount required	Date of Completion as dd mm yy		Delay in years	Reasons for delay	Remarks
							Present	Ultimate					Original Envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Weilyngkut	Gravity	Weilyngkut	1	15.03.04	15.64	479	671	15.43	100%	0.21	0.38	31 st March '05	31 st March '05	NIL		schemes completed
2	Wahnongkseh	Gravity	Wahnongkseh	1	28.03.05	18.76	616	862	9.9	30%	8.86	18.74	31 st March '05	31 st March '06	1	Sanctioned in March '05	work in progress