

- INVESTIGATION UNIT DIVISION, SHILLONG ANNEXURE-I

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
2	<u>Accelerated Rural Water Supply</u>															
2	<u>Accelerated Rural Water Supply Programme(A.R.W.S. P.)</u>															
1	Nongsder W.S.S.	Gravity	Nongsder	1 No	31/3/2003	14.362	386	540	12.97	88%	1.392	Rs.1.40	31/3/2006	31/3/2006		
2	Pashum W.S.S.	Gravity	Pashum	1 No	15/3/2004	1.82	168	235	1.395	100%	0.425	Rs.0.42	31/3/2006	31/3/2006		Scheme is physically completed .
3	Nashain W.S.S.	Gravity	Nashain	1 No	15/3/2004	2.028	56	78	1.317	100%	0.711	Rs.0.71	31/3/2006	31/03/2006		
4	Nongeitnai & Thai combined W.S.S.	Gravity	(i)Nongeitnai (ii)Thai	2 Nos	15/3/2004	20.232	419	587	17.564	90%	2.668	Rs.2.66	31/3/2006	31/3/2006		
5	Lyndem W.S.S.	Gravity	Lyndem	1 No	15/3/2004	3.652	1612	2257	2.705	100%	0.947	Rs.0.94	31/3/2006	31/03/2006		Scheme is physically completed
6	Saitbakon W.S.S.	Gravity	Saitbakon	1 No	15/3/2004	21.949	771	1079	18.14	80%	3.809	Rs.2.81	31/3/2006	31/12/2006	9 months	
7	Mawlyndum W.S.S.	Gravity	Mawlyndum	1 No	15/3/2004	7.331	406	568	6.46	94%	0.871	Rs.0.90	31/3/2006	31/3/2006		
8	Langkyrdem W.S.S.	Gravity	i)Laitlynting ii)Lewduh, iii) Mawlieh iv)Wahlyngkot, v)Laitmynrieng,vi)Laitshuti m	6 Nos	31/3/2004	254.895	5247	7346	170.66	6%	84.235	Rs.50.00	31/3/2007	31/3/2007		
9	Burma W.S.S	Gravity	i) Burma, ii)Wahjarem	2 Nos	15/3/2004	7.712	158	165	4.76	100%	2.952	Rs.3.00	31/3/2006	31/3/2006		