

**NAME OF DIVISION:- INVESTIGATION UNIT DIVISION, SHILLONG ANNEXURE-I**

1	2	3	4	5	6	7	POPULATION BENEFITTED PRESENT/ULTIMATE		10	11	12	13	DATE OF COMPLETION AS DD.MM. Y.Y.		16	17
							PRESENT	ULTIMATE					INCURRED UPTO 31.12.2005	OVERALL PHYSICAL PROGRESS IN o/o		
	NAMES OF SCHEMES	TYPE OF SCHEMES	NAME OF HABITATION UNDER THE SCHEMES	NOS OF HABITATIONS	DATE OF SANCTIONED	ESTIMATED COST					BALANCE FUND REQUIRED FOR COMPLETION				DELAY IN YEARS	REASON FOR DELAY
	<b>Prime Minister's Package</b>															
1	Umthlong II	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	120	168	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
2	Umthlong III	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	135	189	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
3	Umthlong IV	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	127	178	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
4	Umthlong V	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	130	182	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
5	Umthlong VI	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	118	165	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
6	Mawblah I	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	100	140	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
7	Mawblah II	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	115	161			Rs.0.673	0.673	Rs.0.673	31/01/2006	31/12/2005	Scheme is physically completed
8	Mawblah III	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	131	183			Rs.0.673	0.673	Rs.0.673	31/01/2006	31/12/2005	Scheme is physically completed
9	Lumdewsaw I	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	105	147			Rs.0.673	0.673	Rs.0.673	31/01/2006	31/12/2005	Scheme is physically completed
10	Lumdewsaw II	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	93	130	Rs.0.372	100%	Rs.0.301	0.301	Rs.0.301	31/01/2006	31/12/2005	Scheme is physically completed
11	Lumdewsaw III	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	92	129	Rs.0.10	100%	Rs.0.573	0.573	Rs.0.573	31/01/2006	31/12/2005	Scheme is physically completed
12	Umsaw Mawtawar I	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	120	168	Rs.0.10	100%	Rs.0.573	0.573	Rs.0.573	31/01/2006	31/12/2005	Scheme is physically completed
13	Umsaw Mawtawar II	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	126	176	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
14	Umsaw Mawtawar III	D.T.W (H.P)		1 No.	01/05/2005	Rs.0.673	117	164	Rs.0.05	100%	Rs.0.623	0.623	Rs.0.623	31/01/2006	31/12/2005	Scheme is physically completed
	<b>School Water Supply</b>															
1	Mawiong Pres.L.P. School	Gravity	Mawiong	1 No	01/05/2005	Rs.0.2145				100%	Rs.0.2145	0.2145	Rs.0.2145	31/01/2006	31/12/2005	Scheme is physically completed
2	Mawklot L.P. School	Gravity	Mawklot	1 No	01/05/2005	Rs.0.211				100%	Rs.0.211	0.211	Rs.0.211	31/03/2006	31/12/2005	Scheme is physically completed
3	Mary Mount Higher Secondary School	Gravity	Mawtawar	1 No	01/05/2005	Rs.0.230			Rs.0.415	100%	Rs.0.1185	0.1185	Rs.0.1185	31/03/2006	31/12/2005	Scheme is physically completed
4	Bading Secondary school, Nongmynsong	Gravity	Nongmynsong	1 No	01/05/2005	Rs.0.2264			Rs.0.115	100%	Rs.0.115	0.115	Rs.0.115	31/03/2006	31/3/2006	Scheme is physically completed
5	Mawkhan Pres.L.P.School	Gravity	Mawkhan	1 No	01/05/2005	Rs.0.225				100%	Rs.0.225	0.225	Rs.0.225	31/03/2006	31/3/2006	Scheme is physically completed
6	Bhanubhaka L.P.School,U.P. School	Gravity	Nongmynsong	1 No	01/05/2005	Rs.0.225			Rs.0.111	100%	Rs.0.114	0.114	Rs.0.114	31/03/2006	31/3/2006	Scheme is physically completed
7	Nongmynsong Dorbar L.P. & U.P.School	Gravity	Nongmynsong	1 No	01/05/2005	Rs.0.225			Rs.0.111	100%	Rs.0.114	0.114	Rs.0.114	31/03/2006	31/3/2006	Scheme is physically completed
8	Mawiong R.C.L.P.School	Gravity	Mawiong	1 No	01/05/2005	Rs.0.216				100%	Rs.0.216	0.216	Rs.0.216	31/03/2006	31/3/2006	Scheme is physically completed
9	Mawan L.P. School	Gravity	Mawan	1 No	01/05/2005	Rs.0.218				100%	Rs.0.218	0.218	Rs.0.218	31/03/2006	31/3/2006	Scheme is physically completed
1	Mawtawar	S.T.C.	Mawtawar	1 No	03/05/2005	Rs.0.205	464	650			Rs.0.205	0.205	Rs.0.205	31/3/2006	31/3/2006	Scheme is physically completed
2	Mawklot	S.T.C.	Mawklot	1 No	03/05/2005	Rs.0.61	1464	2050			Rs.0.61	0.61	Rs.0.61	31/3/2006	31/3/2006	Scheme is physically completed
3	Lytting Larbri	S.T.C.	lytting larbri	1 No	03/05/2005	Rs.0.152	223	312			Rs.0.152	0.152	Rs.0.152	31/3/2006	31/3/2006	Scheme is physically completed
4	Mawshun	S.T.C.	Mawshun	1 No	03/05/2005	Rs.0.305	1781	2493			Rs.0.305	0.305	Rs.0.305	31/3/2006	31/3/2006	Scheme is physically completed
5	Nongsder	S.T.C.	Nongsder	1 No	03/05/2005	Rs.0.1525	386	540			Rs.0.1525	0.1525	Rs.0.1525	31/3/2006	31/3/2006	Scheme is physically completed