

Sl.no	Name of scheme	Type of scheme	Name of habitation under the scheme	Nos.of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.12.05	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original envisage	Revised		
							8	9								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	ThadMuthlong wss	Pimping	Thadmuhthlong	1	7.5.99	28.899	2376	1326	31.452	100%	-	-	31.3.05	31.3.06	1 yr	Physically completed
	Tongseng Nongkhlieh wss	Gravity	Tongseng Nongkhlieh	1	29.3.00	21.017	492	689	21.23	100%	-	-	31.3.05	31.3.06	¼ yr	Physically completed
	Pala wss	Gravity	Pala	1	21.3.03	20.92	545	763	4.4		16.52	16.52	31.3.06	31.3.07		-do-
2	Narwan wss	-do-	Narwan	1	31.3.03	84.161	2742	3839	88.44	90%	-	-	31.3.05	31.3.06	1 yr	Estimate was not yet submitted by the MeSEB for
3	Maitdein Iongkynshur wss	Gravity	1.Maitdein 2.Iongkynshur	2	31.3.03	19.124	1106	1548	18.22	100%	0.904	0.904	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund to be adjusted
4	Laskein comb.wss	Pumping	1.Laskein A 2.Laskein B 3.Mookaiaw Nein 4.Mookaiaw Iongmynso 5.Mookaiaw sanlad 6.Mookaiaw Khloo	6	31.3.03	71.107	3548	4967	75.94	70%	-	-	31.3.05	31.3.07	2 yr	Payment yet to be made to MeSEB and RE under preparation
5	Sohphoh comb. Wss	-do-	1.Sohphoh 2.Larnai 3.Thadmuseum	3	31.3.03	40.454	1233	1726	48.37	75%	-	-	31.3.06	-	-	TEO to be adjusted and no Power line
6	Sohkynphor wss	Gravity	Sohkymphor	1	31.3.03	79.231	2629	3690	82.71	50%			31.3.05	31.3.06	½ yr	Due to source dispute and the
7	Mookympad wswsw	H/Pump	Mookympad	1	31.3.03	3.32	617	864	1.27		2.05	-	31.3.06	31.3.07		Dry bore
8	Mynsgat wss	Pumping	1.Mynsgat 2.Moolyngkdein A 3.Moolyngkdein B	3	31.3.03	30.706	1749	2448	24.95	60%	5.756	5.756	31.3.06	-	-	-
9	Dona Umbluh	Gravity	Dona umbluh	1	31.3.03	13.4	93	131	12.04	100%	1.36	1.36	31.3.06	31.3.06		-do-
10	Imple. Of sakhain wss	-do-	Sakhain	1	30.3.04	14.696	575	805	16.15	100%			31.3.05	31.3.06	1 yr	-do-

11	Imple. Of Mookjat wss	-do-	Mookjat	1	30.3.04	15.157	220	380	14.38	100%	0.78	0.78	31.3.05	31.3.06	½ yr	Due to late received of pipes and TEO to be adjusted
12	Imple.of Moorap wss	-do-	Moorap	1	30.3.04	15.974	400	560	17.55	100%	-	-	31.3.05	31.3.06	½ yr	-do-
13	Imple.of Sutnga wss	Pumping	Sutnga	1	30.3.04	148.03	5800	8120	117.3	-	30.73	30.73	31.3.06	31.3.07	-	Source dispute
14	Umrakhia wss	-do-	Umrakhia	1	1.3.05	0.26	15	21		100%	0.26	0.26	31.3.06	31.3.06		Physically completed and liabilities to be cleared
15	Mookoiram wss	D/Well	Mookoiram	1	22.12.05	0.99	396	555			0.99	0.99	31.3.06	31.3.06		Recently sanctioned
16	Tympiahkasu wss	-do-	Tympiahkasu	1	22.12.05	0.33	86	121			0.33	0.33	31.3.06	31.3.06		-do-
17	Kyrwen wss	-do-	Kyrwen	1	22.12.05	0.66	250	350			0.66	0.66	31.3.06	31.3.06		-do-
18	Amdoh wss	-do-	Amdoh	1	22.12.05	0.33	67	94			0.33	0.33	31.3.06	31.3.06		-do-
19	Amralang wss	-do-	Amralang	1	22.12.05	0.33	57	80			0.33	0.33	31.3.06	31.3.06		-do-

Executive Engineer (PHE)
RWS Division Jowai.