

Sl.no	Name of scheme	Type of scheme	Name of habitation under the scheme	Nos.of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.12.05	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original envisage	Revised		
1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	13.	14.	15.	16.	17.
1	Amkhlo Pamtbuh wss	Gravity	1.Amkhlo Pamtbuh 2.Amkhlo Jaralud.	2	11.2.00	8.586	372	521	2.92	-	-	-	-	31.3.07	-	RE submitted but not yet sanction.
2	Amsyndai wss	Gravity	Amsyndai	1	5.3.01	13.6	300	390	12.56	100%	1.04	1.04	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund
3	looksi wss	Pumping	1.looksi 2.Umdienlieng 3.Priang 4.Iawthymme 5.Saphai	5	28.3.01	89.3	4355	6097	87.54	100%	-	-	31.3.05	31.6.06	½ yr	-do-
4	Moolamanoh wss	Gravity	Moolamanoh	1	31.3.01	56.55	3276	4259	61.273	100%	-	-	31.3.05	31.3.06	1yr	Physically completed, liabilities pending due to paucity of fund and TEO to be adjusted
5	Mupyut wss	-do-	1.Mupyut 2.Shkenpyrsit 3.Madantyrpait	3	31.3.01	67.13	1225	1847	69.97	100%	-	-	31.3.05	31.3.06	1yr	-do-
6	Iongnoh wss	Pumping	Iongnoh	1	31.3.01	30.77	671	939	29.9	95%	0.87	0.87	31.3.05	31.3.06	¼ yr	Awaiting power supply and payment already made
7	Chyrmang wss	Gravity/ Pumping	Chyrmang	1	31.3.01	33.15	608	851	27.09	95%	6.06	6.06	31.3.05	31.3.06	½ yr	Awaiting power supply and payment already made
8	Passadwar wss	Gravity	1. Passadwar 2.Lumpyngngad	2	28.3.02	15.78	554	776	14.341	100%	1.439	1.439	31.3.05	31.3.06	1yr	Physically completed, liabilities pending due to paucity of fund
9	Amsotai Twahusdiah wss	Gravity	1.Amsotai 2. Twahusdiah	2	28.1.03	13.05	596	835	12.83	100%	0.22	0.22	31.3.05	31.3.06	¾ yr	Physically completed, liabilities pending due to paucity of fund
10	Lymba Kongwang wss	-do-	1.Lymba 2.Kongwang	2	28.2.03	8.46	190	266	11.69	100%	-	-	31.3.05	31.3.06	¾ yr	-do-
11	Amsku wss	-do-	Amsku	1	25.3.03	6.55	124	174	9.21	100%			31.3.05	31.3.06	¾ yr	-do-
12	Amkoi wss	-do-	Amkoi	1	28.3.03	11.5	57	738	10.91	100%			31.3.05	31.3.06	1yr	-do-
13	Kairang wss	H/Pump	Kairang	1	18.8.03	1.94								31.3.06		Rig is not approachable upto the village. Recently road have been constructed
14	Ren.of Shnongpdeng wss	-do-	Shnongpdeng	1	21.8.03	8.92	557	854	3.807	100%	5.113	5.113	31.3.05	31.3.06	1yr	Physically completed, liabilities pending due to paucity of fund

15	Byndihati wss	Pumping	Byndihati	1	29.11.03	44.43	1726	2417	8.737	15%	35.693	11.69	31.3.06	31.3.07	-	MeSEB not yet submitted the estimate
6	Imprv.of Chiehruphi wss	Gravity/ Pumping	1.Chiehruphi 2.Musiang Lamare 3.Musiang Lamare old	3	19.12.03	52.82	6041	1450	42	45%	10.82	10.82	31.3.06	-	-	Late received of pipes
17	Imprv.of Iongkaluh wss	Pumping	Iongkaluh	1	23.2.04	42.29	1019	2127	4.762	-	37.528	-	31.3.06	-	-	Source dispute.
18	Ren.of LadMukhla wss	Gravity	LadMukhla	1	24.2.04	16.91	998	1397	17.2	80%			31.3.05	31.3.06	1 yr	Late received of pipes
19	Ren.of Khaddum wss	Gravity	Khaddum	1	1.3.04	9.35	188	263	10.7	100%	-	-	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund and TEO to be adjusted.
20	Ren.of Lakroh wss	Gravity	Lakroh	1	2.3.04	8.73	178	189	9.12	100%			31.3.05	31.3.06	1 yr	Late received of pipes
21	Imprv.of Amsarin wss	-do-	Amsarin	1	15.3.04	14.03	332	465	14.68	60%			31.3.05	31.3.06	1 yr	-do-
22	Impl.of Pynurkba wss	-do-	Pynurkba	1	15.3.04	9.14	250	350	5.48	45%	3.66	3.66	31.3.05	30.3.06	½ yr	Late received of pipes
23	Ren.of Myngkre wss	-do-	Myngkre	1	16.3.04	7.87	220	308	8.342	100%	-	-	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund
24	Impl.of Amsohrhong wss	-do-	Amsohrhong	1	23.03.04	8.71	250	350	9.15	100%			31.3.05	31.3.06	1 ry	Late received of pipes
25	Impl.of Padu Masku wss	-do-	Masku	1	24.3.04	16.91	439	615	11.131	-	5.779	5.779	31.3.05	31.3.07	-	Due to source dispute work have not been taken up till date. Settlement of the above is still going on
26	Impl.of Hingaria wss	-do-	Hingaria	1	31.3.04	41.06	3505	4907	28.33	35%	12.73	12.73	31.3.06	-	-	Late received of pipes
27	Thangrain wss	Pumping	1.Thangrain 2.Iongkwang 3.Khliehsnriang.	3	30.3.05	64.289	2184	3058	10.37	-	64.289	10.524	-	31.3.08	-	Recently sanctioned
28	Byrwai wss	Gravity	Byrwai	1	31.3.05	58.482	1299	1819	-	5%	58.482	50.761	-	31.3.07	-	Recently sanctioned
29	Umrasing wss	Gravity	Umrasing	1	31.3.05	5.809	82	132	3.68	20%	2.129	2.129	-	31.3.06	-	-do-
30	Deinshalalu Umshong comb.	Pumping	1.Deinshalalu 2.Umshong 3.Shilliang Umshong	3	31.3.05	31.429	509	713	3.7	5%	27.729	27.729	-	31.3.07	-	-do-
31	Saipung wss	Gravity	Saipung	1	31.3.05	38.732	2820	3948	35.92	-	2.812	2.812	-	31.3.07	-	-do-
32	Rngat comb. Wss	Pumping	1.Rngat 2.Lumputhoi 3.Moonongtdu 4.Musniangrim 5.MusniangJondeng 6.Mulang	6	31.3.05	135.084	3826	4286	-	-	135.084	79.269	-	31.3.08	-	-do-
33	Lumtongseng wss	Gravity	Lumtongseng	1	31.3.05	4.25	68	95	4.32	5%			-	31.3.06	-	-do-
34	Namdong comb.wss	-do-	1.Namdong A 2.Namdong B	3	31.3.05	55.741	1149	1608	18.5	-	37.241	37.241	-	31.3.08	-	-do-

			3.Umlasiaw.													
35	Pyrtakuna wss	-do-	Pyrtakuna	1	31.3.05	18.076	278	385	9.71	20%	8.366	8.366	-	31.3.06	-	-do-
36	ShilliangMyntang wss	Pumping	ShilliangMyntang	1	31.3.05	55.775	1943	2720	6.95	-	48.825	16.32	-	31.3.08	-	-do-
37	Kairang wss	-do-	1.Kairang 2.Nongthymme	2	31.3.05	36.612	627	875	4.399	10%	32.213	19.152	-	31.3.07	-	-do-
38	Iapmala wss	-do-	Iapmala	1	31.3.05	39.421	728	1028	6.391	-	33.03	24.133	-	31.3.07	-	-do-
39	Lumshken Wahsarang comb.wss	-do-	1.Lumshken 2.Wahsarang	1	31.3.05	47.374	979	1371	11.44	-	35.884	25.665	-	31.3.07	-	-do-
40	Tamu wss	Pumping	Tamu	1	31.3.05	20.234	924	1294	6.38	-	13.854	8.501	-	31.3.08	-	-do-
41	Improvement of Ionglwit wss	Gravity	Ionglwit	1	21.7.05	0.77				50%	0.77	0.77	31.3.06	31.3.06		Recently sanctioned

Executive Engineer(PHE)  
RWS Division Jowai.