

DETAILED OF ONGOING SCHEMES AS ON 31.12.05

Sl.No.	Name of Scheme	Type of Scheme	Name of Habitation under the Scheme	ARP							Overall Physical Progress in %	Balance fund required for completion	Amount required during 2004 -05	Annexure - I		Reasons for delay.
				No. of Habitations	Date of Sanctions as ddmmyy	Estimated Cost	Population		Commulative expenditure incurred upto 31/12/2005	Date of Completion as ddmmyy				Delay in years		
							Present	Ultimate							originally	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Dongsepngi Nongbah Marshillong	P	(i).Dongsepngi Marshillong	2 Nos.	30.03.02	37.46	708	992	35.822	100%	1.638	3.58	3,57,779	2003 30.11.05	2 years	Due to late receipt of materials
2	Dombah Tieh Nongbah	P	(i).Dombah (ii).Tiehnongbah	2 Nos.	31.03.2000	10.512	1181	1653	10.517	100%	0	0.53	53,117	2003 30.05.05	2 years	Due to village rivalry
3	Dongsepngi Mawkhyrwang	P	(i).Dongsepngi (ii).Mawkhrwang	2 Nos.	22.02.01	5.291	120	168	4.242	100%	1.049	1.38	1,38,111	2003 30.05.05	3 years	due to late receipt of materials
4	Dongmawsaw	P	Dommasaw	1 No.	31.03.01	4.076	96	135	4.1	100%	0	(-) 587	2002 30.05.05	3 years	Land dispute	
5	Domjyrti wss	P	(i).Domjyrti (ii).Rangmaw	2 Nos.	31.03.01	23.325	538	729	14.93	100%	8.395	8.39	8,38,600	2003 30.05.05	1year	Due to late receipt of Power line
6	Domsohkhai	P	Domsohkhai	1 No.	31.03.03	10.444	232	325	10.68	100%	0	0.36	35,932	2004 01.06.05	1year	Due to late receipt of materials
7	Dewlieh Combd. Wss	G	(i).Dewlieh (ii).Mawkohphet	2 Nos.	31.03.03	17.51	384	482	15.39	99%	2.12	3.40	3,39,806	2004 30.05.05	1year	Due to late receipt of materials
8	Khasiadop	P	Khasiadop	1 No.	31.03.03	3.859	1281	1793	4.349	98%	0	1.53	1,52,483	2005 -	-	Due to late receipt of materials
9	Lower Puksora	P	Lower Puksora	1 No.	31.03.95	6.932	396	554	7.062	99%	0	2.78	2,77,457	2004 31.10.05	1year	land dispute.
10	Mawmyriong.	P	Mawmyriong.	1 No.	31.03.03	16.529	352	493	16.686	100%	0	0.02	2,203	2004 01.06.05	1year	Due to late receipt of materials
11	Mawtajem	G	Mawtajem	1 No.	31.03.03	3.419	94	128	3.427	100%	0	0.02	2,202	2004 01.06.05	1year	Due to late receipt of materials
12	Mawlynroh	G	Mawlynroh	1 No.	31.03.03	3.571	78	109	2.766	95%	0.805	0.81	80,522	2004 30.12.05	1year	Due to late receipt of materials
13	Mawshaliah	G	Mawshaliah	1 No.	31.03.03	6.357	176	246	6.65	99%	0	0.01		2004 01.06.05	1year	Due to late receipt of materials
14	Nongeitser	P	Nongeitser	1 No.	31.03.03	3.641	75	105	3.69	100%	0	0.01		2004 30.06.05	1year	Due to late receipt of materials
15	Pariong Combd WSS	P	(i). Pariong (ii).Nongdom (iii).Laitnamlang (iv).Rngisawlia (v).Peinlang	5 Nos.	31.03.97	92.101	4425	6195	97.69	100%	0			2000 30.06.05	5 year	Land Dispute
16	Rumnongshenken	P	Rumnongshenken	1 No.	21.03.01	3.814	77	108	6.807	100%	0	0.59	59,303	2004 31.01.05	1year	Due to late receipt of materials
17	Rangkhiat	P	Rangkhiat	1 No.	31.03.03	17.29	389	545	16.64	100%	0.65	0.64	63,974	2004 30.05.05		Due to late receipt of materials
18	Shngimitnah	G	Shngimitnah	1 No.	31.03.03	19.531	370	518	14.223	95%	5.308	5.38	5,38,208	2004 30.09.05		Due to late receipt of materials
19	Upper Rajapara	P	Upper Rajapara	1 No.	31.03.03	18.324			19.679	100%	0			2004 30.09.05		Due to late receipt of materials
20	Wahliewlong Combd wss	P	Wahliewlong 'M' Wahliewlonjg 'N'	2 Nos.	31.03.03	19.007	350	490	19.25	100%	0			2004 30.09.05		Due to late receipt of materials
21	Ngundilang	STC	Ngundilang.	1 No.		0.490			0.45	80%	0.0419	0.04	4,191	2004 30.09.05		Due to late receipt of materials
22	Phlanddiloin WSS	G	1.phlangdiloin 2.pyndesyria	2	31.3.05	33.102	908	1271	18.864	50%	14.238	33.102		2007		
23	Sahsniang WSS	G	1.sahsniang Rangblang pombriew	1	31.3.05	26.593	450	630	14.332	50%	12.261	26.593		2007		
24	Phlang jaud	STC	Phlang jaud	1	22.12.2005	0.33	47	66	0	0	0.33	0.33		2006		
											46.8359					