

A(1) SCHEMS UNDER STATE SECTOR R.W.S. PROGRAMME INCLUDING P.M.GY. DETAILS OF ON-GOING SCHEMES AS ON 31.12.2005.

SL.NO.	NAME OF SCHEME	TYPE OF SCHEME	NAME OF HABITATION UNDER THE SCHEME	NO. OF HABITATIONS	DATE OF SANCTION	ESTIMATED COST	POPULATION PRESENT	CUMMULATIVE EXPENDITURE INCURRED UPTO 31.12.2005	OVERALL PHYSICAL PROGRESS IN %	BALANCE FUNDS REQUIRED FOR COMPLETION	MOUNT REQUIRED DURING 2005-2006	DATE OF COMPLETION AS DD.MM.YY		DELAY IN YEARS	REASON FOR DELAY
												ORIGINAL	REVISED		
1	2	3	4	5	6	7	8	10	11	12	13	14	15	16	17
1	Renovation of Damas	Gravity	1) Chitukona Garo 2) Chitukona Rava 3) Kaskona 4) Chimatcha 5) Damas 6) Dokamcheng 7) Kas Rongsi	7(seven)	30.2.02.	34.17		22.34	90%	11.83	13.75	30.3.04	31.3.06	2 years	Delay in procurement of P.V.C. pipes
2	Jetdoba Snoggitcham	Gravity	1)Jetdoba Snoggitcham	1(one)	25.3.03	8.57	239 311	6.45	100%	2.12	2.40	31.3.05	31.3.06	1 year	Delay in procurement of total quantity of pipes
3	Chisim A'pal	Gravity	1) Chisim A'pal	1(one)	27.2.03	6.19	126	21.26	100%	0.00	1.77	31.3.05	31.3.06	1 year	-do-
4	Mebokdam	Gravity	1) Mebokdam	1(one)	25.3.03	7.71	146	8.03	100%	0.00	2.72	31.3.05	31.3.06	1 year	-do-
5	Dosaram Badaka	Gravity	1) Dosaram Badaka 2) Bodana Rongsali	2(two)	31.3.03	15.89	53 494	20.45	100%	0	(-) 4.56	31.3.05	30.9.05	1 year	-do-
6	Moadanggre	Gravity	1) Moadanggre	1(one)	18.8.03	14.05	547	13	85%	1.86	1.86	31.3.06	31.3.06	nil	nil
7	Songmegap	Gravity	1) Songmegap	1(one)	19.8.03	13.89	395	14.58	100%	6.84	6.84	31.3.06	31.3.06	nil	nil
8	Bakenang Rabha	Gravity	1) Bakenang Rabha	1(one)	21.8.03	11.25	205	10.81	100%	6.29	6.29	31.3.06	31.3.06	nil	nil
9	Jetdobah Nayapara	Gravity	1) Jetdobah Nayapara	1(one)	21.8.04	5.48	143	4.12	90%	1.47	1.47	31.3.06	31.3.06	nil	nil
10	Renovation of Wageasi	Gravity	1) Renovation of Wageasi 2) Imbanggi	2(two)	4.9.03	20.65	755 407	11.77	100%	10.10	10.10	31.3.05	31.3.06	nil	nil
11	Chima Jambal	Gravity	1) Chima Jambal	1(One)	25.9.03	6.27	135	5.44	100%	2.35	2.35	31.3.05	31.3.06	nil	nil
12	Renovation of Rari	Gravity	1) Rari 2) Rari Bazar	2(two)	20.10.03	20.99	700 347	22.28	100%	0	nil	31.3.06	31.3.06	nil	nil
13	Ronggopgiri	Gravity	1) Ronggopgiri	1(One)	27.1.04	17.84	442	12.66	85%	6.76	6.76	31.3.05	31.3.06	nil	nil
14	Noronga	Gravity	1) Noronga	1(One)	9.3.04	12.10	351	8.13	100%	5.71	5.71	31.3.05	31.3.06	nil	nil
15	Mandalpang	Gravity	1) Mandalpang(B)	1(One)	10.3.04	5.45	116	3.81	100%	1.93	1.93	31.3.05	31.3.06	nil	nil
16	Chotcholja Napakgitt	Gravity	1)Chotcholja Napakgitt	1(One)	15.3.04	9.29	244	6.91	100%	3.17	3.17	31.3.05	31.3.06	nil	nil
17	Rangsel(Miksel)	Gravity	1) Rangsel(Miksel)	1(One)	15.3.04	9.00	194	8.0	100%	4.85	4.85	31.3.05	31.3.06	nil	nil
18	Abanda	Gravity	1) Abanda	1(One)	15.3.04	8.87	180	7.84	100%	3.14	3.14	31.3.05	31.3.06	nil	nil
19	Dame-A'pal	Gravity	1) Dame-A'pal	1(One)	15.3.04	8.83	183	7.02	100%	1.94	1.94	31.3.05	31.3.06	nil	nil
20	Panbari	Gravity	1) Panbari	1(One)	15.3.04	7.56	155	4.93	95%	3.40	3.40	31.3.05	31.3.06	nil	nil
21	Lower sambrak	Gravity	1) Lower sambrak	1(One)	19.3.04	12.15	443	11.26	100%	4.21	4.21	31.3.05	31.3.06	nil	nil
22	Renovation of Watregittim	Gravity	1) Watregittim 2) Bolsaldam	2(two)	20.3.04	14.70	681 281	11.79	100%	4.74	4.74	31.3.05	31.3.06	nil	nil
23	Hatibasa	Gravity	1) Hatibasa 2) Mongpangro	2(two)	22.3.04	24.79	507 398	24.05	100%	5.57	5.57	31.3.05	31.3.06	nil	nil
24	Takulvilla Rabha	Gravity	1) Takulvilla Rabha	1(one)	19.3.04	9.16	206	7.11	80%	5.78	5.78	31.3.05	31.3.06	nil	nil
25	Renovation of Resu -				23.3.04	9.16	290	6.94	100%	4.33	4.33	31.3.05	31.3.06	nil	nil

	Rongpetchi	Gravity	1) Resu - Rongpetchi	1(one)	25.3.04	3.10	290	0.94	100%		4.33	31.3.05	31.3.06	nil	nil
26	Renovation of Chibonga	Gravity	1) Chibonga	4(four)	25.3.04	46.71	775	40.66	100%	16.26	16.26	31.3.05	31.3.06	nil	nil
			2) Bagabatta				712								
			3) Menadoba				432								
			4) Megam Akong				754								
27	Imp. Of Rongsagittim	Gravity	1) Rongsagittim	1(one)	25.3.04	2.32	196	0.93	95%	1.39	1.39	31.3.05	31.3.06	nil	nil
28	Gairong	Gravity	1) Gairong	1(one)	25.3.04	10.83	385	5.91	85%	6.85	6.85	31.3.05	31.3.06	nil	nil
29	Chitukdadram	Gravity	1) Chitukdadram	1(one)	31.3.04	17.44	678	16.73	100%	6.91	6.91	31.3.05	31.3.06	nil	nil
30	Renovation of Sualmari	Gravity	1) Lower Sualmari	3(three)	31.3.04	44.64	290	23.69	75%	30.12	30.12	31.3.05	31.3.06	nil	nil
			2) Upper Sualmari				226								
			3) Sualmari Rabha				423								
31	Rajasimla Babupara	Gravity	1) Rajasimla Babupara	1(one)	31.3.04	49.85	-	52.19	90%	0	(-) 2.34	31.3.05	31.3.06	nil	nil
32	Chisimari	Gravity	1) Chisimari	1(one)	22.3.04	12.43	337	10.24	100%	3.81	3.81	31.3.05	31.3.06	nil	nil
33	Resu - Patikolam	Gravity	1) Resu - Patikolam	1(one)	16.3.04	9.67	200	7.39	100%	3.78	3.78	31.3.05	31.3.06	nil	nil
34	Resubelpara Civil Sub-Divisional Complex	Gravity	1) Resubelpara	11(Eleven)	26.3.97	385.9	1305	352.28	85%	55.82	55.82	31.3.05	31.3.06	6(six) years	Due to late receipt of M.S. pipe, problem like delay in obtaining road and river crossing permission, land dispute etc.
			2) Chibagok				640								
			3) Jonglapara				474								
			4) Bolsaldam				118								
			5) Nangaburi				354								
			6) Tekachang				721								
			7) Nokchelpara				220								
			8) Rongdiping				196								
			9) Resu-Bakrapara				576								
			10) Resu-Haluapara				439								
			11) Cajingpara				858								
35	Renovation of Gabil	Gravity	1) Gabil songitcham	2(two)	31.3.05	28.98	370	8.18	20%	28.98	15.00	31.3.05	31.3.07	Nil	Nil
			2) Gabil Songittal				547								
36	Renovation of Khama	Gravity	1) Khamagre	1(one)	31.3.05	29.42	720	8.71	20%	29.42	15	31.3.05	31.3.07	Nil	Nil
37	Gokulgiri I&II	Gravity	1) Gokulgiri -I	2(two)	28.3.05	56.668	657	26.25	20%	56.668	20.00	31.3.05	31.3.07	Nil	Nil
			2) Gokulgiri -II				509								
						1008.868		834.14		338.398	280.02				