

B5 PROJECTS ON SUSTAINABILITY OF SOURCES SANCTIONED UNDER A.R.W.S.P. WITH 75:25 SHARING BY CENTRAL AND STATE GOVT. :-
 DETAILS OF ON-GOING SCHEMES AS ON 31.12.2005

Annexure-II

SL.NO.	NAME OF SCHEMES	TYPE OF SCHEMES	NAME OF HABITATIONS UNDER THE SCHEMES	NO. OF HABITATIONS	DATE OF SANCTION AS DD.MM.YY	ESTIMATED COST			CUMMULATIVE EXPENDITURE			PHYSICAL ACHIEVEMENT UPTO 31..12.05	AMOUNT REQUIRED FOR COMPLETION		AMOUNT REQUIRED DURING 2005 -2006		DATE OF COMPLETION AS DD.MM.YY		DELAY IN YEARS	REASONS FOR DELAY		
						CENTRAL	STATE	TOTAL	CENTRAL	STATE	TOTAL		CENTRAL	STATE	CENTRAL	STATE	CENTRAL	STATE			ORIGINAL Y	REVISED
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21		
1	Regeneration of Chibagok WSS	STC	1) Chibagok	1(one)	31.3.04	2.704	0.90	3.605	2.52	1.56	4.08	100%	0.184	0	1.33	Nil	31.3.05	31.3.05	1(one)yr.	Afforestation could not be taken up before monsoon		
2	Regeneration of Digisimgre WSS	STC	1) Digisimgre	1(one)	31.3.04	2.06	0.69	2.75	1.97	0.7	2.67	100%	0.09	0	Nil	Nil	31.3.05	Nil	Nil	Nil		
3	Regeneration of Rajasimla WSS	STC	1) Rajasimla	1(one)	31.3.04	2.90	0.97	3.87	0	0	0	100%	2.9	0.97	2.90	0.97	31.3.05	31.3.05	1(one)yr.	work could not be taken up because of time factor		
4	Regeneration of Moamari WSS	STC	1) Moamari	1(one)	31.3.04	2.77	0.92	3.69	2.77	0.98	3.75	100%	0	0	Nil	Nil	31.3.05	Nil	Nil	Nil		
													3.174	0.97								