

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005			(MNP)							ANNEXURE - I							
Sl No.	Name of schemes	Type of Scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benefited		Cummulative expenditure incurred upto 31-12-2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Date of completion as dd.mm.yy		Delay in years	Reasons for delay	
							Present	Ultimate					Original envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	Mawsohmad w.s.s.	Gravity	(i) Mawsoohmad (ii) Mawmang (iii) Myiong (iv) Sder	4	31/3/1991	19.070	206 153 17 105	288 214 24 147	0.000	0%	0.000					Due to theft case of GI pipe, F.I.R. lodge revise estimate submitted.However, two habitation covered.	
2	Laitduh w.s.s.	Gravity	Laitduh	1	14/2/2003	16.577	120	168	2.060	10%	14.517	NIL	31/3/2005	31/3/2007	2	to land dispute inspite of land aggrement and sirdar prevent contractor to start the work.	
3	Nongriat w.s.s.	Gravity	Nongriat	1	20/2/2003	9.890	154	216	8.070	100%	1.820	1.810	31/3/2006				
4	Mawsahew w.s.s.	Gravity	Mawsheh	1	27/3/2003	19.179	274	384	18.050	90%	3.369	0.050	31/3/2005	31/3/2006	1	Due to late received of GI pipe.	
5	Thangkarang w.s.s.	Gravity	Thangkarang	1	21/3/2003	5.572	127	178	4.780	100%	0.792	0.790	31/3/2006				
6	Kshaid w.s.s.	Gravity	Kshaid	1	12/09/2003	11.061	217	304	7.720	55%	3.340	3.000	31/3/2006				
7	Byrong w.s.s.	Gravity	Byrong	1	20/1/2004	14.931	248	347	14.00	100%	0.930	0.93	31/3/2006				
8	Extension of Middle Cherra	Gravity	Middle Cherra	1	03/04/2004	6.216	674	944	0.000	10%	6.216	3.000	31/3/2006				
9	Mynteng w.s.s.	Gravity	Mynteng	1	03/12/2004	6.680	41	57	5.090	45%	0.990	0.990	31/3/2006				
10	Rumnong w.s.s.	Gravity	Rumnong	1	15/3/2004	3.015	138	193	1.450	40%	1.574	1.570	31/3/2006				
11	Nonglynkien w.s.s.	Gravity	Nonglynkien	1	15/3/2004	2.913		42	1.230	0.15		1.680	31/3/2006				
11	Nonglynkien w.s.s.	Gravity	Nonglynkien	1	15/3/2004	2.913	30	42	1.230	85%	1.683	1.680	31/3/2006				
12	War-war Lummawria	Gravity	War-war Lummawria	1	15/3/2004	2.974	226	316	2.22	30%	0.750	0.750	31/3/2006				
13	Tynrong (Mawrap)	Gravity	Tynrong	1	22/3/2004	2.758	65	91	2.740	20%	0.001	0.001	31/3/2006				
14	Wahkaliar w.s.s.	Gravity	Wahkaliar	1	23/3/2004	12.725	161	225	11.220	100%	1.500	1.500	31/3/2006				
15	Laitkynsew w.s.s.	Gravity	Laitkynsew	1	23/3/2004	17.746	575	805	8.570	60%	9.170	9.000	31/3/2006				
16	Kunongrim w.s.s.	Gravity	Kunongrim	1	23/3/2004	10.770	109	153	5.950	100%	4.820	4.820	31/3/2006				
17	Dewiong w.s.s.	Gravity	Dewiong	1	23/3/2004	4.350	91	127	3.670	100%	0.680	0.680	31/3/2006				
18	Diengsong w.s.s.	Gravity	Diengsong	1	23/3/2004	10.735	206	288	8.800	65%	1.930	1.930	31/3/2006				
19	Tyniar w.s.s.	Gravity	Tyniar	1	23/3/2004	13.790	218	305	7.440	100%	6.290	6.290	31/3/2006				
20	Khrang w.s.s.	Gravity	Khrang	1	23/3/2004	8.373	373	522	5.040	45%	2.730	2.700	31/3/2006				
21	Umblai w.s.s.	Gravity	Umblai	1	24/3/2004	13.953	100	140	11.650	100%	2.300	2.300	31/3/2006				
22	Nongthymmai w.s.s.	Gravity	Nongthymmai	1	31/3/2004	12.458	249	349	10.460	100%	1.990	1.990	31/3/2007				
23	Restoration of Lum-Dewsaw	Gravity	Lumdewsaw	1	21/2/2005	0.986	19	27	0.970	80%							
24	Umdoh-Mawpud w.s.	Gravity	(i) Umdoh Mawpud (ii) Sohlab	2	24/2/2005	27.221	244 305	342 427	8.44	Nil	18.710	1.000	31/3/2007				
25	Water supply to KJP	Gravity	Sohra	1	03/09/2005	5.877			5.17	100%	0.74	0.70	31/3/2007	31/3/06			
26	External water supply to Circuit House Sohra	Gravity	Sohra	1	27/3/2005	9.957			5.23	0%	4.72	1.00	31/3/2007				
27	Nohkalikai w.s.s.	Gravity	Nohkalikai	1	31/3/2005	16.304	16	23	10.05	0%	6.30	1.00	31/3/2007				
28	Laitiam w.s.s.	Gravity	Laitiam	1	31/3/2005	24.377	513	719	0.03	0%	24.37	4.00	31/3/2007				
29	Mawjyndem w.s.s.	Gravity	Mawjyndem	1	31/3/2005	5.202	74	104	0.03	0%	5.02	3.00	31/3/2007				
30	Nongkroh w.s.s.	Gravity	Nongkroh	1	31/3/2005	3.224	49	69	0.03	0%	3.19	2.78	31/3/2007				
31	Nongpriang w.s.s.	Gravity	Nongpriang	1	31/3/2005	10.78	190	266	6.01	0%	4.77	3.00	31/3/2007				
32	Ichamati w.s.s.	Gravity	(i) Ichamati (ii) Lad Ichamati	2	31/3/2005	40.936	620	868	8.77	0%	32.17	14.48	31/3/2007				
33	Lum-Maha comb.	Gravity	Lum-Maha	2	31/3/2005	45.067			21.21	0%	23.85	22.00	31/3/2007				
34	Mawthang Sohkhylung w.s.s.	Gravity	(i)Mawthang (ii)Sohkhylung	2	31/3/2005	9.61	598	837	7.40	90%	2.21	2.21	31/3/2007				
35	Mustoh w.s.s.	Gravity	Mustoh	1	31/3/2005	7.19	392	549	6.40	30%	0.79	0.79	31/3/2007				
Grand Total MNP						435.380			207.180		194.235	102.491					