

**DETAILS OF ONGOING SCHEMES AS ON 31.12.2005 UNDER SUBMISSION PROGRAMME**

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction as dd.mm.yy	Estimated cost			Cummulative expenditure incurred upto 31.12.2005			Physical achievement upto 31.12.2005	Amount required for completion		Balance required during 2005-2006		Date of completion as dd.mm.yy		Delay in years	Reason for delay.
						Central	State	Total= Central+ State	Central	State	Total= Central+ State		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

(Rs. In lac)

(Rs. In lac)

(Rs. In lac)

1 Submission schemes sanctioned prior to 1-4-1998

----- Nil -----

2. Submission schemes sanctioned from 1998-1999 Onwards

## Quality Improvement

1	Boldamgiri W/S/S	DTW	1. Boldamgiri 2. Gandipara 3. Jangiri 4. Gandipara (Garo) 5. -do- (Burman)	5	13-3-01	7.43	2.48	9.91	4.46	1.82	6.28	30%	2.97	0.66	3.10	1.03	31-3-03	31-3-06	3 year	DTW not yet to be completed
2	-do- Dinapara W/S/S	DTW	1. Dinapara 2. Salmanpara 3. Nachilpara	5	31-3-03	11.15	3.72	14.87	9.28	1.39	10.67	95%	1.87	2.33	1.87	2.33	31-3-05	31-3-06	1 year	

3	-do- Hatasil W/S/S	DTW	4. Kidapara 5. Batapara 1. Hatasil 2. Bollonggiri 3. Apalgiri 4. Niwata 5. Gagakpara	5	31-3-04	9.60	3.19	12.79	8.25	0	8.25	90%	1.35	3.19	1.38	0.45	31-3-06	-	-	Work in progress
4	-do- Mahendraganj wss.	DTW	1. Mahendraganj 2. Silkona 3. Bagicha 4. Majherchar 5. Mondolpara 6. Babupara 7. Nayapara	7	31-3-04	42.89	14.30	57.18	25.29	9.34	34.63	80%	17.60	4.96	7.80	2.60	31-3-06	-	-	-do-
5	-do- Rongsang-giri w.s.s.	DTW	1. Rongsanggiri 2. Skagiri 3. Golmongiri 4. Abagiri	4	31-3-04	14.43	4.14	16.58	5.92	1.27	7.19	35%	8.51	2.87	7.96	7.96	31-3-06	-	-	-do-
6	-do- Tarapara wss	Gravity	1. Tarapara 2. Amtuli	2	31-3-04	26.13	8.71	34.84	32.51	5.29	37.80	95%	0.00	3.42	-	-	31-3-06	-	-	-do-
7	-do- Nandichar w.s.s.	DTW	1. Nandichar 2. Daspara East 3. -do- west 4. Paulpara 5. Nandichar 6. -do- Malipara 7. Beparipara 8. Nandichar-south	8	31-3-04	19.20	6.40	25.59	16.71	0.48	17.19	70%	2.49	5.92	7.25	2.42	31-3-06	-	-	-do-