

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005

ANNEXURE-II

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction as dd.mm.yy	Estimated cost			Cummulative expenditure incurred upto 31.3.2005			Physical achievement upto 31.12.2005	Amount required for completion		Balance required during 2005-2006		Date of completion as dd.mm.yy		Delay in years	Reason for delay.
						Central	State	Total= Central+ State	Central	State	Total= Central+ State		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21

(Rs. In lac)

(Rs. In lac)

(Rs. In lac)

Projects on sustain abiliation sources sanctioned under ARWPS with 75:25 sharing by Central & State Govt.

Imp. of Regeneration yield.

1	-do- Senthapara w.s.s.	Gravity	1. Senthapara	1	31.3.04	1.966	0.655	2.622	0.196	0	0.196	100%	Nil	0.655	Nil	0.655	31.3.06	-	-	Physically completed.
2	-do- Dombagiri wss.	-do-	1. Dombagiri	1	31.3.04	2.081	0.693	2.775	2.43	0	2.43	100%	Nil	0.693	Nil	0.693	31.3.06	-	-	-do-
3	-do- Naragiri Songital "	-do-	1. Naragiri Songital	1	31.3.05	2.69	0.90	3.589	0	0	0	0	2.69	0.90	2.69	0.90	31.3.06	-	-	Work in progress.
4	-do- Chongpotgiri w.s.s.	-do-	1. Chongpotgiri	1	31.3.05	2.47	0.82	3.290	0	0	0	0	2.47	0.82	2.47	0.82	31.3.06	-	-	-do-
5	-do- Goragiri Upper w.s.s.	-do-	1. Goragiri Upper	1	31.3.05	2.66	0.89	3.547	0	0	0	NIL	2.66	0.89	2.66	0.89	31.3.06	-	-	-do-

Executive Engineer,
PHE Division, Tura.