

DETAIL OF ON-GOING SCHEMES UNDER MAWKYRWAT Division as on 01-04-2006

Annexure - I

Sl. No.	Name of schemes	Type of Schem	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population benifitted		Cummulativ e expenditure	Overall physical progress in	Balance fund required for	Amount required during 2005-06	Date of completion as		Delay in Years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
ARP																
1	Domjyrti W.S.S.	P	(i)Domjyrti (ii)Rangmaw	2	31.03.01	23.325	538	729	24.105	99%	-	-	2003	31.12.06	3 years	Revised estimate due to increase of cost of Pumpset and drawal of Power line.
2	Shngimitnah	P	Shngimitnah	1	31.03.03	19.531	370	518	16.936	98%	2.595	2.595	2004	31.03.06	-	Scheme completed awaiting Power Connection.
3	Upper Rajapara	G	Upper Rajapara	1	31.03.03	18.324	406	568	19.679	100%	-	-	2004	30.09.05		TEO to be adjusted.
4	Mawlynroh	G	Mawlynroh	1	31.03.03	3.571	78	109	2.766	100%	0.805	0.805	2004	31.03.06	2 Year	Physically completed. FinancialLiabilities to be cleared.
5	Reconstn. Of Phlangdiloin WSS	G	(i) Phlangdiloin (ii) Pyndensynnia	2	31.03.05	33.1	908	1271	20.758	35%	12.342	11.758	2007	-		Work in progress.
6	Sasniang WSS	G	(i) Sasniang (ii) Rangblang Pombriew	2	21.03.05	26.593	450	630	17.756	5%	8.837	8.837	2007	-	-	Work in progress.
7	KmawanPongkung WSS	G	(i)Kmawan Pongkung (ii) Kmawan Nongrum (iii) Mawlyngkut (iv) Mawtangoor	4	30.03.06	77.664	1822	2551	0	-	77.664	60.30	31.03.07	-	-	Recently sanctioned

Sl. No.	Name of schemes	Type of Schem	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population beniftted		Cummulative expenditure	Overall physical progress in	Balance fund required for	Amount required during 2005-06	Date of completion as		Delay in Years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
8	PyndenNongrim combd.WSS	G	(i)PyndenNongrim (ii)Mawiwaphan (iii) Pyndenlyngdoh	3	29.03.06	13.16	205	287	0	-	13.16	13.41	31.03.07	-	-	Recently sanctioned
9	Mawphansaw WSS	G	(i)Mawphansaw (iii) Nongmluh	2	29.03.06	18.082			0	-	18.082	14.01	31.03.07	-	-	Recently sanctioned
10	Phlangmawprah combd WSS	G	(i)Phlangmawprah (ii) Mawmysor (iii) Mawthung Myllang	3	29.03.06	22.657	382	535	0	-	22.657	11.83	31.03.07	-	-	Recently sanctioned
11	NongbahJynrin WSS	G	(i)Nongbah Jynrin	1	30.03.06	4.868			0	-	4.868	4.86	31.03.07	-	-	Recently sanctioned
12	Myriem Demnar WSS	G	(i)Myriem (ii)Auro (iii) Demnar	3	29.03.06	44.018	1020	1428	0	-	44.018	24.47	31.03.07	-	-	Recently sanctioned
13	Nolikata WSS	G	(i)Nolikata (ii)Khanghklak (iii) Kewri	3	29.03.06	35.371			0	-	35.371	20.30	31.03.07	-	-	Recently sanctioned
14	Mawkabait WSS	G	(i)Pombriew (ii) Mawkabait	2	29.03.06	41.46	631	884	0	-	41.46	15.47	31.03.07	-	-	Recently sanctioned
15	Panchering WSS	G	(i)Panchering 'A' (ii) Panchering 'B' (iii) Rudu 'A' (iv) Rudu 'B'	4	30.03.06	39.751	840	1176	0	-	39.751	20.18	31.03.07	-	-	Recently sanctioned
16	Imp. Of Makbilkol WSS	G	(i) Makbilkol	1	30.03.06	33.519	588	824	0	-	33.519	18.62	31.03.07	-	-	Recently sanctioned
17	Koraigora WSS	G	(i)Koraigora (ii) Bholabeta	2	30.03.06	44.499			0	-	44.499	25.35	31.03.07	-	-	Recently sanctioned
18	25th Miles WSS	G	(i) 25th Miles	1	30.03.06	4.518	73	102	0	-	4.518		31.03.07	-	-	Recently sanctioned
19	Tilagoan Comd WSS	G	(i)Tilagoan (ii) Mawpyllun (iii) Rajai 'A' (iv) Rajai 'B'	4	30.03.06	58.345	1063	1488	0	-	58.345	27.70	31.03.07	-	-	Recently sanctioned

Sl. No.	Name of schemes	Type of Schem	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population beniftted		Cummulative expenditure	Overall physical progress in	Balance fund required for	Amount required during 2005-06	Date of completion as		Delay in Years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
20	Munaisora WSS	G	(i)Munaisora (ii) Munai (iii) Chikonbari (iv) Chipapara	4	30.03.06	52.475	827	1158	0	-	52.475	25.99	31.03.07	-	-	Recently sanctioned
21	Lawblei combd. WSS	G	(i)Lawblei (ii) Jakrem (iii) DiwahShaidmoit	3	29.03.06	148.676	3102	4350	0	-	148.676	45.00	31.03.07	-	-	Recently sanctioned
22	Rongdongai WSS	G	(l) Rongdongngai	1	29.03.06	11.287			0	-	11.287	10.845	31.03.07	-	-	Recently sanctioned
						774.794			102.000		674.929	362.333				

672.794

Executive Engineer, (PHE)
Mawkyrwat Division, Mawkyrwat.