

DETAIL OF ON-GOING SCHEMES UNDER MAWKYRWAT Division as on 01-04-2006

Annexure - I

Sl. No.	Name of schemes	Type of Schem	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population benifitted		Cummulative expenditure	Overall physical progress in	Balance fund required for	Amount required during 2005-06	Date of completion as		Delay in Years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
MNP																
1	Mawkyllei WSS	G	Mawkyllei	1	30.03.02	39.903	980	1372	40.028	100%	-	-	2002	31.03.06	3 years	
2	Lainong Combd.	P	(i).Shngimawlein (ii).Laitnong (iii).Pyndenumsaw (iv).Sohma (v).Nonasvnrh	5	29.03.97	59.621	3300	4620	57.937	100%	1.684	1.684	1999	30.06.06	6 years	Physically completed.
3	Rangblang Combd wss	G cum P	(i).Sohsynniang (ii).Rangblang "A" (iii).Namlang (iv).Diwian (v).Nongbah (vi).Pomtra	6	13.03.01	59.545	1908	2671	58.277	99%	1.286	1.286	2003	31.03.06	2 years	FinancialLiabilities to be cleared. Scheme completed. Awaiting Power Connection.
4	Reconstn. Of Ngunraw WSS	G	Ngunraw	1	26.03.04	65.547	252	353	56.991	40%	8.556	8.556	2006	31.03.07	1 year	Work in progress
5	Improvement. Mawten W.S.S.	P	Mawten	1	27.01.04	33.448	2163	3024	25.096	95%	8.352	8.352	2006	-	-	Work in progress. Payment yet to be made to MeSEB
6	Extn. Of Mawsynrap	P	(i).Mawsyrpn (ii).Rangdjhiew	2	23.03.04	3.532	159	223	2.946	60%	0.586	0.586	2006	-	-	Work in progress
7	Aug. of Munai Panchering Koraigora wss	G	(i)Munai Panchering (ii).Koraigora	2	31.03.98	2.525	1325	1855	1.147	67%	1.378	1.378	1999	31.03.06	7years	Due to late receipt of materials and collapse of bore.
8	Dongshylliang WSS	G	(i) Dongshylliang	1	31.03.05	18.84	487	682	13.77	70%	5.07	5.07	2007	-	-	Work in progress.
9	Reconstn. Of Phlangkynshi combd.WSS	G	(i)Phlangkynshi (ii)Mawksiar (iii) Domtynrong	3	30.03.06	44.325	693	970	0.0000	-	44.325	26.00	31.03.07	-	-	Recently sanctioned

Sl. No.	Name of schemes	Type of Schem	Name of habitation under the schemes	Nos.of habitation	Date of sanction	Estimated cost	Population benifitted		Cummulative expenditure	Overall physical progress in	Balance fund required for	Amount required during 2005-06	Date of completion as		Delay in Years	Reason for delay.
							present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
10	Reconstn. Of Myriaw Combd. WSS	G	(i)Myriaw (ii)Dih-TumTum (iii)Pyndenlaru	3	31.03.06	25.076	445	623	0.0000	-	25.076	8.00	31.03.07	-	-	Recently sanctioned
11	Reconstn.of Dirang ShnongKalong WSS	G	(i)Dirang (ii)Shnongkalong	4	31.03.06	43.757	732	1025	0.0000	-	43.757	19.25	31.03.07	-	-	Recently sanctioned
12	Qty. Imp.& Extn. Of Photkroh WSS	G	(i)Photkroh	1	30.03.06	5.289	340	476	0.0000	-	5.289		31.03.07	-	-	Recently sanctioned
13	Alekwareng WSS	G	(i) Alekwareng	1	31.03.06	19.218	-	-	0.0000	-	19.218	13.06	31.03.07	-	-	Recently sanctioned
14	Sohmasem	STC	Sohmasem	1	27.03.06	0.33	67		0.0160	95%	0.314	0.314	2007	-	-	Recently sanctioned
15	Reconstn. Of Ganganagar WSS	G	(i)Ganganagar 'A' (ii)Ganganagar 'B'	2	31.03.06	10.154	-	-	0.0000	-	10.154	5.65	31.03.07	-	-	Recently sanctioned
						431.11			256.208		175.045	99.182				

Executive Engineer, (PHE)
Mawkyrwat Division, Mawkyrwat.