

DETAILS OF ON-GOING SCHEMES AS ON 01 - 04 - 2006

MNP

ANNEXURE - I.

Sl No	Name of Scheme	Type of Scheme	Name of Habitation under the scheme.	No of Habs. Under the	Date of Sanction.	Estimate Cost.	Population		Cumulative expdr. Upto 31-03-06	Over all physical progres In %.	Balance fund reqd. for completion	Amount reqd.for 2006-07	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Mawtynrong W.s.s.	Gravity	Mawtynrong	1	Org.30/3/85 R/E.19/2/97	2.79 4.002	-	-	3.32	100%	-	-	-	-	7	Theft case.
2	Aug.of Jaidoh. W.s.s.	Gravity	1).Jaidoh. 2).Mawthungkper	2	3/30/2002	86.155	1747	2445	67.78	65%	18.375	18.37	3/31/2006	-	-	-
3	Reconctn. of Nongrang WSS	Gravity	Nongrang	1	3/30/2002	16.981	351	492	13.43	80%	3.551	3.55	3/31/2006	-	-	-
4	Mawlangniang. W.s.s.	Gravity	Mawlangniang.	1	2/20/2003	2.382	236	331	2.44	100%	-	-	3/31/2005	-	-	-
5	Revn.of Dongkiingding. W.s.s.	Gravity	Dongkiingding.	1	3/28/2003	17.52	582	815	14.27	50%	3.25	3.25	3/31/2006	-	-	-
6	Nonglait. W.s.s.	Gravity	Nonglait.	1	3/27/2003	47.674	730	1022	40.73	60%	6.944	6.94	3/31/2006	-	-	-
7	Reconst. of Mawkohmit W.s.s.	Gravity	Mawkohmit	1	3/3/2004	27.552	525	725	29.51	50%	-	-	3/31/2006	-	-	toPMGY
8	Reconst. of Maweit W.s.s	Gravity	1).Maweit 2).Nongdhar 3).Lamjew	3	3/31/2004	46.368	1226	1446	18.54	40%	27.828	-	3/31/2007	-	-	toPMGY
9	Nongkasen W.s.s	Gravity	1).Nongkasen 2). Markasa	2	3/31/2004	18.527	861	1206	5.97	40%	12.557	-	3/31/2006	-	-	to PMGY
10	Revn.of Thangmaw. W.s.s.	Gravity	Thangmaw	1	3/26/2004	32.623	813	1138	17.97	40%	14.653	-	3/31/2006	-	-	toPMGY
11	Mawlongbah Mawdet W.s.s.	Gravity	1).Mawlongbah 2).Mawdet	2	3/26/2004	18.01	344	482	17.06	100%	0.95	0.95	3/31/2006	-	-	-
12	Reconst. of Ladpnar W.s.s.	Gravity	Ladpnar	1	3/25/2004	13.136	314	440	9.76	50%	3.376	3.38	3/31/2006	-	-	-
13	Nongkdait Dirang W.s.s.	Gravity	1).Nongkdait 2).Dirang	2	3/24/2004	15.231	319	447	10.29	80%	4.941	4.94	3/31/2006	-	-	-
14	Aug. of Nongrmai W.s.s	Gravity	Nongrimai	1	3/23/2004	21.585	820	1148	7.31	50%	14.275	-	3/31/2006	-	-	toPMGY
15	Khylllemsangrin W.s.s.	Gravity	Khylllemsangrin	1	3/23/2004	12.319	291	408	7.95	100%	4.369	4.37	3/31/2006	-	-	-
16	Umthlu W.s.s.	Gravity	Umthlu	1	3/22/2004	9.872	256	359	12.87	100%	-	-	3/31/2006	-	-	-
17	Nongdiengkain W.s.s	Gravity	Nongdiengkain	1	3/22/2004	6.789	164	230	5.95	80%	0.839	0.84	3/31/2006	-	-	-
18	Reconst.of Jaud W.s.s.	Gravity	Jaud	1	3/15/2004	16.174	435	609	9.97	80%	6.204	-	3/31/2006	-	-	toPMGY
19	Reconst.of Mawiong Nongliput	Gravity	1).Mawiong 2).Nongliput	1	9/3/2004	17.196	351	492	10.29	50%	6.906	-	3/31/2006	-	-	toPMGY
20	Ladpnar-Thymmai W.s.s.	Gravity	Ladpnar-Thymmai	1	9/3/2004	9.843	192	269	8.24	75%	1.603	1.6	3/31/2006	-	-	-
21	Reconst. of Nongum W.s.s.	Gravity	Nongum	1	9/3/2004	29.65	637	892	12.28	35%	17.37	-	3/31/2007	-	-	toPMGY
22	Reconst. of Mawkhapjarain	Gravity	Mawkhapjarain	1	1/3/2004	19.289	366	513	15.66	75%	3.629	3.63	3/31/2006	-	-	-
23	Reconst. of Myriaw W.s.s.	Gravity	1).Myriaw 2).Ramsiej	2	1/3/2004	46.331	1722	2411	34.68	70%	11.651	11.65	3/31/2007	-	-	-
24	Reconst. of Patharkhnang w.s.s	Gravity	Patharkhnang	1	8/19/2003	11.375	-	-	9.15	80%	2.225	2.23	3/31/2006	-	-	-

Sl No	Name of Scheme	Type of Scheme	Name of Habitation under the scheme.	No of Habs. Under the	Date of Sanction.	Estimate Cost.	Population		Cumulative expdr. Upto 31-03-06	Over all physical progres In %.	Balance fund reqd. for completion	Amount reqd. for 2006-07	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
25	Reconst. of Nongkhlaw W.s.s.	Gravity	Nongkhlaw	1	3/31/2004	74.31	1400	1960	50.13	40%	24.18	-	3/31/2007	-	-	toPMGY
26	Umsaw Mawliehdein Comb.WSS.	Gravity.	1.Umsaw 2.Mawliehdein	2	3/24/2005	28.94	532	745	15.7	50%	13.24	10.5	3/31/2007	-	-	-
27	Mawpensylleithyllah W.s.s.	Gravity	Mawpensylleithyllah	1	10/3/2005	29.95	589	825	0	10%	29.95	-	3/31/2007	-	-	toPMGY
28	Approach road from PWD road to PHE compound Mairang	-	-	-	2/24/2005	9.55	-	-	0	10%	9.55	9.55	3/31/2006	-	-	-
29	Re-constn.of Nongthymmai Wss	Gravity	Nongthymmai	1	3/31/2005	30.78	835	1169	0	10%	30.78	-	3/31/2007	-	-	toPMGY
30	Kynshi Bangla W.s.s.	Gravity	Kynshi Bangla	1	3/31/2005	81.25	1361	1905	0.07	10%	81.18	-	3/31/2008	-	-	toPMGY
31	Re.constn. of MawlyntriangWss.	Gravity	Mawlyntriang	1	3/31/2005	58.87	1068	1496	3.91	10%	54.96	-	3/31/2008	-	-	toPMGY
32	Aug.of Mawkadiang Nongkaniang W.s.s.	Gravity	1.Mawkadiang 2.Nongkaniang	2	3/31/2005	157.1	878	1229	0.47	10%	156.63	-	3/31/2008	-	-	to PMGY
33	Re-constn.of Mawmarin W.s.s.	Gravity	Mawmarin	1	3/31/2005	25.55	626	877	0	40%	25.55	-	3/31/2007	-	-	to PMGY
34	Re-constn.of Umkrem W.s.s.	Gravity	Umkrem	1	3/31/2005	41.26	869	1315	0.82	50%	40.44	-	3/31/2007	-	-	toPMGY
35	Aug. of Mawbynap WSS.	Pumping	1).Mawbynap.	2	1/16/2006	47.62	2842	3979	16.8	90%	30.82	30.82	3/31/2007	-	-	-
			2). Mission East.													
36	Imp.of Dongkurbah WSS.	Gravity.	Dongkurbah.	1	2/14/2006	19.91			0	-	19.91	13.9	3/31/2008	-	-	-
37	Temporary water Supply Arrangment for Jingiaseng Samla KJP Synod Sepngi at Mawlieh.		Mawlieh.		3/22/2006	3.47			0		3.47	3.47	3/31/2007	-	-	-
38	Mawjain WSS.	Gravity.	Mawjain.	1	3/28/2006	5.49	83	117	0	-	5.49	5.49	3/31/2007	-	-	-
39	Re constn. of Mawlangren	Gravity.	Mawlangren.	1	3/31/2006	52.57			0	-	52.57	31.6	3/31/2009	-	-	-
40	Rikhen WSS.	Gravity.	1).Rikhen.	2	3/31/2006	44.55	678	950	0	-	44.55	28.6	3/31/2008	-	-	-
			2).Langniuh													
41	Renvn.of Street light of PHE Compound at Nongstoin.				3/30/2006	1.85			0	-	1.85	1.85	3/31/2007	-	-	-
42	Reconstn.of Swangre Hamegoan	Gravity.	Swangrehamagoan	1	3/30/2006	15.21	232	325	0	-	15.21	11.75	3/31/2008	-	-	-
43	Reconstn of Mallangkona WSS.	Gravity	Mallangkona	1	3/31/2006	44.38			0	-	44.38	28.35	3/31/2009	-	-	-
44	Nongliput - A. WSS.	Gravity.	Nongliput - A.	1	3/31/2006	30.3			0	-	30.3	19.8	3/31/2008	-	-	-
45	Reconstn.of Aradonga WSS	Gravity.	Aradonga.	1	3/31/2006	66.4			0	-	66.4	38.8	3/31/2009	-	-	-
46	Extn. & Imp. of Distribution Network for Nongpyndeng.	Gravity	Nongpyndeng.	1	3/31/2006	83.66			0	-	83.66	67.8	3/31/2009	-	-	-
									0							
47	Renovn.of Mawphansyar WSS	Gravity	Mawphansyar.	1	3/31/2006	25.28	359	503	0	-	25.28	18.40	3/31/2008	-	-	-
48	Reconstn.of Nongthliew WSS.	Pumping	Nongthliew.	1	3/31/2006	46.92	735	1029	0	-	46.92	28.15	3/31/2009	-	-	-

Sl No	Name of Scheme	Type of Scheme	Name of Habitation under the scheme.	No of Habs. Under the	Date of Sanction.	Estimate Cost.	Population		Cumulative expdr. Upto 31-03-06	Over all physical progres In %.	Balance fund reqd. for completion	Amount reqd.for 2006-07	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
49	Augn.of Mawlong Comb. WSS	Pumping.	1). Mawlong. 2.). Lumsohkhlor. 3). Sangshong.	3	3/31/2006	55.29	1609	2253	0	-	55.29	27.30	3/31/2009	-	-	-
50	Reconstn.of Mawsynnam WSS	Gravity.	Mawsynnam.	1	3/31/2006	54.52			0	-	54.52	40.7	3/31/2009	-	-	-
51	Mynsainbah Comb. W.s.s.	Gravity	1).Mynsainbah 2).Sohkhlur 3).Sohlubaw 4).Sangjirsohphoh 5).Mynsain 6).Sainkhohswai 7).Nongsohlang 8).Mawmynsiang 9).Nongwalra 10).Nongpathar 11).mynsainkynshi 12).Nongsakaw Nongju 13).Marpna 14).Umsohpdung	14	10/1/1997	136.133	4504	6306	122.62	75%	13.513	13.51	31/3/00	-	5	Due to land dispute with other village.
52	Aug. of Siejlieh W.s.s	Gravity	Siejlieh.	1	3/21/2001	30.964			32.77	100%	-	-	3/31/2004	-	-	-
53	Mawrusyiar Tihsaw WSS.	Gravity	1). Mawrusyiar. 2). Tihsaw.	2	3/31/2005	41.41	1449	2029	14.59	35%	26.82	16.8	3/31/2008			
54	Reconstn.of Iewmaroid WSS.	Gravity	Iewmaroid.	1	3/31/2005	50.41			10.63	40%	39.78	29.5	3/31/2008			
55	Reconstn.of Madan Bynther	Gravity	Madan Bynther.	1	3/31/2005	30.52			19.66	35%	10.86	19.86	3/31/2007			
56	Reconstn.of Nongrang WSS.	Gravity	Nongrang.	1	3/30/2002	16.98	351	492	3.37	40%	13.61	13.61	3/31/2007	-	-	-
										676.96	1317.159	575.81				