

DETAILS OF ON-GOING SCHEMES AS ON 1-4-2006 UNDER ACCELERATED RURAL WATER SUPPLY PROGRAM (ARWSP)

Annexure – I

ARP

SI No	Name of schemes	Type of scheme	Name of Habitation under the scheme	Nos. of Habitation	Date of sanction	Estimated Cost	Population benefited		Cumulative expenditure incurred up to 31-3-06	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in years	Remarks
							Present	Ultimate					Originally	Revised		
1	Mawrasai wss	Gravity	1.Mawrasai 2.Nongdiang 3.Blai 4.Nongmadan 5.Lad Mawkria 6.Shilliang Umblai	6	26.3.05	28.883	500	700	28.2	60%	0.68	0.68	31.3.07			
2	Mawiapbang wss	Gravity	1.Mawiapbang 2.Pdengshnong 3.Lumlung	3	22.3.06	19.2920	271	380	-	-	19.2920	20.2920	31.3.07			
3	Mawlyntung wss	Gravity	1.Mawlyntung 2.Pdengshnong	2	22.3.06	16.4300	328	459	-	-	16.4300	17.4300	31.3.07			
4	Mawsna wss	Gravity	1.Mawsna	1	24.3.06	23.9640	366	512	-	-	23.9640	23.9640	31.3.07			
5	Nongthymmai Khliehshnong wss	Gravity	1.Nongthymmai Khliehshnong	1	24.3.06	18.7190	327	458	-	-	18.7190	18.7190	31.3.07			
6	Mawlyngtung wss	Pumping	1.Mawlyntung 2.Pdengshnong	2	24.3.06	7.8130	122	171	-	-	7.8130	8.8130	31.3.07			
7	Upper Jongksha wss	Gravity	1.Upper Jongksha	1	24.3.06	25.2980	398	557	-	-	25.2980	25.2980	31.3.07			
8	Mujem – Takruh wss	Gravity	1.Mujem 2.Takruh	2	31.3.06	5.4000	99	138	-	-	5.4000	6.4000	31.3.07			
9	Khliehshnong combined wss	Gravity	1.Khliehshnong 2.Lyuh 3.Jongthong Dkhar 4.Mawshutwait 5.Shareh	5	31.3.06	33.3650	510	714	-	-	33.3650	34.3650	31.3.07			
						179.164			28.20		150.961	155.961				