

DETAILS OF ONGOING SCHEMES AS ON 01-04-2006

Sustainability

Rs. in lakhs

ANNEXURE - II

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
											Originally envisage	Revised		
1	2	3	4	5	6	7	9	10	0	0	13	14	15	16
1	Improvement and Regeneration of the yield of Nongalbibra W.S.S	-	-	-	PHE/405/2001/40 Dt. 31.03.04	7.62	3.36	50%	4.26	4.26	31-3-06	31-3-07	-	-
2	Improvement and Regeneration of the yield of Dambo W.S.S	-	-	-	PHE/405/2001/41 Dt. 31.03.04	3.91	2.86	100%	1.05	1.05	31-3-06	31-3-07	-	-
3	Isustainability of source under Simsangiri wss				PHE.258/03/30 dt. 28--3-05	7.03	nil	nil	7.03	7.03	31-3-07			
4	Isustainability of source under Dinajekgre wss				PHE.258/03/30 dt. 28--3-05	5.21	nil	nil	5.21	5.21	31-3-07			
						23.77	6.22		17.55	17.55				

Executive Engineer, (PHE)
RWS: Division, Simsangiri,
Williamnagar.