

DETAILS OF ONGOING SCHEMES AS ON 1-4-2006 (under Submission Programme & Sustainability & School water supply schemes sanctioned Annexure - II

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of hab.	Date of sanction as dd. mm. yy	Estimate cost			Cummulative expenditure incurred upto 31-3-2006			Physical achivem-ent upto 31-3-06	Amount required for completion		Balance required during 2006-07		Date of Completion as dd.mm.yy.		Delay in year	Reason for delay
						Central	State	Total	Central	State	total		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
(a) Submission																				
1	Quality Improvement of Jugirjhar w.s.s.	D.T.W.	1. Jugirjhar 2. Bogularvita	2	31-3-01	8.115	2.72	10.836	10.25	2.70	12.95	90%	-	-	-	-	31-3-03	31-3-05	1	Due to delay in receipt of G.I. pipe
2	Quality Improvement of Burirjhar w.s.s.	D.T.W.	1. Burirjhar	1	31-3-03	7.99	2.66	10.65	7.07	1.68	8.75	90%	0.92	0.98	0.92	0.98	31-3-05	31-3-06	-	Due to non-submission of R/estimate by Me.S.E.B.
3	Quality Improvement of Tikrikilla Zone - B	D.T.W.	1. Kathalbari 2. Kadamsali 3. Bakripara 4. Berupara 5. Odalguri 6. Tikrikilla	6	25-10-02	13.455	4.485	17.94	14.03	5.40	19.43	90%	-	-	-	-	31-3-05	31-3-05	1	Due to non-receipt of T.O.
4	Quality Improvement of Nidhanpur w.s.s.	D.T.W.	1. Willaimpur 2. Nidhanpur	2	31-3-04	52.953	17.651	70.604	20.67	1.24	21.91	20%	32.283	16.411	32.283	16.411	31-3-06	-	-	Due to non-receipt of pipe
5	Quality Improvement of Rongsaigiri w.s.s.	Gravity	1. Rongsaigiri 2. Shyamnagar 3. Gopalthan 4. Bangsidua 5. Milonpur 6. Phulbari 7. Shyamding P-I 8. Shyamding - II 9. Majipara 10. Solairtake 11. Masangpani 12. Dewankata 13. Nimaikata 14. Gudibala 15. Deldela 16. Demdema 17. Chaparadubi 18. Gomaijhora 19. Pushkorinipara 20. Budibala	25	25-10-02	411.855	137.285	549.140	415.04	12.37	427.41	70%	-	124.915	-	124.915	31-3-06	-	-	-do-

Sl. No.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of hab.	Date of sanction as dd. mm. yy	Estimate cost			Cummulative expenditure incurred upto 31-3-2006			Physical achivem-ent upto 31-3-06	Amount required for completion		Balance required during 2006-07		Date of Completion as dd.mm.yy.		Delay in year	Reason for delay
						Central	State	Total	Central	State	total		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
			21. Balujhora 22. Nayagaon 23. Arigiri 24. Babilgiri 25. Nangnipara																	
						494.368	164.801		467.06	23.39			33.203	142.306	33.203	142.306				

Executive Engineer (PHE)
Tura North Division, Tura.