

ONGOING SCHEMES AS ON 01/04/2011 under ARWSP

(` in lakhs)

Sl No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDE
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
(I) ARWSP Normal																		
1	Chirangittim combined wss	Zikzak	DTW pumping	i)Chirangittim ii) Tinpallipara iii)Jhonjonagiri iv)Kuligaon v) Kachigaon vi) Satihari	FC	30-2-2002	53.11	1578	2052	56.20	100%	-	-	30-3-2005	30-3-2012	7	Due to late receipt of power connection	
2	Konapara combined wss	Zikzak	DTW pumping	i)Magrumari ii)Jigitalpara iii)Phuljhari iv)Konapara v)Kejurtala vi)Kathalbaripara vii)Kosakgittim viii) Balubaripara	FC	30-3-2002	88.62	1339	1741	96.45	100%	-	-	30-3-2005	30-3-2012	7	do	
3	Murchapani Garo wss	Betasing	Gravity	i)Murchapani garo ii)Masangpani	FC	30-3-2006	12.52	408	530	12.87	100%	0.27	0.27	30-3-2008	30-3-2012	4	Due to financial liability	
4	Telbaripara & Refugipara wss	Betasing	DTW pumping	i)Telbaripara ii)refugipara	FC	31-3-2001	58.86	1514	1968	63.35	100%	-	-	30-3-2004	30-3-2012	8	Due to late receipt of	
5	Tankigittim wss	Zikzak	DTW pumping	i)Tankigittim ii)nokmagittim iii)Kamagittim iv)Schoolpara v)Katuligaon vi)Boldakonggiri	FC	30-3-2002	50.84	1035	1346	53.41	98%	-	-	30-3-2005	30-3-2012	7	do	
6	Taripara wss	Betasing	DTW pumping	i)Taripara ii)dhulabaripara iii)Sagorkona	FC	30-2-2003	32.18	1016	1321	22.097	80%	10.083	10.083	30-3-2006	30-3-2012	6	Due to non availability	
7	Kishanpara wss	Zikzak	River pumping	i)Kishanpara ii)Dahagulipara iii)Paglipara iv)Silbaripara v)Kodaldhawa vi)Gilajuri vii)Garbhuipara viii)Banangpara ix)Kaleigaon x)Dinagittim	FC	31-3-2005	127.25	2354	3060	127.25	100%	-	-	30.3.2009	30-3-2012	3	Due to late receipt of transformer	
8	Bankapara & 5nos. Of PC harbs wss(R/well)	Betasing	-	1.Sasatbolgre 2Taktaki 3.Bangkapara 4.Sipragaon 5.Bandrikona 6.Songgitalgiri	FC	31-3-2007	6.37	1055	1327	6.27	100%	0.10	0.10	31.3.2008	30-3-2012	4	Due to financial liability	
9	Gabonggittim & Mandagiri wss	Zikzak		1.Gabonggittim 2.Mandagre	FC	31-3-2007	1.75	273	349	1.58	100%	0.17	0.17	31.3.2008	30-3-2012	4	Due to financial liability	
				1. Konapara													Due to	

ONGOING SCHEMES AS ON 01/04/2011 under ARWSP

(` in lakhs)

Sl No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
(I) ARWSP Normal																		
10	R/well at 4nos. Of NC/PC harbs under Betasing Block wss	Betasing	R/well	2. Deokashara 3. Kasara 4. Dingjor	FC	31-3-2007	5.31	844	1078	5.11	100%	0.20	0.20	31.3.2008	30-3-2012	4	Due to financial liability	
11	R/well & STC at 2Nos. Of NC harb under Betasing Block wss	Betasing	R/well	1. Kebolpara 2. Schoolpara	FC	31-3-2007	2.07	393	504	2.50	100%	-	-	31.3.2008	30-3-2012	4	financial liability to be adjusted	
12	R/well at Adingre & 2Nos. Of NC harb under Betasing Block wss	Betasing	R/well	1. Adinggre 2. Wankatagitok 3. Konapara	FC	31-3-2007	1.06	169	216	1.36	100%	-	-	31.3.2008	30-3-2012	4	do	
13	R/well at Nagolpara, Banangpara & Robidaspara wss	Zikzak	R/well	1. Nagolpara 2. Banangpara 3. Robidaspara	FC	31-3-2007	6.37	1058	1229	6.22	100%	0.15	0.15	31.3.2008	30-3-2012	4	Due to financial liability	
14	Imp. Of Mujiagalgre wss	Betasing	Gravity	1. Muji Agalgre 2. Nepalgre 3. Nokmagittim 4. Mohitgittim 5. Balapul 6. Bollonggre 7. Niwatoa 8. Detwilsongittim	FC	27-3-2007	39.65	696	888	41.51	100%	-	-	31.3.2008	30-3-2012	4	financial liability to be adjusted	
15	Imp. Of Bolchugiri wss	Betasing	Gravity	1. Bolchugiri	FC	27-3-2007	17.34	320	410	18.55	100%	-	-	31.3.2008	30-3-2012	4	do	
16	Imp. Of Jalgaon wss	Betasing		1. Jolgaon	FC	27-3-2007	18.43	340	434	19.15	100%	-	-	31.3.2008	30-3-2012	4	do	
17	Imp. Of Taripara wss	Betasing	Gravity	1. Taripara 2. Dulabaripara 3. Sagorkona	FC	31-3-2007	14.31	239	306	13.19	100%	1.12	1.12	31.3.2008	30-3-2012	4	Due to financial liability	
18	Imp. Of Goramara Dombagre wss	Betasing	Gravity	1. Goramara 2. Dombagre	FC	27-3-2007	11.28	221	282	10.073	100%	1.207	1.207	31.3.2008	30-3-2012	4	Due to financial liability	
19	Imp. Of Shagoltana wss	Betasing	Gravity	1. Shagoltana	FC	23-3-2007	5.53	93	118	5.66	100%	-	-	31.3.2008	30-3-2012	4	financial liability to be	
20	Imp. Of Adingiri wss	Betasing	Gravity	1. Adingiri 2. Kochpara 3. Baizapara 4. Betasing BK.HQ.	FC	31-3-2007	14.12	280	357	14.43	100%	-	-	31.3.2008	30-3-2012	4	do	
21	Imp. Of Chigitchakgiri wss	Betasing	Gravity	1. Chigitchakgiri 2. Apalgittim	FC	31-3-2007	36.38	747	953	37.05	100%	-	-	31.3.2008	30-3-2012	4	do	
				1. Songgitalgre (Goldatgre) 2. Songgitalgre													Due to	

ONGOING SCHEMES AS ON 01/04/2011 under ARWSP

(` in lakhs)

Sl No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
(I) ARWSP Normal																		
22	Songgitalgiri wss	Betasing	Gravity	(Belbupara) 3. Goldatgre 4. Adinggir 5. Belbupara	FC	13.11-2007	31.83	528	673	30.76	100%	1.07	1.07	30.3.2009	30-3-2012	3	financial liability	
23	Mission compound wss	Zikzak	Gravity	1. Mission compd 2. Bosyapara	FC	13.11-2007	17.27	324	414	18.06	100%	-	-	30.3.2009	30-3-2012	3	financial liability to be	
24	Chipra & Boldakgiri wss(R/well & STC)	Zikzak	R/well & STC	1. Chipra 2. Boldakgiri	FC	13.11-2007	2.89	510	662	3.50	100%	-	-	30.3.2009	30-3-2012	3	do	
25	Ambaripara wss	Zikzak	Gravity	1. Ambaripara 2. Chelapara	FC	31-3-2007	14.99	320	384	15.07	100%	-	-	31.3.2008	30-3-2012	4	do	
26	Imp. of Daramchas wss	Zikzak	River pumping	1. Daramchas 2. Daramchas Bazar 3. Ulubaripara 4. Hajong para 5. Banangpara 6. Adingirir Songgital 7. Reservegittim 8. Katalbaripara 9. Konapara 10. Christianpara	FC	19-3-2008	96.546	1478	1922	96.31	100%	0.236	0.236	30.3.2010	30.3.2012	2	Due to financial liability	
27	Imp. Of Tongnapara wss	Zikzak	Extention	1. Tngnapara 2. Dalbotpara	FC	19-3-2008	11.6487	174	227	11.55	100%	0.0987	0.0987	30.3.2009	30-3-2012	3	Due to financial liability	
28	Imp. Of Upper Kongbangpara wss	Zikzak	Gravity	1. Upper Kongbangpara	FC	19-3-2008	33.2905	574	747	39.21	100%	-	-	30.3.2009	30-3-2012	3	financial liability to be	
29	Imp. Of Adinggittim wss	Zikzak	Gravity	1. Adinggittim	FC	19-3-2008	15.881	280	365	16.74	100%	-	-	30.3.2009	30-3-2012	3	do	
30	Imp. Of Boldakgre wss	Betasing	Gravity	1. Boldakgre 2. Apalgre 3. Watregre 4. Bisindagre 5. Matchokpara	FC	19-3-2008	33.222	532	692	30.02	85%	3.202	3.202	30.3.2009	30-3-2012	3	Due to financial liability	
31	Imp. Of Matalagre wss	Gambegre	Gravity	1. Matalagre 2. Watrigre 3. Songmagre	FC	31-3-2008	22.0835	334	434	20.17	100%	1.9135	2.9135	30.3.2009	30-3-2012	3	Due to financial liability	
32	Imp. Of Demdemakona wss	Zikzak	Gravity	1. Demdema kona	FC	31-3-2008	11.4077	204	265	10.89	100%	0.5177	0.5177	30.3.2009	30-3-2012	3	Due to financial liability	
33	Imp. Of Malmua wss	Zikzak	Gravity	1. Malmua 2. Tarapara	FC	31-3-2008	42.016	686	892	45.49	100%	-	-	30.3.2009	30-3-2012	3	financial liability to	
34	Imp. Of Apalgittim wss	Betasing	Gravity	1. Apalgittim 2. Dalbotpara	FC	18-3-2008	26.59	430	559	26.06	100%	0.53	0.53	30.3.2009	30.3.2012	3	Due to financial	

ONGOING SCHEMES AS ON 01/04/2011 under ARWSP

(` in lakhs)

Sl No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDE
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
(I) ARWSP Normal																		
				2. Dandopara														liability
35	Imp. Of Modergaon wss	Zikzak	Gravity	1. Modergaon 2. Patalipara 3. Dolipara 4. Mondolpara 5. Bagicha 6. Gegapara	NC	31-3-2009	349.51	5240	6812	169.43	40%	180.08	180.08	30.3.2012	-	-	-	
36	Kolkatolagittim R/well w.s.s.	Betasing	R/well	Kolkatola	PC	15-03-10	0.4995	85	110	0.16	100%	0.3395	0.3395	31-03-11	31-03-12	1	Due to financial liability	
37	Dinangpara R/well	Zikzak	R/well	Dinangpara	PC	31-03-10	3.496	498	722	3%	100%	0.316	0.316	31-03-11	31-03-12		do	
38	Nokmagittim w.s.s.	Zikzak	Gravity	Nokmagittim	PC	31-03-07	6.9	121	157	7.04	100%	-	-	31-03-10	31-03-12	2	financial liability to be adjusted	
39	Sanitary well at Kochpara(Betasing Bazar) wss	Betasing	Gravity	Kochpara(Betasing Bazar)	PC	31-03-11	123400	26	37	-	-	1.234	1.234	31-03-12	-	-	Newly sanctioned scheme	
40	Sanitary well at Songmagittim (Wadagiri) wss	Zikzak	Gravity	Songmagittim (Wadagiri)	PC	31-03-11	123400	38	55	-	-	1.234	1.234	31-03-12	-	-	do	
41	Sanitary well at Nayapara (Bansali) wss	Betasing	Gravity	Nayapara (Bansali)	PC	31-03-11	123400	30	43	-	-	1.234	1.234	31-03-12	-	-	do	
42	Sanitary well at Paulpara (Nirghini) wss	Betasing	Gravity	Paulpara (Nirghini)	PC	31-03-11	123400	60	87	-	-	1.234	1.234	31-03-12	-	-	do	
43	Sanitary well at Chimisinggiri (Badagiri) wss	Betasing	Gravity	Chimisinggiri (Badagiri)	PC	31-03-11	123400	23	33	-	-	1.234	1.234	31-03-12	-	-	do	
44	Sanitary well at Adugiri(Adugre) wss	Betasing	Gravity	Adugiri(Adugre)	PC	31-03-11	740400	294	426	-	-	7.404	7.404	31-03-12	-	-	do	
45	Sanitary well at Singwanggittim(Boldam Akonggre) wss	Zikzak	Gravity	Singwanggittim(Boldam Akonggre)	PC	31-03-11	123400	34	49	-	-	1.234	1.234	31-03-12	-	-	do	
46	Sanitary well at Kamagittim (Bandoraja) wss	Betasing	Gravity	Kamagittim (Bandoraja)	PC	31-03-11	123400	45	66	-	-	1.234	1.234	31-03-12	-	-	do	
47	Sanitary well at Nokmagittim(Chapahti-I)	Zikzak	Gravity	Nokmagittim (Chapahti-I)	PC	31-03-11	24680	117	170	-	-	1.234	1.234	31-03-12	-	-	do	
48	Sanitary well at Songmagittim wss	Zikzak	R/well	Songmagittim	PC	31-03-11	123400	41	60	-	-	1.234	1.234	31-03-12	-	-	do	
49	Sanitary well at Kharugaon Hajong wss	Betasing	R/well	Kharugaon	PC	31-03-11	123400	37	54	-	-	1.234	1.234	31-03-12	-	-	do	
50	Sanitary well at Bonka (Chepahati-I) wss	Zikzak	R/well	Bonka (Chepahati-I)	PC	31-03-11	123400	93	135	-	-	1.234	1.234	31-03-12	-	-	do	
51	Sanitary well at Chapahati-II	Zikzak	R/well	Chapahati-II	PC	31-03-11	370200	206	299	-	-	3.702	3.702	31-03-12	-	-	do	
52	Sanitary well at Songmagre (Gandhigre)	Zikzak	R/well	Songmagre (Gandhigre)	PC	31-03-11	123400	18	25	-	-	1.234	1.234	31-03-12	-	-	do	
53	Sanitary well at Songitalgre (Janganapara)	Zikzak	R/well	Songitalgre (Janganapara)	PC	31-03-11	123400	44	61	-	-	1.234	1.234	31-03-12	-	-	do	
54	Sanitary well at Wakantagre (Chelipara Nokat)	Betasing	R/well	Wakantagre (Chelipara Nokat)	PC	31-03-11	123400	42	59	-	-	1.234	1.234	31-03-12	-	-	do	

ONGOING SCHEMES AS ON 01/04/2011 under ARWSP

(` in lakhs)

Sl No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per	Date of sanction in (dd-mm-yy)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31-3-	Overall physical progress in %	Balance fund required for	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in Years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
(I) ARWSP Normal																		
55	Sanitary well at Kathalbari (Betasing Hajong)	Betasing	R/well	Kathalbari (Betasing Hajong)	PC	31-03-11	246800	77	107	-	-	2.268	2.268	31-03-12	-	-	do	
56	Sanitary well at Natunpara (Kumli)	Betasing	R/well	Natunpara (Kumli)	PC	31-03-11	246800	89	124	-	-	2.268	2.268	31-03-12	-	-	do	
57	Sanitary well at Konapara Kodaldhowa	Zikzak	R/well	Konapara Kodaldhowa	PC	31-03-11	370200	134	187	-	-	3.702	3.702	31-03-12	-	-	do	
58	Sanitary well at Songitalgre (Chelipara Nokat)	Betasing	R/well	Songitalgre (Chelipara Nokat)	PC	31-03-11	123400	36	50	-	-	1.234	1.234	31-03-12	-	-	do	
59	Sanitary well at Bazar Area (Upper Kalaichor)	Zikzak	R/well	Bazar Area (Upper Kalaichor)	PC	31-03-11	370200	156	280	-	-	3.702	3.702	31-03-12	-	-	do	
60	Sanitary well at Silgaguri (Tarapara)	Zikzak	R/well	Silgaguri (Tarapara)	PC	31-03-11	123400	58	81	-	-	1.234	1.234	31-03-12	-	-	do	
61	Sanitary well at Nokmagittim(Boldamgre)	Zikzak	R/well	Nokmagittim(Boldamgre)	PC	31-03-11	370200	135	188	-	-	3.702	3.702	31-03-12	-	-	do	
62	Impl. Of Marupargre wss	Zikzak	STC	1) Marupargre 2) Songmagiri 3) Songitalgre	PC	31-03-11	1029500	135	189	-	-	10.295	10.295	31-03-12	-	-	do	
63	Impl. Of Kashbaripara (Joyfar) wss	Betasing	DTW	Kashbaripara (Joyfar) wss	PC	31-03-11	11239600	1365	1979	-	-	112.396	112.396	31-03-12	-	-	do	

Executive Engineer(PHE)
Ampati Division, Ampati