

Ongoing Schemes as on 31.03.2011 under NRDWP

Unit ` in Lakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
1	Ummulong- Moodymmai combined wss	Thadlaskein	River Pumping	Ummulong A	09.02.2011	2099.41	481	738	-	-	2099.41	-
				Ummulong B			887	1361				
				Moodymmai			2370	3636				
				Sohmynting			3025	4640				
				Demthring			1556	2378				
				Lumkhudung			246	377				
				Phlonging Khaw			630	967				
				Mookyndur			431	661				
				Wahrymbai			344	528				
				Tyrshang			935	1435				
				Lad Mukhla			1004	1540				
				Mukhla			1576	2418				
				2			Synrang Umlawe combined wss	Khliehriat				
Slum areas/ temporary settlements	1500	3044										
Kongong	295	598										
Slum areas/ temporary settlements	1500	3044										
Jalyiah Khlieh Myntriang	349	708										
Khlieh Myntriang	615	1248										
Slum areas/ temporary settlements	500	1014										
Mookhep	622	1262										
Slum areas/ temporary settlements	2000	4058										
Pamrakmai	1280	2597										
Slum areas/ temporary settlements	550	1115										
Pamrapaithlu	984	1996										
Slum areas/ temporary settlements	320	650										

Ongoing Schemes as on 31.03.2011 under NRDWP

Unit ` in Lakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
1	2	3	4	5	6	7	8	9	10	11	12	13
				Wapung shnong			2254	4574				
				Slum areas/ temporary settlements			2000	4058				
				Wapung Skur			1658	3365				
				Slum areas/ temporary settlements			2200	4464				
				Iongkaluh			1949	3954				
				Slum areas/ temporary settlements			2700	5479				
				Mookhaialong			1419	2879				
				Slum areas/ temporary settlements			500	1016				
				Cham Cham			1414	2869				
				Slum areas/ temporary settlements			2300	4667				
				Moolamanoh			611	1239				
				Slum areas/ temporary settlements			3000	6088				
				Mutong			806	1635				
				Slum areas/ temporary settlements			1800	3652				
				Pynthorsale			416	845				
				Slum areas/ temporary settlements			200	406				
				Pynurkba			321	651				
				Ummat			480	974				
				Slum areas/ temporary settlements			580	1177				
				Umlangsha			92	187				
				Lad Lakadong			74	150				
				Umlatdoh			402	816				
				Slum areas/ temporary settlements			500	1014				
				Bataw			902	1830				
				Bataw south			513	1041				

Ongoing Schemes as on 31.03.2011 under NRDWP

Unit ` in Lakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
				Moopala			675	1370				
				Slum areas/temporary settlements			2700	5479				
				Sutnga			1914	3883				
				Slum areas/temporary settlements			7000	14205				
				Sutnga Pohshnong			1487	3017				
				Mookynpad			792	1607				
				Slum areas/temporary settlements			1700	3450				
				Krem Myrsiang			337	684				
				Slum areas/temporary settlements			2041	4141				
				Jalaphet Brisumer			2087	4235				
				Slum areas/temporary settlements			2500	5073				
				Jalaphet Brisutnga			3063	6215				
				Slum areas/temporary settlements			4000	8117				
				Mooliat Brisumer			509	1032				
				Slum areas/temporary settlements			1700	3450				
				Mooliat Brisutnga			213	432				
				Slum areas/temporary settlements			1200	2434				
				Narwan			2331	4731				
				Sakhain Sylliwah			479	972				
				Slum areas/temporary settlements			2000	4058				
				Lamysiang			733	1487				
				Slum areas/temporary settlements			3700	7507				
				Sakhain Moolimen			736	1493				
				Slum areas/temporary settlements			1000	2030				
				Sakhain			259	526				

Ongoing Schemes as on 31.03.2011 under NRDWP

Unit ` in Lakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
1	2	3	4	5	6	7	8	9	10	11	12	13
				Slum areas/temporary settlements			1500	3044				
				Jarain			622	1262				
				Slum areas/temporary settlements			1500	3044				
				Lad Sutnga			642	1303				
				Latyrke			1101	2234				
				Slum areas/temporary settlements			1800	3652				
				Tluh			991	2011				
				Slum areas/temporary settlements			1000	2030				
				Moolamylliang			622	1262				
				Slum areas/temporary settlements			2000	4058				
				Mynthlu			806	1635				
				Slum areas/temporary settlements			1700	3450				
				Umlawang			352	714				
				Slum areas/temporary settlements			4000	8117				
				Kyrluh			174	353				
				Slum areas/temporary settlements			750	1521				
3	Ratacherra combined wss	Saipung	River Pumping	Ratachera	31.03.2011	2945.71	1663	3075			2945.71	
				Malidor			121	224				
				Donaskur			149	276				
				Dona Umbluh			119	220				
				Umkiang			2574	4759				
				Lumphyllut			336	621				
				Lumsooski			250	462				
				Pyrtakuna			353	653				
				Kuliang			650	1202				

Ongoing Schemes as on 31.03.2011 under NRDWP

Unit ` in Lakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
				Shymplong			275	508				
				Sonapyrdi			559	1064				
				Lum Tongseng			87	161				
				Tongseng			516	955				
				Umstaiñ			141	261				
4	Synrang Ummyrho combined wss	Khliehriat	River Pumping	Kairang	31-03-2011	3795.09	355	655	-	-	3795.09	-
				Nongthymme			362	669				
				Byndihati			2214	4094				
				Slum Areas/Temporary settlement			4000	7396				
				Umtyra			423	782				
				Nongsning			468	865				
				Umrasong			105	194				
				Mynkre			376	695				
				Chrieruphi			534	987				
				Slum Areas/Temporary settlement			1500	2774				
				Musiang Lamare (Old)			581	1074				
				Slum Areas/Temporary settlement			1000	1849				
				Musiang Lamare (New)			222	410				
				Slum Areas/Temporary settlement			1000	1849				
				Umlong			334	618				
				Umrsiang			210	388				
				Slum Areas/Temporary settlement			1000	1849				
				Thangskai			439	812				
				Wahiajer			567	1048				
				Slum Areas/Temporary settlement			5000	9245				

Ongoing Schemes as on 31.03.2011 under NRDWP

Unit ` in Lakh

Sl. No.	Name of Scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Date of sanction in (dd-mm-yy) format	Estimated cost	Population benefitted		Commulative Expenditure incurred upto 31.03.11	Overall physical progress in %	Balance fund reqd for completion	Reason for delay
							Present	Ultimate				
<i>1</i>	<i>2</i>	<i>3</i>	<i>4</i>	<i>5</i>	<i>6</i>	<i>7</i>	<i>8</i>	<i>9</i>	<i>10</i>	<i>11</i>	<i>12</i>	<i>13</i>
				Lumshnong			1604	2966				
				Lummurli			132	250				
5	Sustainability measures on development & protection of Ummulong-Moodymmai Combined wss	Thadlaskein	-	-	15.02.2011	740.81	-	-	-	-	740.81	-
6	Sustainability measures of Umiurem River source of Greater Raliang water supply	Laskein	-	-	31.03.2011	576.4	-	-	-	-	5876.45	-

Executive Engineer (PHE)
Electrical Division
Jowai