

On-going Schemes as on 01.04.2011 under MNP

Sl. No	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the Scheme	Status of habitations as on 1.4.11	Date of sanction in (dd-mm-yyyy format)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.11	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2010-11	Date of completion dd.mm.yy		Delay in years	Reasons for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Umlyngka DTW WSS	Myllem	DTW	Umlyngka	Covered	31.03.2008	83.16	5359 Souls	7632 Souls	40.45	55%	42.71	42.71	31.03.2012			
2	Mawdatbaki WSS	Myllem	Pumping	1. Nongmali 2. Umjan Patta 3. Pdeng Shnong- Mawapkhaw 4. Umsokkrot Parmaw	-	31.03.2008	118.82	1531 Souls		28.13	5%	90.69	90.69	31.03.2012			
3	Umjaiur- Mawthohbrew WSS	Myllem	Pumping	Umjaiur- Mawthohbrew	-	14.12.2007	66.71	1050 Souls	1470 Souls	13.48	75%	53.23	53.23	31.03.2012			
4	Augmentation of Pynthorbah- Lumshyap WSS	Myllem	Pumping	Pynthorbah- Lumshyap		05.02.2009	468.40			57.68	-	410.72	410.72	31.03.2012			
5	Umlyngka Phase : II WSS	Myllem	Pumping	Umlyngka	Covered	31.03.2009	54.23			19.02	85%	35.21	35.21	31.03.2012			
6	Augmentation of Lummawbah WSS	Myllem	Pumping	Lummawbah	Not Covered	24.03.2009	310.02	3891 Souls	5307 Souls	125.53	55%	184.49	184.49	31.03.2012			
7	Improvement of Langkyrding Mihngi WSS	Myllem	Pumping	Langkyrding Minhgi		23.01.2009	116.88	1500 Souls	2100 Souls	20.09	75%	96.79	96.79	31.03.2012			
8	Implementation of Nongmynsong Phase:II WSS	Myllem	Pumping	Nongmynsong		23.01.2009	652.88			118.06	50%	534.82	534.82	31.03.2012			
9	Augmentation of Umpling WSS	Myllem	Pumping	1. Dong Umwah 2. Dong Shaneng 3. Dong Sharum 4. Dong Surok 5. Lumdiengmet		31.03.2009	606.04	9198 Souls	11992 Souls	157.15	50%	448.89	448.89	31.03.2012			
10	Improvement of 5 th Mile WSS	Myllem	Pumping	5th Mile	Not Covered	24.03.2009	100.38	1528 Souls	2084 Souls	26.21	5%	74.17	74.17	31.03.2012			
11	Augmentation of Mawpat WSS	Myllem	Pumping	1. Mawpat 2. Mawpat Umsawli 3. Mawpat Phudumban	Covered	02.03.2009	242.60	5613 Souls	7655 Souls	30.2	5%	212.40	212.40	31.03.2012			

Executive Engineer (PHE)
Electrical Division
Shillong