

ANNEXURE-VI ON GOING SCHEMES AS ON 01.04.2011-12 UNDER ARWSP (NRDWP) UNDER G.S.W.S. DIVISION NO - II MAWPHLANG

Sl.No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status habitations as on 1.4.11	Date of sanction in(dd/mm/yy yy format)	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31.3.11	Overall physical Progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Originally envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	Pombot w.s.s.	Mylliem	Pumping	Pombot	PC	25.1.09	13.61	209	293	12.51	85%	1.10	1.10	31.3.11	--	--	--	
2	Riatmawniew w.s.s.	Mylliem	Pumping	Riatmawniew	PC	25.1.08	10.75	182	255	9.14	80%	1.61	1.61	31.3.11	--	--	--	
3	Kyiem w.s.s.	Mawphlang	Gravity	Kyiem	PC	31.3.09	25.28	509	713	23.69	10%	1.59	1.59	31.3.11	--	--	--	
4	Shilliang Ktieh, Sarong ,Dewsaw w.s.s.	Mawphlang Mawphlang Mylliem	Pumping	i)Shilliang Ktieh ii) Sarong iii)Dewsaw	NC	24.3.06	19.67	194 206 173	272 289 243	18.67	90%	1.00	1.00	31.3.11	--	--	--	
5	Laitmawpen, Laitmawhing combined w.s.s.	Mawphlang	Pumping	i) Laitmawpen, ii) Laitmawhing	PC	31.3.10	64.99	450 254	630 356	28.68	30%	36.31	36.31	31.3.11	--	--	--	
6	Nongthymmai Neng w.s.s	Mawphlang	Gravity	Nongthymmai Neng	PC	31.03.2011	19.19	243	346	0.00	0%	19.19	19.19	31.3.12	--	--	--	
7	Lad Mawreng w.s.s	Mawphlang	Gravity	Lad Mawreng	PC	31.03.2011	48.86	405	577	0.00	0%	48.86	48.86	31.3.12	--	--	--	
8	Markhan w.s.s	Mylliem	Pumping	Markhan	PC	31.03.2011	8.02	184	262	0.00	0%	8.02	8.02	31.3.12	--	--	--	
9	Madan Mawser w.s.s	Mawphlang	Gravity	Madan Mawser	PC	31.03.2011	16.41	207	295	0.00	0%	16.41	16.41	31.3.12	--	--	--	
10	Perkseh w.s.s	Mawphlang	Gravity	Perkseh	PC	31.03.2011	24.62	311	443	0.00	0%	24.62	24.62	31.3.12	--	--	--	
11	Wahrhaw w.s.s	Mawphlang	Gravity	Wahrhaw	PC	31.03.2011	30.63	380	532	0.00	0%	30.63	30.63	31.3.12	--	--	--	
12	Kharnongwah w.s.s	Mawphlang	Gravity	Kharnongwah	PC	31.03.2011	24.26	325	463	0.00	0%	24.26	24.26	31.3.12	--	--	--	
13	Nongthymmai Rum w.s.s	Mawphlang	Gravity	Nongthymmai Rum	PC	31.03.2011	13.79	193	275	0.00	0%	13.79	13.79	31.3.12	--	--	--	
14	Pomlum w.s.s	Mylliem	Gravity	Pomlum	PC	31.03.2011	60.54	4012	5715	0.00	0%	60.54	60.54	31.3.12	--	--	--	
15	Baniun w.s.s	Mylliem	Gravity	Baniun	PC	31.03.2011	46.17	1018	1450	0.00	0%	46.17	46.17	31.3.12	--	--	--	
16	Lyngngai & Dongmadi Comb.	Mawphlang	Pumping	i)Lyngngai ii)Dongmadi	PC	31.03.2011	23.98	i) 177 ii) 62	i) 252 ii) 88	0.00	0%	23.98	23.98	31.3.12	--	--	--	
17	Lwai Comb. W.s.s	Mawphlang	Gravity	i) Saitkhlieh ii) Lwai iii) Traw	PC	31.03.2011	50.67	i) 98 ii)121 iii) 233	i) 140 ii) 172 iii) 332	0.00	0%	50.67	50.67	31.3.12	--	--	--	
18	Mawreng Comb w.s.s.	Mawphlang	Gravity	i) Mawreng ii) Lyngkhwir	PC	31.03.2011	82.77	i) 998 ii) 94	i) 1422 ii) 134	0.00	0%	82.77	82.77	31.3.12	--	--	--	
19	Lumsohriew w.s.s	Mawphlang	Gravity	Lumsohriew	PC	31.03.2011	46.17	346	484	0.00	0%	46.17	46.17	31.3.12	--	--	--	

ANNEXURE-VI ON GOINING SCHEMES AS ON 01.04.2011-12 UNDER ARWSP (NRDWP) UNDER G.S.W.S. DIVISION NO - II MAWPHLANG

Sl.No.	Name of Scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status habita-tions as on 1.4.11	Date of sanction in(dd/mm/yy yy format)	Estimated cost	Population benefited		Cummulative expenditure incurred upto 31.3.11	Overall physical Progress in %	Balance fund required for completion	Amount required during 2011-12	Date of completion as dd.mm.yy		Delay in years	Reason for delay	Remars funded under RIDF	
								Present	Ultimate					Originally envisaged	Revised				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
20	Dommawphlang Comb. w.s.s	Mawphlang	Gravity	i) Dommawphlang ii) Madan Lyngkhoi iii) Domlyngkut	PC	31.03.2011	36.04	231 131 199	324 183 279	0.00	0%	36.04	36.04	31.3.12	--	-	-	-	
Total =							666.42	-	-	-	92.69		573.73	573.73	-	-	-	-	-

Executive Engineer (PHE)
G.S.W.S. Division No-II
Mawphlang