

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER NRDWP																
(RS. in lakhs)																
Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 1-4-11 as per Data realignment	Date of Sanction in (dd-mm-yyyy)	Estimated cost		Cumulative expenditure incurred	Overall Physical Progress	Balance Fund required for	Amount required during 2011-	Date of completion as		Delay in years	Reason for delay
								Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	10	11	12	13	14	15	16	17	18
1	Pyndemkhah w.s.s.	Mawsynran	Gravity	Pyndemkhah	100%	2007-2008	31/3/2008	17.11	261	365	16.07	100%	1.04	1.04	/3/2011	
2	Pyndemumbri w.s.s.	Mawsynran	Gravity	Pyndemumbri	100%	2007-2008	31/3/2008	13.23	216	302	12.00	100%	1.23	1.23	/3/2011	
3	Kenshluid w.s.s.	Mawsynran	Gravity	Kenshluid	75-100%	2006-2007	19/3/2007	9.80	150	210	9.15	90%	0.64	0.64	/3/2011	
4	Mawsadang w.s.s.	Mawsynran	Gravity	Mawsadang	50-75%	2009-2010	31/3/2010	53.66	775	1085	19.58	30%	34.08	34.08	/3/2011	
5	Mawdiengkhiat w.s.s.	Mawsynran	Gravity	Mawdiengkhiat	25-50%	2009-2010	31/3/2010	5.19	75	105	3.18	20%	2.02	2.02	/3/2011	
6	Niamsang w.s.s.	Mawsynran	Gravity	Niamsang	50-75%	2009-2010	31/3/2010	19.74	300	420	9.68	30%	10.05	10.05	/3/2011	
7	Mawlynnu w.s.s.	Mawsynran	Gravity	Mawlynnu	0.25%	2009-2010	31/3/2010	47.26	684	958	24.26	20%	23.00	23.00	/3/2011	
8	Mawkaphan w.s.s.	Mawsynran	Gravity	Mawkaphan	100%	2007-2008	15/1/2008	18.93	401	562	10.88	80%	8.05	8.05	/3/2011	
9	Umeit Mawlongbna w.s.s.	Mawsynran	Gravity	Umeit Mawlongbna	75-100%	2007-2008	31/3/2008	71.38	1392	1949	39.18	40%	32.20	32.20	/3/2011	
10	Kharabri w.s.s.	Mawsynran	Gravity	Kharabri Khasi, Kharabri Garo	100%	2007-2008	15/1/2008	26.41	422	591	18.30	90%	8.11	8.11	/3/2011	
11	Mawkhan w.s.s.	Mawsynran	Gravity	Mawkhan	75-100%	2007-2008	15/1/2008	25.10	474	664	12.27	90%	12.83	12.83	/3/2011	
12	Langsymphut Combined w.s.s.	Mawsynran	Gravity	i) Langsymphut ii) Nongdommawria iii) Nongdomdkhar	100%	2007-2008	31/3/2008	51.35	757	1060	48.78586	98%	2.56114	15.98	/3/2011	
13	Shaltabari	Mawsynran	Ringwell	Shaltabari	0-25	2010-2011	31/3/2011	1.23	64	91	0.00	0%	1.234	1.234	/3/2012	
14	Kandapara	Mawsynran	Ringwell	Kandapara	0-25	2010-2011	31/3/2011	2.22	93	132	0.00	0%	2.2212	2.2212	/3/2012	
15	Tilla Goan	Mawsynran	Ringwell	Tilla Goan	0-25	2010-2011	31/3/2011	4.94	211	301	0.00	0%	4.936	4.936	/3/2012	
16	Dobakhhol	Mawsynran	Ringwell	Dobakhhol	0-25	2010-2011	31/3/2011	2.47	93	132	0.00	0%	2.468	2.468	/3/2012	
17	Hurupukni	Mawsynran	Ringwell	Hurupukni	0-25	2010-2011	31/3/2011	2.47	108	154	0.00	0%	2.468	2.468	/3/2012	
18	Dholai Malai	Mawsynran	Ringwell	Dholai Malai	0-25	2010-2011	31/3/2011	7.40	300	427	0.00	0%	7.404	7.404	/3/2012	
19	Dholai Bhowal	Mawsynran	Ringwell	Dholai Bhowal	0-25	2010-2011	31/3/2011	7.40	278	396	0.00	0%	7.404	7.404	/3/2012	
20	Laitsohum w.s.s.	Mawsynran	Ringwell	Laitsohum	0-25	2010-2011	31/3/2011	6.17	237	338	0.00	0%	6.17	6.17	/3/2012	

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER NRDWP

(RS. in lakhs)

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 1-4-11 as per Data realignment	Date of Sanction in (dd-mm-yyyy)	Estimated cost	Ultimate	Cumulative expenditure incurred	Overall Physical Progress	Balance Fund required for	Amount required during 2011-	Date of completion as		Delay in years	Reason for delay
													Originally envisaged	Revised		
1	2	3	4	5	6	7	8	10	11	12	13	14	15	16	17	18
21	Mawkatheñ w/s/s	Mawryngkr	pumping	Mawkatheñ Laitkseñ Umtngew	75-100%	2006-2007	19.3.2007	14.85	2872	4021	118.85	60%	29.7	29.7		
22	Laitkor Mawrie WSS	Mylliem	pumping	kynmton Sngi Nongdaneng Sawlad Sharing Laitkor Mawrie Laitkor Nonglum	75-100%	2006-2007	31.3.07	20.49	3345	4684	185.45	95%	19.45	19.45		
23	Umiew-Maw-U-Sam & Pynshongkhla WSS	Mawryngkr	Gravity	Umiew Maw-U-Sam Pynshongkhla	75-100%	2003-2004	9.3.04	67.41	274	384	55.97	92%	11.45	11.45		
24	Nongplit & Jongkhla Combined WSS	Mawryngkr	Gravity	Nongplit Puriang Jongkhla	75-100%	2003-2004	19.3.04	130.71	1533	2175	119.23	85%	11.48	11.48		
25	Mawpdang	Mawryngkr	Gravity	Mawpdang Mawdngong Wahbar Nongpdeng Lumsobiej Nongkyntoit Dewten Umkoi Umthlew	75-100%	2006-2007	31.3.07	138.59	2115	2961	132.96	100%	5.63	5.63		
26	Umphrup WSS	Mawryngkr	pumping	Umphrup	75-100%	2006-2007	31.3.07	36.91	346	1185	35.53	99%	1.38	1.38		
27	Khlieh Shnong Combined WSS	Mylliem	Gravity	Khliehshnong Nongkyntir	75-100%	2007-2008	15.1.08	22.71	403	565	21.67	90%	1.04	1.04		
28	Mawlong WSS	Mylliem	Gravity	Mawlong Madansaiseij Nonglum	75-100%	2007-2008	15.1.08	61.01	1026	1437	57.35	100%	3.66	3.66		
29	Maw-U-Sam WSS	Mawryngkr	Pumping	Maw -U- Sam	75-100%	2007-2008	15.2.08	32.90	602	843	33.64	100%				

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER NRDWP

(RS. in lakhs)

Sl. No.	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 1-4-11 as per Data realignment	Date of Sanction in (dd-mm-yyyy)	Estimated cost		Cumulative expenditure incurred	Overall Physical Progress	Balance Fund required for	Amount required during 2011-	Date of completion as		Delay in years	Reason for delay
								Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	10	11	12	13	14	15	16	17	18
30	Nongdalum WSS	Mawryngkr	Gravity	Perheh Nongshaneng Mawshnah	75-100%	2007-2008	15.2.08	12.52	202	283	10.53	98%	1.98	1.98		
31	Wahshala WSS	Mylliem	Gravity	Wahshala	0%	2010-2011	12.1.11	15.19	197	276	8.13	75%	7.05	7.05		
32	Nonglum Lumsurvey Comb. WSS	Mawryngkr	Gravity	Nonglum Lum Survey Nonghali	0%	2009-2010	31.3.10	12.67	197	276	0	15%	12.7	12.7		
33	Lumnongkhlaw WSS	Mawryngkr	Gravity	Lumnongkhlaw Laittyrkhang Umlympung 12th Mile Umtyt Umtyngar	0%	2010-2011	31.3.11	112.87	1831	2563	0	0%	112.9	29.2		
34	Nongsupok Warmatlah WSS	Mawryngkr	Gravity	Nongsupok Klerdawali Pdengshnong Warmatlah	75-100%	2007-2008	31.03.08	110.29	1466	2053	77.509	48%	32.8	50.0		