

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER MNP

(RS.in lakhs)

Name of district : East Khasi Hills

Name of Division: Hills

SI No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per Data Realignment	Year of sanction	Estimated cost	Population		Cumulative expenditure incurred upto 31-3-2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6		8	9	10	11	12	13	14	15	16	17	18
1	Renv.Of Nongspung w.s.s.	Mawphlang	Gravity	i) Lukhylliem ii) Syiemlieh iii) Nongspung iv) Mawlein v) Dewasaw vi) Sarong vii) Langih viii) Nongmynjer	50-75%	2008-09	100.708	1683	2356	68.844	95%	31.864	31.864	31/3/2011	-	-	-
2	Sinei Mawshynrut wss	Mawsynram	Gravity	i) Sinei Mawshynrut ii) Ummawria	100%	2008-09	36.135	478	669	20.927	70%	15.208	15.208	31/3/2011	-	-	-
3	Wahmawpat Combined w.s.s.	Mawsynram	Gravity	i) Wahmawpat ii) Mawhiang iii) Kpermasi	100%	2008-09	61.147	822	1151	39.573	90%	21.574	21.574	31/3/2011	-	-	-
4	Renv. Of Mawteibah w.s.s.	Mawsynram	Gravity	i) Mawteibah ii) Mawryngkang iii) Domsohpian	75-100%	2008-09	105.448	1386	1940	75.779	80%	29.669	29.669	31/3/2011	-	-	-
5	Renv. Of Weiloi w.s.s.	Mawsynram	Gravity	Weiloi	75-100%	2008-09	43.66	661	925	28.940	90%	14.720	14.720	31/3/2011	-	-	-
6	Mawpait w.s.s.	Ranikor	Gravity	Mawpait	0%	2009-10	12.47	165	231	4.317	95%	8.153	8.153	31/3/2011	-	-	-
7	Khliehriat w.s.s.	Mawsynram	Gravity	Khliehriat	25-50%	2009-10	18.061	237	332	1.593	40%	16.468	16.468	31/3/2011	-	-	-
8	Kenbah w.s.s.	Mawsynram	Gravity	Kenbah	50-75%	2009-10	38.8605	623	872	3.309	20%	35.552	35.552	31/3/2011	-	-	-
9	Kenmysaw w.s.s.	Mawsynram	Gravity	Kenmysaw	50-75%	2009-10	33.163	827	1158	1.555	20%	31.608	31.608	31/3/2011	-	-	-
10	Janiaw w.s.s.	Mawsynram	Gravity	Janiaw	25-50%	2009-10	7.76	100	140	0.000	20%	7.760	7.760	31/3/2011	-	-	-

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER MNP

(RS.in lakhs)

Name of district : East Khasi Hills

Name of Division: Hills

SI No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per Data Realignment	Year of sanction	Estimated cost	Population		Cumulative expenditure incurred upto 31-3-2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6		8	9	10	11	12	13	14	15	16	17	18
11	Wahrisain w.s.s.	Mawsynram	Gravity	Wahrisain	50-75%	2009-10	14.258	205	287	1.633	50%	12.625	12.625	31/3/2011	-	-	-
12	Re-Const. of Domjri w.s.s	Mawsynram	Gravity	Domjri	50-75%	2009-10	18.021	236	330	0.913	30%	17.108	17.108	31/3/2011	-	-	-
13	Chirrakatta w.s.s.	Mawsynram	Gravity	Chirrakatta	100%	2009-10	28.343	501	701	14.054	90%	14.289	14.289	31-03-2011			
14	Kynrang w.s.s.	Mawsynram	Gravity	Kynrang	100%	2009-10	39.872	518	725	27.687	90%	12.185	12.185	31-03-2011			
15	Domshken w.s.s.	Mawsynram	Gravity	Domshken	100%	2009-10	21.15	358	501	9.812	90%	11.338	11.338	31-03-2011			
16	Nongshuid w.s.s.	Mawsynram	Gravity	Nongshuid	100%	2009-10	13.716	185	259	9.112	90%	4.604	4.604	31-03-2011			
17	Improvement of Kruin Nuir	Mawryngkneng	Gravity	Kruin and Nuir	75-100%	2009-10	10.27	666	933	6.818	98%	3.452	3.452				
18	Re-construction of Mawkhanu	Mawryngkneng	Gravity	Mawsharoh Mawkhanu Maw Thum thum	75-100%	2009-10	13.3595	173	243	9.516	70%	3.844	3.844				
19	Extension of Mawrie	Mylliem	Gravity	Mawrie	75-100%	2009-10	16.208	235	329	17.902	50%	0.000	0.000				
20	Umsawli	Mylliem	Gravity	Umsawli	75-100%	2009-10	33.9685	442	619	1.959	10%	32.009	32.009				
21	Mawmuthoh WSS	Mawryngkneng	pumping	Mawmuthoh	75-100%	2009-10	9.872	2150	3010	4.857	70%	5.015	5.015				
22	Improvement of Rngikseh WSS	Mawryngkneng	Gravity	Rngi kseh	75-100%	2009-10	25.7355	1510	2114	14.197	75%	11.538	11.538				
23	Mawiong Sung WSS	Mawryngkneng	Gravity	Mawiong	75-100%	2009-10	50.687	600	924	1.227	21%	49.460	49.460				

ON-GOING SCHEMES AS ON 01-04-2011-12 UNDER MNP

(RS.in lakhs)

Name of district : East Khasi Hills

Name of Division: Hills

SI No.	Name of scheme	Name of Block	Type of scheme	Name of habitations under the scheme	Status of habitations as on 1-4-2011 as per Data Realignment	Year of sanction	Estimated cost	Population		Cumulative expenditure incurred upto 31-3-2011	Overall physical progress in %	Balance fund required for completion	Amount required during 2011-12	Date of		Delay in Years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6		8	9	10	11	12	13	14	15	16	17	18
24	Mylliem Bah Combined WSS	Mylliem	Gravity	Mawsawa Mawri Marbaniang Demthring Madan Ing syiem Nongbet Kyndong Syllai - U- Lor Nongkyntir 12th Mile Umlympung	75-100%	2009-10	480.817	10084	14118	19.121	15%	461.696	280.000				
25	Nongshiliang Combined WSS	Mawryngkneng	Gravity	Nongshiliang	75-100%	2008-09	178.0455	2742	3839	51.702	30%	12.634	12.634				
26	Kharbuli Umiew - Mawryntong WSS	Mawryngkneng	pumping	Kharbuli Umiew - Mawryntong	75-100%	2003-04	100.798	1840	2576	35.228	15%	20.000	20.000				
27	Umsaw Combined WSS	Mawryngkneng	Gravity	Umsaw Mawber Mawlali Thynroit	75-100%	2009-10	442.894	2551	3571	15.380	20%	427.514	427.514				