



## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data	Date of section in (dd-mm-yyyy )	Estimated cost	Population		Commulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req.. for completion	Amount req. during 2011-12	Date of		Delay in yrs.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	<b>MNP</b>																	
8	Impl. Of Jalaphet comb. w.s.s	Saipung	Gravity	1. Jalaphet Bri Sumer	100%	4.11.08	293.63	4761	5426	281.22	100%	12.41	12.41	31.3.12				Funder under RIDF XVI
				2. Jalaphet Bri Sutnga	100%													
9	Impl. Of Greater Nartiang comb. w.s.s	Thadlaskein	Pumping	1. Nartiang	25-50%	No.PHE/167/2008/20 dt. 8.2.09	524.82	6536	9150	258.07	40%	266.75	266.75	31.3.12				Funder under RIDF XVI
				2. Kper Mynsnieh	25-50%													
				3. Moodop	25-50%													
10	Impl. Of Moolian w.s.s	Saipung	Gravity	Moolian	25-50%	No.PHE/319/2008/13 dt. 18.2.09	36.52	475	665	18.08	55%	18.44	18.44	31.3.12				Funder under RIDF XVI
11	Impl. Of Mookaiaw 'B'	Laskein	Pumping	1. Mookaiaw B	100%	18.2.09	225.74	2842	3979	138.01	80%	87.73	87.73	31.3.12				Funder under RIDF XVI
				2. Mookaiaw														
12	Impl. Of longkasaroo w.s.s	Laskein	Pumping	1. longkasaroo	0-25%	4.2.09	87.9	1226	1717	45.84	80%	42.06	42.06	31.3.12				Funder under RIDF XVI
				2. Thangthring														
				3. Bamksaw														
13	Impl. Of Amlarem	Amlarem	Gravity	Amlarem	100%	No.PHE/179/5/2008/28 dt. 27.3.09	115.13	1194	1672	73.98	15%	41.15	41.15	31.3.12				

## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data	Date of section in (dd-mm-yyyy )	Estimated cost	Population		Commulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req.. for completion	Amount req. during 2011-12	Date of		Delay in yrs.	Reason for delay	Remarks funded under RIDF
								Present	Ultimate					Original envisaged	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
	<b>MNP</b>																	
14	Impl. Of Moorapuchai w.s.s	Thadlaskein	Pumping	1. longlwit	25-50%	26.3.2009	170.11	2132	2985	93.68	80%	76.43	76.43	31.3.12				Funder under RIDF XVI
				2. Moorapuchai														
15	Impl. Of Umrasiang w.s.s	Khliehriat	Pumping	Umrasiang		No.PHE/465/2008/10 dt. 26.3.09	58.24	730	1022	15.59	85%	42.65	42.65	31.3.12				
16	Impl. Of Moopliang comb. w.s.s	Thadlaskein	Pumping	1. Moopliang	0-25%	No.PHE/106/2008/28	146.08	2077	2908	45.38	50%	100.7	100.7	31.3.12				Funder under RIDF XVI
				2. Myrjai														
17	Impl. Of Khonshnong comb. w.s.s	Laskein	Gravity	1. Biar	0-25%	No.PHE/466/2008/10 dt. 26.3.09	240.13	3119	4367	208.08	80%	32.05	32.05	31.3.12				Funder under RIDF XVI
				2. Nongryngkoh														
				3. Khonshnong														
				4. Lakadong														
				5. Chutwakhu														
				6. Shetja hadem														
				7. Madanwai														
				8. Mdan pohkseh														
18	Impl. Of Saitual w.s.s	Khliehriat	Gravity	Saitual	100%	No.PHE/468/2008/10 dt. 27.3.09	46.58	685	959	40.62	100%	5.96	5.96	31.3.12				Funded under RIDF XVI



## ANNEXURE - VI

## ON GOING SCHEMES AS ON 1.4.2011-12 UNDER MNP

` in lakhs

Sl. No	Name of scheme	Name of Block	Type of scheme	Name of habitation under the scheme	Status of habitation as on 1.4.10 as per Data	Date of section in (dd-mm-yyyy )	Estimated cost	Population		Commulative exp. Incurred up to 31.3.11	Over all physical progress in %	Balance fund req.. for completion	Amount req. during 2011-12	Date of		Delay in yrs.	Reason for delay	Remarks funded under RIDF		
								Present	Ultimate					Original envisaged	Revised					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19		
	<b>MNP</b>																			
29	Sonapyrdi w.s.s	Khliehriat	Gravity	Sonapyrdi	25-50%	15.3.11	31.57	458	641	0	0%	31.57	31.57	31.3.14						
30	Umlong w.s.s	Khliehriat	Gravity	Umlong	100%	15.3.11	23.99	318	445	0	0%	23.99	23.99	31.3.14						
31	Tluh comb. w.s.s	Saipung	Gravity	1. Tluh	0%	17.3.11	393.83	3883	5436	0	0%	393.83	98.46	31.3.14						
				2. Latyrke	25-50%															
				3. Jarain	0%															
				4. Lamyrsiang	0%															
				5. Moolamyliang	0-25%															
32	Muknor w.s.s	Saipung	Gravity	Muknor	25-50%	16.3.11	30.88	402	563	0	0%	30.88	30.88	31.3.14						
33	Musniang Jondeng w.s.s	Khliehriat	DTW	Musniang Jondeng	50-75%	16.3.11	47.9	638	893	0	0%	47.9	47.9	31.3.14						
34	Providing Water Supply to Office of BDO Saipung	Saipung	Gravity			23.9.10	18.45			7.9	100%	10.55	10.55							
35	Impl. Of Padu Mawsku w.s.s	Amlarem	Dug Well	Padu Mawsku	25-50%	4.2.09	4.62	543	761	0	100%	4.62	4.62							
	<b>Total</b>						<b>4496</b>	<b>68913</b>	<b>93067</b>	<b>2456.21</b>		<b>2039.81</b>	<b>1614.3</b>							

Executive Engineer (PHE)  
RWS Division, Jowai