

ON GOING AS ON 01-04-2011 - 12 UNDER ARWSP (NRDWP)

(Rs. In Lakhs)

| Sl. No. | Name of Scheme | Name of Block | Type of Scheme | Name of Habitation under the Scheme | Status of Habitations as on 01-04-10 as per Data Realignment | Date of Sanction as in (dd-mm-yyyy format) | Estimated cost (Rs. In Lakhs) | Population benifitted | | Cummulative expenditure upto 31-03-2011 | Overall Physical progress in % | Balance Fund required for completion | Amount required during 2011-12 | Date of Completion as dd.mm.yy | | Delay in years | Reason for delay |
|---------|---------------------------|------------------|----------------|-------------------------------------|--|--|-------------------------------|-----------------------|----------|---|--------------------------------|--------------------------------------|--------------------------------|--------------------------------|------------|----------------|--|
| | | | | | | | | Present | Ultimate | | | | | Originally envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 1 | Lyngngar Mawlong w.s.s. | do | Gravity | Lyngngar Mawlong | 100% | 12.11.2007 | 4.43 | 35 | 49 | 2.98 | 90% | 1.45 | 1.45 | 31.03.2011 | 31.03.2012 | 2 years | Due to Technical Revised |
| 2 | Sohdeit w.s.s. | do | Gravity | Sohdiet | 100% | 12.11.2007 | 5.35 | 65 | 91 | 2.57 | 85% | 2.78 | 2.78 | 31.03.2011 | 31.03.2012 | 2 years | do |
| 3 | Thangtim w.s.s. | do | Gravity | Thangtim | 100% | 31.03.2009 | 5.55 | 77 | 108 | 3.77 | 95% | 1.78 | 1.78 | 31.03.2011 | 31.03.2012 | 1 year | Due to remoteness of area and unfavourable weather condition |
| 4 | Maweitksar w.s.s. | 12-Shnong | Gravity | Maweitksar | 0-25% | 10.02.2011 | 4.05 | 53 | 74 | - | - | 4.05 | 4.05 | 31.03.2013 | | | Sanction during February 2011 |
| 5 | Diengkain (Tyllap) w.s.s. | Shella Bholaganj | Gravity | Diengkain | 0-25% | 10.02.2011 | 7.31 | 95 | 133 | - | - | 7.31 | 7.31 | 31.03.2013 | | | do |
| 6 | Dum Dum Mawsawa w.s.s. | do | Gravity | Dum Dum Mawsawa | 0-25% | 10.02.2011 | 10.06 | 131 | 183 | - | - | 10.06 | 10.06 | 31.03.2013 | | | do |
| 7 | Khahkangi w.s.s. | do | Gravity | Khahkangi | 0-25% | 10.02.2011 | 10.15 | 147 | 206 | - | - | 10.15 | 10.15 | 31.03.2013 | | | do |
| 8 | Lad Ryngud w.s.s. | do | Gravity | Lad Ryngud | 0-25% | 10.02.2011 | 13.84 | 180 | 252 | - | - | 13.84 | 13.84 | 31.03.2013 | | | do |
| 9 | Tluh Sohkhylung w.s.s. | do | Gravity | Tluh Sohkhylung | 0-25% | 10.02.2011 | 14.96 | 194 | 272 | - | - | 14.96 | 14.96 | 31.03.2013 | | | do |

ON GOING AS ON 01-04-2011 - 12 UNDER ARWSP (NRDWP)

(Rs. In Lakhs)

| Sl. No. | Name of Scheme | Name of Block | Type of Scheme | Name of Habitation under the Scheme | Status of Habitations as on 01-04-10 as per Data Realignment | Date of Sanction as in (dd-mm-yyyy format) | Estimated cost (Rs. In Lakhs) | Population benifitted | | Cummulative expenditure upto 31-03-2011 | Overall Physical progress in % | Balance Fund required for completion | Amount required during 2011-12 | Date of Completion as dd.mm.yy | | Delay in years | Reason for delay |
|---------|-------------------------------------|------------------|----------------|-------------------------------------|--|--|-------------------------------|-----------------------|----------|---|--------------------------------|--------------------------------------|--------------------------------|--------------------------------|---------|----------------|----------------------------|
| | | | | | | | | Present | Ultimate | | | | | Originally envisaged | Revised | | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 |
| 10 | Khahsyndha w.s.s. | do | Ring Well | Khahsyndha | 0-25% | 10.02.2011 | 4.93 | 293 | 410 | - | - | 4.93 | 4.93 | 31.03.2013 | | | do |
| 11 | Laitmawsiang RWH w.s.s. | 12-Shnong | RWH | Laimawsiang | | 31.03.2011 | 61.20 | 699 | 1117 | - | - | 61.20 | 43.86 | 31.03.2013 | | | Sanction during March 2011 |
| 12 | Khahumrim Comb. w.s.s. | Shella Bholaganj | Gravity | Khahumrin Khalumin | 25-50% | 31.03.2011 | 34.26 | 446 | 624 | - | - | 34.26 | 29.32 | 31.03.2013 | | | do |
| 13 | Kalibari w.s.s. | do | Sanitary Well | Kalibari | 0-25% | 31.03.2011 | 11.22 | 466 | 652 | - | - | 11.22 | 11.22 | 31.03.2013 | | | do |
| 14 | Khrang Primary Health Centre w.s.s. | 12-Shnong | Gravity | Khrang | | 31.03.2011 | 5.45 | 150 | 210 | - | - | 5.45 | 5.45 | 31.03.,2013 | | | do |
| 15 | Khaskandi w.s.s. | Shella Bholaganj | Sanitary Well | Khaskandi | 0-25% | 31.03.2011 | 1.23 | 79 | 111 | - | - | 1.23 | 1.23 | 31.03.2013 | | | do |
| 16 | Dalia w.s.s. | do | Sanitary Well | Dalia | 0-25% | 31.03.2011 | 14.80 | 867 | 1214 | - | - | 14.80 | 14.80 | 31.03.2013 | | | do |
| 17 | Siejiong w.s.s. | do | Sanitary Well | Siejiong | 0-25% | 31.03.2011 | 2.46 | 111 | 155 | - | - | 2.46 | 2.46 | 31.03.2013 | | | do |

211.25

179.65

Executive Engineer P H E,
Sohra Division, Sohra.