

## ONGOING SCHEMES AS ON 01-04-2011 FOR SCHOOL/ICDS WATER SUPPLY

( In Lakhs)

Sl. No.	Name of Scheme	Date of Sanction as dd.mm.yy	Estimated cost			Cumulative Expenditure upto 31-03-2011			Physical achievement upto 31-03-2011	Type (School/ICDS)	Block	Division	Whether reported as covered on line Ye/No
			Central	State	Total	Central	State	Total					
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Nongsteng ICDS	16.03.2010	0.48	0.053	0.53					ICDS	Shella Bholaganj	Sohra Division, Sohra	Yes
2	Mawsmat ICDS	do	0.46	0.050	0.51	0.15		0.15	50%	do	do		do
3	Jingthangubot ICDS	do	0.48	0.053	0.53	0.15		0.15	50%	do	do		do
4	Lummaha ICDS	do	0.48	0.054	0.53	0.15		0.15	50%	do	do		do
5	Mawpunkyrtiang ICDS	do	0.47	0.052	0.52	0.14		0.14	50%	do	do		do
6	Iewthymmai ICDS	do	0.48	0.053	0.53	0.15		0.15	50%	do	do		do
7	Kemrang ICDS	do	0.48	0.053	0.53					do	do		do
8	Sohkhmie ICDS	do	0.49	0.055	0.55					do	do		do
9	Tyrna - II ICDS	do	0.42	0.047	0.47	0.12		0.12	50%	do	do		do
10	Mawlong Nongduh ICDS	do	0.43	0.048	0.48	0.36	0.048	0.408	100%	do	do		do
11	Saikarap ICDS	do	0.42	0.047	0.47	0.35	0.047	0.40	100%	do	do		do
12	Diengsiar - I ICDS	do	0.43	0.048	0.48	0.35	0.048	0.40	100%	do	do		do
13	Diengsiar - II ICDS	do	0.42	0.046	0.47	0.018		0.018		do	do		do
14	Mawlongriang ICDS	do	0.44	0.049	0.49	0.36	0.047	0.407	100%	do	do		do
15	Umwai - I ICDS	do	0.42	0.047	0.47	0.018		0.018		do	do		do
16	Umwai - II ICDS	do	0.44	0.049	0.49	0.17		0.17	50%	do	do		do
17	Nongwar - II ICDS	do	0.41	0.046	0.46	0.018		0.018		do	do		do
18	Ryngud ICDS	do	0.44	0.049	0.49	0.18		0.18	50%	do	do		do
19	Diengrai ICDS	do	0.55	0.061	0.61	0.32		0.32	50%	do	do		do
20	Mawmang ICDS	10.08.2010	0.49	0.054	0.54	0.23		0.23	100%	do	12 - Shnong		do
21	Mawsohmad ICDS	do	0.49	0.055	0.55	0.15		0.15	100%	do	do		do
22	Nongbah Mawshuit ICDS	do	0.42	0.046	0.47	0.15		0.15	100%	do	do		do
23	Mawthawtieng ICDS	do	0.45	0.050	0.50	0.15		0.15	100%	do	do		do
24	Kshaid ICDS	do	0.42	0.047	0.47	0.15		0.15	100%	do	do		do
25	War War Lummawria ICDS	do	0.42	0.047	0.47	0.15		0.15	100%	do	do		do
26	Kongthong ICDS	do	0.46	0.051	0.51	0.15		0.15	100%	do	do		do

Executive Engineer P H E,  
Sohra Division, Sohra.