

**DETAILS OF ONGOING SCHEMES UNDER SUBMISSION PROGRAMME AND SUSTAINABILITY**

( ₹ In Lakhs)

Sl. No.	Name of Scheme	Programme (Submission/Sustainability)	Type of Scheme	No. of Habitations under the Scheme	Date of sanction in (dd.mm.yy)	Estimated cost (Central)	Estiamed cost (State)	Total Estimated cost	Expenditure (Central) upto 31-03-2011	Expenditure (State) upto 31-03-2011	Toatal Expenditure upto 31-03-2011	Physical achievement (%) upto 31-03-3011
1	2	3	4	5	6	7	8	9	10	11	12	13
1	Regeneration of Greater Cherrapunjee w.s.s.	Sustainability	Sustainability	16 Nos.	31.03.2008	35.70	11.90	47.60	17.49	7.06	24.55	75%
2	Regeneration of Kongthong w.s.s.	Sustainability	Sustainability	1 No.	31.03.2008	3.32	1.11	4.43	2.41	0.39	2.80	100%
3	Regeneration of Kemrang w.s.s.	Sustainability	Sustainability	1 No.	31.03.2010	7.85	----	7.85	6.70	----	6.70	95%
4	Regeneration of Nongpriang w.s.s.	Sustainability	Sustainability	1 No.	31.03.2010	6.45	----	6.45	4.23	----	4.23	50%
5	Regeneration Mawthuli w.s.s.	Sustainability	Sustainability	1 No.	31.03.2010	3.38	----	3.38	2.98	----	2.98	50%
6	Regeneration of Mustoh w.s.s.	Sustainability	Sustainability	1 No.	31.03.2011	7.44	----	7.44	----	----	----	----
7	Regeneration of Mawiong w.s.s.	Sustainability	Sustainability	1 No.	31.03.2011	3.38	----	3.38	----	----	----	----
8	Regeneration of Laitiam w.s.s.	Sustainability	Sustainability	1 No.	31.03.2011	7.85	----	7.85	----	----	----	----

**Executive Engineer P H E,  
Sohra Division, Sohra.**