

Details of Schemes under Submission Programme under Sustainability

Annexure-IX

Sl. No.	Name of Scheme	Programme (Submission/Sustainability)	Type of Scheme	No. of Hads. Under the Scheme.	Date of Sanction	Estimate cost. Central	Estimated Cost. State	Total Estimated Cost (Rs. In lakhs)	Expenditure (central)	Expenditure (state)	Total Expenditure upto 31.3.2011	Physical Achievement (%) upto 31.3.2011	Division.
1	2	3	4	5	6	7	8	9	10	11	12	13	14
9	Const. of impounding Dam under Marapara.s.s.	-do-	-do-	1) Marapara 2) Sananggre 3) Rongbokgiri		23.22	-	23.22	1.74	-	1.74	65%	
10	Const. of impounding Dam under Mibon	-do-	-do-	1) Mibon Rongsepgre 2) Upp. Mibonpara	31.3.2010	- 23.34	- -	- 23.34	- 0.97	- -	- 0.97	70%	
11	Const. of impounding Dam under Nengkalgre.s.s.	-do-	-do-	1) Nengkalgre	31.3.2010	19.64	-	19.64	9.00	-	9.00	100%	
12	Const. of impounding Dam under Rakuapara.s.s.	-do-	-do-	1)Rakuapara 2)Kosakgittim 3)Nokma Apal	-	26.11	-	26.11	-	-	-	-	
13	Const. of impounding Dam under Somonpara.s.s.	-do-	-do-	1)Somonpara A 2) Somonpara B	31.2.2010	19.88	-	19.88	14.21	-	14.21	100%	
14	Const. of impounding Dam under Watregiri Nokmagittim.s.s.	-do-	-do-	1) Watregre Nokmagittim	31.3.2010	15.79	-	15.79	10.85	-	10.85	100%	
15	Recharge of bore well of Teporpara	-do-	-do-	1) Teporpara (Hajong)	31.3.2010	8.71	-	8.71	9.09	-	9.09	100%	
16	Recharge of bore well of Barengapara	-do-	-do-	1) Barengapara 2) Salbaripara	31.3.2010	5.42	-	5.42	5.17	-	5.17	100%	
17	Recharge of bore well of Purakhasia	-do-	-do-	1) Purakhasia 2) Jarongkona 3) Balihata 4) Dobakura	31.3.2010	6.62	-	6.62	6.31	-	6.31	100%	

Details of Schemes under Submission Programme under Sustainability

Annexure-IX

Sl. No.	Name of Scheme	Programme (Submission/Sustainability)	Type of Scheme	No. of Hads. Under the Scheme.	Date of Sanction	Estimate cost. Central	Estimated Cost. State	Total Estimated Cost (Rs. In lakhs)	Expenditure (central)	Expenditure (state)	Total Expenditure upto 31.3.2011	Physical Achievement (%) upto 31.3.2011	Division.
1	2	3	4	5	6	7	8	9	10	11	12	13	14
18	Recharge of bore well of Rongsangiri	-do-	-do-	5) Puran Bazar 6) Darong Adu 1) Rongsangiri Songma 2) Skagiri 3) Rongsang Abagiri 4) Golwanggiri	31.3.2010	8.36	-	8.36	8.68	-	8.68	100%	
Total						345.03			182.71				

Executive Engineer
PHE Division, Tura.