

ONGOING SCHEMES UNDER SUBMISSION PROGRAMME AS ON 1.4.08 IN MEGHALAYA

Financial figures are in Rs. Lakhs

Sl No	Name of Scheme	Type Scheme	No.of Habs.Un der the Scheme	Year of Sanction	Estimate Cost Central	Estimate Cost. State	Total Estimate d Cost (Rs. In lakhs)	Expendit ure (Central)	Expendit ure (State)	Total Expendit ure upto 31.3.08	Physical Achieve ment (%) upto 31.3.08	Division.	District
1	Jorabad Comb. W.S.S	Gravity	7	1999-00	124.88	41.63	166.51	119.19	25.61	144.80	98.00%	Nongpoh	Ri Bhoi
2	Quality Improvement of Greater Mawiong W.S.S.	Pumping	2	1998-99	110.00	36.67	146.66	88.99	36.67	125.65	100.00%	Investigation	East Khasi Hills
3	Quality Imp. of Mahendraganj WSS	DTW	3	2003-04	42.88	14.29	57.17	37.61	12.54	50.15	90.00%	Ampati	West Garo Hils
4	Quality Imp. of Ulubari WSS	DTW	2	2005-06	17.26	5.75	23.01	7.91	2.64	10.55	100.00%	Ampati	West Garo Hils
5	Quality Imp. of Chelipara Songma WSS	DTW	1	2005-07	15.84	5.28	21.12	6.08	2.03	8.11	100.00%	Ampati	West Garo Hils
6	Quality Imp. Of Kendrikona WSS	Gravity	1	2007-08	21.28	7.32	29.28	-	3.55	3.55	10.00%	Ampati	West Garo Hils
7	Quality Imp. Of Lokaichar WSS	DTW	3	2007-08	43.67	14.56	58.23	-	-	-	-	Ampati	West Garo Hils
8	Quality Imp. Of Chapahati-II WSS	Gravity	4	2007-08	22.20	7.40	29.59	-	-	-	-	Ampati	West Garo Hils
9	Quality Imp. Of Kukurma WSS	DTW	6	2007-08	130.20	43.40	173.60	-	-	-	-	Ampati	West Garo Hils
10	Quality Imp. Of Hatibelpara WSS	Gravity	2	2007-08	9.55	3.18	12.73	-	-	-	-	Ampati	West Garo Hils
11	Quality Imp. of Rongsaigiri w.s.s.	Gravity	25	2002-03	411.86	137.29	549.14	416.53	25.96	442.49	40.00%	Tura North	West Garo Hils
12	Quality Imp. of Tikrikilla zone-B	DTW	6	2002-03	13.46	4.49	17.94	11.38	4.48	15.86	85.00%	Tura North	West Garo Hils
13	Quality Improvement of Williampur Nidhanpur w.s.s.	DTW	3	2003-04	52.95	17.65	70.60	54.06	9.47	63.53	90.00%	Tura North	West Garo Hils
14	Quality imp.of Nongryngkew W.s.s.	Gravity	4	2002-03	46.99	15.67	62.66	48.29	7.63	55.92	85.00%	Nongstoin	West Khasi Hills
15	Quality Improvement of Kynsew W/S/S	Pumping	1	2002-03	20.46	6.82	27.28	26.30	8.94	35.24	100.00%	Mairang	West Khasi Hills
16	Quality Improvement of Manai W/S/S	Pumping	1	2002-03	34.52	11.51	46.02	28.07	7.07	35.14	90.00%	Mairang	West Khasi Hills
17	Quality Improvement of Mawlieh W/S/S	Pumping	5	2000-01	63.11	21.04	84.14	35.75	32.36	68.11	80.00%	Mairang	West Khasi Hills
18	Quality Improvement of Pyndeng-Dombah W/S/S	Gravity	2	2005-06	26.95	8.98	35.93	9.16	1.33	10.49	50.00%	Mairang	West Khasi Hills
19	Wahlakhaw W/S/S		1	2002-03	26.68	8.89	35.58	22.68	5.85	28.53	90.00%	Mairang	West Khasi Hills
	Total				1234.70	411.80	1647.18	912.00	186.12	1098.12			