

Sl.No	Name of Scheme	Type of Scheme	Name of Habitation under the scheme.	No. of habitation	Date of Sanction.	Estimate Cost.	Population benefited		Comm. exp up to 31-03-2005	Over all physical progress In %.	Balance fund reqd. for completion	Amount req. for 2005-06	Date of completion		Delay in yrs	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Mawtynrong W.s.s.	Gravity	Mawtynrong	1	Org.30/3/85 R/E.19/2/97	2.79 4.002	-	-	3.32	100%	-	-	-	-	7	Theft case.
2	Nonglang W.s.s.	Gravity	Nonglang	1	3/3/93	12.984	-	-	11.78	70%	-	-	-	-	10	Theft case.
3	Mawdonglang W.s.s	Gravity	Mawdonglang.	1	20/12/94	2.984	-	-	2.84	60%	-	-	-	-	8	Theft case
4	LumDispensary W.s.s.	DTW	Lum Dispensary	1	15/9/95	0.41	-	-	-	-	-	-	-	-	8	Villagers did not accept DTW hand pump.
5	Re.const Old-Nongstoin W.s.s.	Gravity	Old-Nongstoin	1	15/3/01	40.701	1783	2496	42.9	100%	-	-	31/3/05	-	-	-
6	Re.const of Nongpyndeng W.s.s.	Gravity	Nongpyndeng	1	16/3/01	69.26	2180	3052	72.76	100%	-	-	31/3/05	-	1	-
7	Aug.of Jaidoh. W.s.s.	Gravity	1).Jaidoh. 2).Mawthungk per	2	30/3/02	86.155	1747	2445	56.9	25%	37.38	37.38	31/3/06	-	-	-
8	Reonstruction of Nongrang W.s.s	Gravity	Nongrang	1	30/3/02	16.981	351	492	0.66	30%	16.32	16.32	31/03/06	-	-	-
9	Re.const Mawkyrdang W.s.s	Gravity	Mawkyrdang	1	30/3/02	28.864	598	837	31.51	100%	-	-	31/3/05	-	-	-
10	Revn. of Mawshut W.s.s.	Gravity	Mawshut	1	11/12/02	24.675	685	950	15.28	100%	9.39	9.39	31/3/06	-	-	-
11	Revm. of Umpdem. W.s.s.	Gravity	Umpdem.	1	21/2/03	2.886	-	-	2.19	100%	0.69	0.69	31/3/05	-	-	-
12	Mawphanlur W.s.s.	Gravity	Mawphanlur	1	20/2/03	8.835	260	364	9.24	100%	-	-	31/3/06	-	-	-
13	Mawlangniang W.s.s.	Gravity	Mawlangniang.	1	20/2/03	2.382	236	331	2.51	100%	-	-	31/3/05	-	-	-
14	Rangsapara.	Gravity	Rangsapara.	1	31/3/03	8.277	681	954	7.94	75%	0.33	0.33	31/3/06	-	-	-

	W.s.s.																
15	Revn.of Dongkiingding. W.s.s.	Gravity	Dongkiingding.	1	28/3/03	17.52	582	815	14.09	30%	3.43	3.43	31/3/06	-	-	-	-
16	Revn.of UmthiedBynther. W.s.s	Gravity	Umthied - Bynther.	1	28/3/03	19.39	740	1036	16.48	80%	2.91	2.91	31/3/05	-	1	-	-
17	Nonglait. W.s.s.	Gravity	Nonglait.	1	27/3/03	47.674	730	1022	36.48	25%	11.19	11.19	31/3/06	-	-	-	-
18	Reconst. of Mawkohmit W.s.s.	Gravity	Mawkohmit	1	3/3/04	27.552	525	725	9.49	20%	18.06	18.06	31/3/06	-	-	-	-
19	Reconst. of Maweit W.s.s	Gravity	1).Maweit 2).Nongdhar 3).Lamjew	1	31/3/04	46.368	1226	1446	-	20%	46.36	30.3	31/3/07	-	-	-	-
20	Nongkasen W.s.s	Gravity	1).Nongkasen 2). Markasa	2	31/3/04	18.527	861	1206	-	25%	18.62	15	31/3/06	-	-	-	-
21	Revn.of Thangmaw. W.s.s.	Gravity	Thangmaw	1	26/3/04	32.623	813	1138	13.89	30%	18.73	18.73	31/3/06	-	-	-	-
22	Mawlongbah Mawdet W.s.s.	Gravity	1).Mawlongbah 2).Mawdet	2	26/3/04	18.01	344	482	-	40%	18.01	18.01	31/3/06	-	-	-	-
23	Reconst. of Ladpnar W.s.s.	Gravity	Ladpnar	1	25/3/04	13.136	314	440	6.65	25%	6.49	6.49	31/3/06	-	-	-	-
24	Nongjyllich W.s.s.	Gravity	Nongjyllich	1	24/3/04	8.396	200	263	3.38	20%	5.02	5.02	31/3/06	-	-	-	-
25	Nongkdait Dirang W.s.s.	Gravity	1).Nongkdait 2).Dirang	2	24/3/04	15.231	319	447	-	25%	15.23	15.23	31/3/06	-	-	-	-
26	Aug. of Nongrimai W.s.s	Gravity	Nongrimai	1	23/3/04	21.585	820	1148	-	35%	21.58	21.58	31/3/06	-	-	-	-
27	Khylllemsangrin W.s.s.	Gravity	Khylllemsangrin	1	23/3/04	12.319	291	408	7.11	75%	5.21	5.21	31/3/06	-	-	-	-
28	Umthlu W.s.s.	Gravity	Umthlu	1	22/3/04	9.872	256	359	2.09	75%	7.78	7.78	31/3/06	-	-	-	-
29	Nongdiengkain W.s.s	Gravity	Nongdiengkain	1	22/3/04	6.789	164	230	0.03	40%	6.76	6.76	31/3/06	-	-	-	-
30	Aug. of Nongtnger W.s.s	Gravity	Nongtnger	1	15/3/04	7.045	-	-	4.28	80%	2.76	2.76	31/3/06	-	-	-	-
31	Reconst.of Jaud W.s.s.	Gravity	Jaud	1	15/3/04	16.174	435	609	4.15	30%	12.02	12.02	31/3/06	-	-	-	-
32	Reconst.of Mawiong Nongliput W.s.s.	Gravity	1).Mawiong 2).Nongliput	1	9/3/04	17.196	351	492	8.67	40%	8.53	8.53	31/3/06	-	-	-	-

33	Ladpnar-Thymmai W.s.s.	Gravity	Ladpnar-Thymmai	1	9/3/04	9.843	192	269	6.27	40%	3.57	3.57	31/3/06	-	-	-
34	Reconst. of Nongum W.s.s.	Gravity	Nongum	1	9/3/04	29.65	637	892	5.27	25%	24.38	20	31/3/07	-	-	-
35	Siangra W.s.s.	Gravity	Siangra	1	1/3/04	6.003	114	160	3.11	30%	2.89	2.89	31/3/06	-	-	-
36	Reconst. of Mawkhapjarain W.s.s.	Gravity	Mawkhapjarain	1	1/3/04	19.289	366	513	10.94	40%	8.35	8.35	31/3/06	-	-	-
37	Reconst. of Myriaw W.s.s.	Gravity	1).Myriaw 2).Ramsiej	2	1/3/04	46.331	1722	2411	31.34	30%	14.99	11	31/3/07	-	-	-
38	Reconst. of Patharkhnang w.s.s	Gravity	Patharkhnang	1	19/8/03	11.375	-	-	0.56	30%	10.82	10.82	31/3/06	-	-	-
39	Reconst. of Nongkhlaw W.s.s.	Gravity	Nongkhlaw	1	31/3/04	74.31	1400	1960	43.5	25%	30.81	22.8	31/3/07	-	-	-
40	Mawkhanpambah W.s.s.	STC	Mawkhanpambah	1	17/12/04	0.98	-	-	-	100%	0.98	0.98	31/3/05	-	-	-
41	Sohwanthiang	STC	Sohwanthiang	1	16/2/05	0.25	52	73	-	100%	0.25	0.25	31/3/05	-	-	-
42	Mawiawa wss	STC	Mawiawa	1	16/02/05	0.49	122	171	0.28	100%	0.21	0.21	31/3/05	-	-	-
43	Mawiawniang wss	STC	Mawiawniang	1	16/02/05	0.49	73	101	-	100%	0.49	0.49	31/3/05	-	-	-
44	Mawiong W.s.s.	STC	Mawiong.	1	16/02/05	0.25	60	84	-	100%	0.25	0.25	31/3/05	-	-	-
45	Umsaw Mawliehdein Comb. W.s.s.	Gravity.	1.Umsaw 2.Mawliehdein	2	24/3/05	28.94	532	745	-	-	28.94	20	31/3/07	-	-	-
46	Mawpensylleithyllah W.s.s.	Gravity	Mawpensylleithyllah	1	10/3/05	29.95	589	825	-	-	29.95	20.95	31/3/07	-	-	-
47	Approach road from PWD road to PHE compound Mairang	-	-	-	24/2/05	9.55	-	-	-	-	9.55	9.55	31/3/06	-	-	-
48	Re-constn. of Nongthymmai W.s.s.	Gravity	Nongthymmai	1	31/3/05	30.78	835	1169	-	-	30.78	25.5	31/3/07	-	-	-
49	Kynshi Bangla W.s.s.	Gravity	Kynshi Bangla	1	31/3/05	81.25	1361	1905	-	-	81.25	51	31/3/08	-	-	-
50	Re.constn. of Mawlyntriang W.s.s	Gtavity	Mawlyntriang	1	31/3/05	58.87	1068	1496	-	-	58.87	45.8	31/3/08	-	-	-
51	Aug.of Mawkadiang Nongkaniang W.s.s.	Gravity	1.Mawkadiang 2.Nongkaniang	2	31/3/05	157.1	878	1229	-	-	157.1	97	31/3/08	-	-	-

52	Re-constn.of Mawmarin W.s.s.	Gravity	Mawmarin	1	31/3/05	25.55	626	877	-	-	25.55	20.55	31/3/07	-	-	-
53	Re-constn.of Umkrem W.s.s.	Gravity	Umkrem	1	31/3/05	41.26	869	1315	-	-	41.26	31.26	31/3/07	-	-	-
54	Mynsainbah Comb. W.s.s.	Gravity	1).Mynsainbah 2).Sohkhlur 3).Sohlubaw 4).Sangjirsohphoh 5).Mynsain 6).Sainkhohswai 7).Nongsohlang 8).Mawmysiang 9).Nongwalra 10).Nongpathar 11).mynsainky nshi 12).Nongsakaw Nongju 13).Marpna  Lumdiengjri 14).Umsohpdu ng	14	10/01/97	136.133	4504	6306	114.55	75%	21.58	21.58	31/3/00			4 Due to land dispute with another village.
55	Kharthangmaw Umthlong W.s.s.	Pumping	1).Dewsaw 2).Umthlong 3).Kharthangmaw	3	31/03/02	70.640			75.47	100%	-	-	31/3/05	-	-	-
56	Aug. of Siejlieh W.s.s	Gravity	Siejlieh	1	21/03/01	30.964			32.77	100%	-	-	31/3/04	-	-	-
57	Reconstruction of Iew Maroid WSS				31/3/05	50.406					50.406					
58	Reconstruction of Mawbynter(umthied Bynter)WSS				31/3/05	30.52					30.52					