

Details Of Ongoing Schemes As On 01.04.2005									
Electrical Division, Mawphlang Programme : ARWSP									
Unit : Rs. In Lacs.									

Sl. No.	Name of Schemes	Type of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.03.2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Improvement of Laitlum WSS	Pumping	Laitlum	1	15.03.2004	49.52	974souls	1364souls	28.30	45%	21.22	21.22	31.03.06	-	-	-
2	Laitarted WSS	Pumping	Laitarted	3	15.03.2004	48.79	1261souls	1766souls	35.20	55%	13.59	13.59	31.03.06	-	-	-
		Lumlahsaw														
		Nongthliew Public														
		Health Centre														
3	Madan Lyngdoh Nongkynrih wss	Pumping	Madan Lyngdoh Nongkynrih	1	15.03.2004	60.02	1575souls	2205souls	57.01	75%	3.00	3.00	31.03.05	31.03.06	1	Delay in handing over the land by the local authority for construction of zonal reservoir
4	Mawpyllun wss	Pumping	Mawpyllun	1	15.03.2004	23.55	545souls	763 souls	15.80	75%	7.75	7.75	31.03.05	31.03.06	1	- do -
5	Swer Shilliangwah wss	Pumping	Swer Shilliangwah	1	15.03.2004	32.43	1140souls	1596souls	29.43	60%	3.00	3.00	31.03.05	31.03.06	1	- do -
6	Laitliewlong Tiehbah wss	Pumping	Laitliewlong	5	28.03.2005	145.05	1964souls	2750souls	-	0%	145.05	50.00	31.03.07	-	-	-
		Tiehbah														
		Mawkahiar														
		Wahrangba														
		Laitnongkseh														
7	Nongbsap wss	DTW Pumping	Nongbsap	1	28.03.2005	93.47	2091souls	2927souls	-	0%	93.47	30.00	31.03.07	-	-	-
8	Umkrih wss	Pumping	Dewsaw Mynshang	24	28.03.2005	519.33	13617souls	19310souls	-	0%	519.33	200.00	31.03.07	-	-	-
		Umlidoh														
		Kreit Nongshilliang														
		Nongshilliang Krang														
		Phansawrang														
		Mawlaiteng														
		Mawrihpih A														
		Mawrihpih B														

			Mawlumneng													
			Mawlumrum													
			Dewsaw													
			Lawmei													
			Kyntonmynnar													
			Mawlaingut													
			Mawmih													
			Nongsawing													
			Kreit													
			Nonglumkrang													
			Nongrumkrang													
			Jamynthlen													
			Nongrngi													
			Mawkharkrang													
			Marbaniangkrang													
Umylyndong																
9	Wahthirong wss	Pumping	Wahthirong	3	28.03.2005	38.48	735souls	1029souls	-	0%	38.48	10.00	31.03.07	-	-	-
			Mawblang 'A'													
			Mawblang 'B"													
10	Umsaw Mawjynrong wss	DTW Pumping	Umsaw	1	28.03.2005	31.36	500souls	700souls	-	0%	31.36	10.00	31.03.07	-	-	-
11	Greater Sohiong wss	DTW Pumping	Mawthwan	6	28.03.2005	181.97	851souls	1191souls	-	0%	181.97	40.00	31.03.07	-	-	-
			Nongkasen													
			Len Mawtap													
			Mawtap Pyllun													
			Nongbah Sohiong													
Surok Spar																
12	Rynli Mawprem wss	DTW Pumping	Rynli Mawprem	5	28.03.2005	133.51	1713souls	2398souls	-	0%	133.51	40.00	31.03.07	-	-	-
			Lummawtun													
			Mawpunneng neng													
			Rynli													
			Mawpun Neng													