

DETAILS OF ONGOING SCHEMES AS ON 1.4.2005

Sl.no	Name of scheme	Type of scheme	Name of habitation under the scheme	Nos.of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred	Overall physical progress in %	Balance fund required for	Amount required during 2005-06	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original envisage	Revised		
							8	9								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1.	ThadMuthlong wss	Pimping	Thadmuhthlong	1	7.5.99	28.899	2376	1326	31.452	100%	-	-	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund to be adjusted
2	Narwan wss	Pimping	Narwan	1	31.3.03	84.161	2742	3839	89.482	90%	-	-	31.3.05	31.3.06	1 yr	Estimate was not yet submitted by the MeSEB for power connection
3	Maitdein longkynshur wss	Gravity	1.Maitdein	2	31.3.03	19.124	1106	1548	16.592	100%	2.532	2.532	31.3.05	31.3.06	1 yr	Physically completed liabilities pending due to paucity of fund to be adjusted
	2.longkynshur															
4	Laskein comb.wss	Pumping	1.Laskein A	6	31.3.03	71.107	3548	4967	71.408	65%	-	-	31.3.05	31.3.07	2 yr	Payment yet to be made to MeSEB and RE under preparation
	2.Laskein B															
	3.Mookaiaw Nein															
	4.Mookaiaw longmynso															
	5.Mookaiaw sanlad															
	6.Mookaiaw Khloo longblai															
5	Sohphoh comb. Wss	Pumping	1.Sohphoh	3	31.3.03	40.454	1233	1726	46.255	75%	-	-	31.3.06	-	-	TEO to be adjusted
	2.Larnai															
	3.Thadmusem															
6	Sohkynphor wss	Gravity	Sohkymphor	1	31.3.03	79.231	2629	3690	48.53	40%	30.701	30.701	31.3.05	30.9.05	½ yr	Due to source dispute and the matter had been solved recently
7	Mynsngat wss	Pumping	1.Mynsngat	3	31.3.03	30.706	1749	2448	14.905	40%	15.801	15.801	31.3.06	-	-	-
	2.Moolyngkdein A															
	3.Moolyngkdein B															
8	Tongseng Nongkhlieh wss	Gravity	Tongseng Nongkhlieh	1	29.3.00	21.017	492	689	21.150	100%	-	-	31.3.05	30.6.05	¼ yr	Physically completed
9	Impr. And regeneration of the yield of the source of Nongtalang, Kudengrim and Pdengkarong	Gravity	1.Nongtalang	3	31.3.03	7.00	-	-	5.777	100%	1.223	1.223	31.3.05	31.3.06	1 yr	-do-
			2.Kudengrim													
			3.Pdengkarong													
10	Impr.and regeneration of the yield of the source of Pdenghakap and Amkoi wss	Gravity	1.Pdenghakap	2	31.3.03	4.67	-	-	4.246	100%	0.424	0.424	31.3.05	31.3.06	1 yr	-do-
			2.Amkoi													
11	Imple. Of sakhain wss	Gravity	Sakhain	1	30.3.04	14.696	575	805	9.459	100%	5.237	5.237	31.3.05	31.3.06	1 yr	-do-
12	Imple. Of Mookjat wss	Gravity	Mookjat	1	30.3.04	15.157	220	380	14.777	50%	-	-	31.3.05	31.3.06	½ yr	Due to late received of pipes
13	Imple.of Moorap wss	Gravity	Moorap	1	30.3.04	15.974	400	560	17.381	10%	-	-	31.3.05	31.3.06	½ yr	-do-
14	Imple.of Sutnga wss	Pumping	Sutnga	1	30.3.04	148.03	5800	8120	81.981	-	66.049	47.657	31.3.06	31.3.07	-	Source dispute