

Details of ongoing schemes as on 01-04-2005
Rural water supply (MNP)

Sl. no.	Name of schemes	Type of Schemes	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Commulative expenditure incurred up to 31-03-05	Overall physical progress (%)	Balance fund required for completion	Amount required during 2004-05	Date of completion		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	Umlaper WSS	Gravity	Umlaper	1	30-03-02	28.33	655	917	27.232	—	1.1	1.1	31-03-06	—	—	—
2	Umsaitsning Nongthymmai WSS	-do-	Umsaitsning Nongthymmai	1	28-01-03	22.54	1833	2566	17.509	—	5.031	5.031	-do-	—	—	—
3	Nongmahir WSS	-do-	Nongmahir	1	21-08-03	14.737	416	582	10.038	—	1.7	1.70	-do-	—	—	—
4	Madan Rtiong WSS	-do-	Madan Rtiong	1	27-02-03	9.265	105	147	7.803	—	1.47	1.47	-do-	—	—	—
5	Umsaw WSS	-do-	Umsaw	2	20-01-04	50.83	2004	2862	24.376	—	26.454	26.454	-do-	—	—	—
6	Umbang WSS	-do-	Umbang	1	31-03-04	7.835	187	319	6.948	—	0.9	0.90	-do-	—	—	—
7	Umsynrem WSS	-do-	Umsynrem	1	23-02-04	3.284	70	98	2.344	—	0.95	0.95	-do-	—	—	—
8	Nongsohbar WSS	-do-	Nongsohbar	1	13-03-04	2.363	46	64	2.08	—	0.3	0.30	-do-	—	—	—
9	Upper Bagan WSS	-do-	Upper Bagan	1	23-02-04	6.659	170	238	6.041	—	0.6	0.60	-do-	—	—	—
10	Raitong WSS	-do-	Raitong	1	27-01-04	23.149	1195	1673	4.024	—	19.125	19.125	-do-	—	—	—
11	Umjapung WSS	-do-	Umjapung	1	01-03-04	6.287	156	218	3.737	—	2.55	2.55	-do-	—	—	—
12	Nongkyndong Iapngar WSS	-do-	Nongkyndong Iapngar	1	01-03-04	6.317	192	269	5.569	—	0.75	0.75	-do-	—	—	—
13	Hatimara WSS	-do-	Hatimara	1	01-03-04	14.898	405	567	12.263	—	2.278	2.278	-do-	—	—	—
14	Mawkduk WSS	-do-	Mawkduk	1	09-03-04	7.746	152	213	6.634	—	1.11	1.11	-do-	—	—	—
15	Umden Arka WSS	-do-	Umden Arka	1		8.191	427	598	6.542	—	1.65	1.65	-do-	—	—	—
16	Mawlasnai WSS	-do-	Mawlasnai	1	16-03-04	18.779	937	1312	10.904	—	7.88	7.88	-do-	—	—	—
17	Umdoh Byrthih WSS	-do-	Umdoh Byrthih	1	15-03-04	10.066	291	407	5.131	—	4.94	4.94	-do-	—	—	—
18	Kraikajam WSS	-do-	Kraikajam	1	15-03-04	10.257	248	347	8.489	—	1.77	1.77	-do-	—	—	—
19	Laban Saro WSS	-do-	Laban Saro	1	22-03-04	16.50	387	542	9.685	—	6.82	6.82	-do-	—	—	—
20	Umbir Umniuh WSS	-do-	Umbir Umniuh	1	22-03-04	44.182	942	1319	18.108	—	26.07	26.07	-do-	—	—	—
21	Pahamdiengsier WSS	-do-	Pahamdiengsier	1	29-03-04	5.066	169	237	2.563	—	2.5	2.50	-do-	—	—	—
22	Sohkyrbam Domphlang WSS	-do-	Sohkyrbam Domphlang	1	23-03-04	13.083	329	461	9.147	—	3.94	3.94	-do-	—	—	—
23	Pahampdem WSS	-do-	Pahampdem	1	-do-	9.555	319	447	7.582	—	1.98	1.98	-do-	—	—	—

24	Pahammardaloi WSS	-do-	Pahammardalo i	1	-do-	17.312	568	795	12.8	–	5.23	5.23	-do-	–	–	–
25	Umkon WSS	-do-	Umkon	1	31-03-04	30.349	833	117	24.585	–	5.77	5.77	-do-	–	–	–
26	Bir WSS	-do-	Bir	1	23-03-04	9.161	152	213	5.48	–	3.68	3.68	-do-	–	–	–
27	Bangla Nongtraw WSS	-do-	Bangla Nongtraw	1	25-03-04	15.634	405	567	8.800	–	6.83	6.83	-do-	–	–	–
28	Nongdewsaw WSS	-do-	Nongdewsaw	1	31-03-04	6.03	107	160	3.84	–	2.19	2.19	-do-	–	–	–
29	Umtangling (Re-Const.) WSS	-do-	Umtangling	1	-do-	9.56	300	420	4.32	–	5.24	5.24	-do-	–	–	–
30	Mawdiangum WSS	-do-	Mawdiangum	1	-do-	11.96	236	330	9.82	–	1.64	1.64	-do-	–	–	–
31	Pahamumshru WSS	-do-	Pahamumshru	1	-do-	9.51	330	462	8.85	–	0.66	0.66	-do-	–	–	–
32	Byrwa Lawbyrwa WSS	-do-	Byrwa Lawbyrwa	1	26-03-04	33.361	1042	1459	8.70	–	24.66	24.66	-do-	–	–	–
33	Liarbang WSS	-do-	Liarbang	1	25-03-04	10.378	478	669	5.35	–	5.02	5.02	-do-	–	–	–
34	Korshar Umylyngkdait WSS	-do-	Korshar Umylyngkdait	2	23-03-04	20.709	775	108	14.32	–	6.41	6.41	-do-	–	–	–
35	Sohriman WSS	-do-	Sohriman	1	25-03-04	13.37	350	490	10.76	–	2.61	2.61	-do-	–	–	–
36	Nongthymmai Nongtarain DTW	DTW	Nongthymmai Nongtarain	1	23-02-04	2.385	70	98	0.66	–	1.725	1.725	-do-	–	–	–
37	Mawbsein STC	STC	Mawbsein	1	23-01-04	0.98	1427	1998	0.28	–	0.7	0.70	-do-	–	–	–
38	Mawlwai STC	-do-	Mawlwai	1	16-12-03	0.98	260	364	0.85	–	0.13	0.13	-do-	–	–	–
39	Umjarasi WSS	Gravity	Umjarasi	1	18-08-03	10.862	521	755	10.75	–	0.11	0.11	-do-	–	–	–
40	Lumsohphoh STC	STC	Lumsohphoh	1	18-02-05	0.98	134	188	–	–	0.98	0.98	-do-	–	–	Newly sanctioned
41	Mawshunam WSS	Gravity	Mawshunam	1	01-03-05	3.996	111	155	–	–	3.996	3.996	-do-	–	–	-do-
42	Lumshyiap STC	STC	Lumshyiap	1	07-03-05	1.286	347	486	–	–	1.286	1.286	-do-	–	–	-do-
43	Lumblei WSS	Gravity	Lumblei	1	05-03-05	5.26	196	274	–	–	5.26	5.26	-do-	–	–	-do-
44	Songeh Tyrkhang WSS	-do-	Songeh Tyrkhang	1	06-03-05	2.619	72	101	–	–	2.619	2.619	-do-	–	–	-do-
45	Pahamjri WSS	-do-	Pahamjri	1	21-03-05	10.008	320	448	–	–	10.008	10.008	-do-	–	–	-do-
46	Nongthymmai Mawkyrdep (Temporary) WSS	-do-	Nongthymmai Mawkyrdep	1	29-03-05	2.671	210	2814	–	–	2.671	2.671	-do-	–	–	-do-
47	Pilangkata WSS	-do-	Pilangkata	1	31-03-05	19.745	854	1196	–	–	19.745	19.745	-do-	–	–	-do-
48	Umjorha (Re-Const.) WSS	-do-	Umjorha	1	-do-	4.90	144	202	–	–	4.9	4.90	-do-	–	–	-do-
49	Sohkwai (Re-Const.) WSS	-do-	Sohkwai	1	-do-	19.57	1049	1469	–	–	19.57	19.57	-do-	–	–	-do-
50	Pahamriohlum (Re-Const.) WSS	-do-	Pahamriohlum	1	-do-	5.975	232	325	–	–	5.975	5.975	-do-	–	–	-do-

51	Kongripara (Re-Const.) WSS	-do-	Kongripara	1	-do-	9.277	319	447	–	–	9.277	9.277	-do-	–	–	-do-
52	Soniden (Aug) WSS	-do-	Soniden	1	30-03-05	8.621	248	347	–	–	8.621	8.621	-do-	–	–	-do-
53	Umtasor Mawdkar WSS	-do-	Umtasor Mawdkar	1	31-03-05	36.214	1600	2240	–	–	36.214	36.214	-do-	–	–	-do-
54	Mawlein Mawkhan (Re-Const) WSS	-do-	Mawlein Mawkhan	1	-do-	19.193	812	1137	–	–	19.193	19.193	-do-	–	–	-do-
55	S.O.S. Village Umiam WSS	-do-	S.O.S. Village Umiam	1	-do-	10.271	280	392	–	–	10.271	10.271	-do-	–	–	-do-
56	Nongdom Mawpliang WSS	-do-	Nongdom Mawpliang	1	-do-	9.616	399	559	–	–	9.616	9.616	-do-	–	–	-do-
57	Mawlong ‘B’ (Imp. & Extension) WSS	-do-	Mawlong ‘B’	1	-do-	11.096	838	1173	–	–	11.096	11.096	-do-	–	–	-do-
58	Mawphrew (Marangar) WSS	-do-	Mawphrew	1	-do-	15.786	615	861	–	–	15.786	15.786	-do-	–	–	-do-
59	Itsohpair WSS	-do-	Itsohpair	1	-do-	15.786	542	759	–	–	13.204	13.204	-do-	–	–	-do-