

Sl. No	Name of Schemes	Type of Scheme.	Name of Habitation under the schemes.	Nos. of habitation	Date of sanction	Estimate cost.			Cumulative expenditure incurred up to 31-3-2005			Physical achievement up to 31-3-2005.	Amount Required for Completion		Balance required for 2005-06		Date of Completion		Delay in year	Reason for delay.
						Central	State	Total Central + State.	Central	State	Total Central + State.		Central	State	Central	State	Originally envisage.	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Quality Imp.of Mawlieh W.s.s.	Pumping	1). Mawlieh 2). Laitdomain 3). Mawroh 4). Mawpyrdoi 5). Laitdombah	5	31/3/01	63.11	21.03	84.14	34.72	30.95	65.67	25%	28.39	-	25	-	31/3/04	-	1	Due to land dispute.
2	Nongbri. W.s.s	Pumping	1). Nongbri 2). Lyngdohmasi	2	31/3/01	42.17	14.06	56.23	4.93	17.46	59.4	100%	37.24	-	37.24	-	31/3/04	-	-	-
3	Manai W.s.s.	Pumping	1). Manai 2). Mawpun	2	25/10/02	34.52	11.5	46.02	21.97	9.35	31.32	30%	10	-	15	2	31/3/05	-	-	-
4	Quality imp.of Kynsew W.s.s.	Gravity	Kynsew	1	25/10/02	20.46	6.82	27.28	7.24	7.74	14.98	20%	13.22	-	10	-	31/3/05	-	-	-
5	Quality imp.of Shahllang W.s.s.	Gravity	Shahllang	1	25/10/02	26.67	8.89	35.56	26.37	5.09	31.46	60%	0.3	3.8	0.3	3.38	31/3/05	-	-	-
6	Quality imp.of Nongryngkew W.s.s.	Gravity	1). Nongryngkew-A. 2. Nongryngkew-B 3). Thaiem 4). Janapieh 5). Tynronglunar	5	25/10/02	46.99	15.67	62.66	44.63	5.19	49.82	25%	2.36	10.58	2.36	10.58	31/3/05	-	-	-
7	Quatity imp.of Langkyrteng W.s.s.	Gravity	Langkyrteng	1	31/3/03	9.75	3.25	12.99	4.98	2.84	7.82	75%	4.77	10.48	4.77	10.48	31/3/05	-	-	-
8	Quality imp.of Wah lakhaw. W.s.s	Pumping	Wah lakhaw	1	31/3/03	26.68	8.89	35.57	14.3	5.22	19.52	20%	12.38	3.67	12.38	3.67	31/3/06	-	-	-