

(A). A.R.P. DETAILS OF ON-GOING SCHEMES AS ON 1-04-2005

Sl. No	Name Of Scheme	Type Of Scheme	Name Of Habitation Under The Schemes	No. Of Habitation	Date Of Sanction	Estimated Cost	Population Benefited		Cumulative Expenditure Incurred Up to 31.3.2004.	Overall Physical Progress In %	Balance Fund Required For Completion	Amount Required During 2004-2005	Date Of Completion		Delay In Years	Reason For Delay
							Present	Ultimate					Original	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Balsrigittim	Gravity	1) Balsrigittim	1(one)	31.3.03	11.98	326	424	11.61	100%	0.37	0.37	31.3.05	30.9.05	1/2 year	Due to financial liability
2	Adokgiri	Gravity	1) Adokgiri	3(three)	30.3.04	41.15	334	434	44.30	90%	Nil	Nil	31.3.06	31.3.06	-	-
			2) Gorek				276	359								
			3) Sakware				265	345								
3	Bajengdoba	Gravity	1) Bekbekgiri	15(fifteen)	15.3.04	331.45	512	666	142.42	30%	189.03	189.03	31.3.06	31.3.06	-	-
			2) Chichotcheng				142	185								
			3) Bollongpang				235	306								
			4) Sonachiring				164	213								
			5) Bakenang Songma				186	242								
			6) Jamonggiri				350	455								
			7) Bakenang Nalsa				209	272								
			8) Jaropha				600	780								
			9) Konapara				187	243								
			10) Line - Ading				412	536								
			11) Upper Bajengdoba				700	910								
			12) Bajengdoba				1053	1362								
			13) Bajengdoba Songma				1255	1632								
			14) Bajengdoba Bazar				64	83								
			15) Omorpur				645	839								
4	Rongjalenggiri	RingWell	1) Rongjalenggiri	1(One)	16.12.04	0.47	130	169	Nil	100%	0.47	0.47	31.3.05	31.3.05	1/2 year	Due to financial liability
5	Rajasimla (Reserve)	Gravity	1) Rajasimla (Reserve)	1(one)	31.3.05	4.06	75	109	Nil	Nil	4.06	4.06	31.3.06	31.3.06	-	-