

**DETAILS OF ONGOING SCHEMES AS ON 1.4.2005  
ANNEXURE-II**

Sl. No.	Name of schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of Sanction	Estimated cost			Cummulative expenditure incurred upto 31.3.2005			Physical Achievement up to 31.3.2005	Amount Required for completion		Balance required during 2005-2006		Date of completion		Delay in years	Reason for delay.
						Central	State	Total= Central+ State	Central	State	Total= Central State (Rs. In lac)		Central	State	Central (Rs. In lac)	State (Rs. In lac)	Originally Envisage	Revised		
						7	8	9	10	11	12		13	14	15	16	17	18		
<b>Projects on sustain abiliation sources sanctioned under ARWPS with 75:25 sharing by Central &amp; State Govt.</b>																				
1	Imp. of Regeneration yield. Senthapara WSS	Gravity	1. Senthapara	1	31.3.04	1.966	0.655	2.622	0.196	NIL	0.196	100%	Nil	0.655	Nil	0.655	31.3.06	-	-	Physically
2	Imp. of Regeneration yield. Dombagiri WSS	Gravity	1. Dombagiri	1	31.3.04	2.081	0.693	2.775	2.43	NIL	2.43	100%	Nil	0.693	Nil	0.693	31.3.06	-	-	-do-
3	- Imp. of Regeneration yield. Naragiri, Songital WSS	Gravity	1. Naragiri	1	31.3.05	2.69	0.90	3.589	NIL	NIL	NIL	NIL	2.69	0.90	2.69	0.90	31.3.06	-	-	Newly
4	Imp. of Regeneration yield.Chongpotgiri WSS	Gravity	1. Chongpotgiri	1	31.3.05	2.47	0.82	3.290	NIL	NIL	NIL	NIL	2.47	0.82	2.47	0.82	31.3.06	-	-	-do-
5	Imp. of Regeneration yield. Goragiri Upper WSS	Gravity	1. Goragiri Upper	1	31.3.05	2.66	0.89	3.547	NIL	NIL	NIL	NIL	2.66	0.89	2.66	0.89	31.3.06	-	-	-do-