

**DETAILS OF ON GOING SCHEMES AS ON 1.04.2005 (SUBMISSION)**

**ANNEXURE - II**

Sl. No	Name of Schemes	Type of Schemes	Name of habitations under the Schemes	Nos of habitations	Date of Sanction	Estimated cost			Commulative expenditure incurred upto 31.3.2005			Physical Achievement upto 31.3.2005	Amount required for completion		Balance required during 2005-2006		Date of completion as dd.mm.yy		Delay in years	Reasons for delay
						Central	State	Total = central + state	Central	State	Total = central +		Central	state	Central	State	Originally	revised		
						7	8	9	10	11	12		13	14	15	16	17	18		
1	Lamyrsiang wss	Gravity	1.Lamyrsiang	1	15.9.99	18.6	6.2	24.8	14.44	-		100%	4.16	6.2	4.16	6.2	31.3.05	30.9.05	½ yrs	Though the scheme is fully completed and cannot be closed due to paucity of fund
2	Khliehtyrshi wss	Pumping	1.Khliehtyrshi 2.Mookyniang 3.Moopyllait Syiar 4.A.T.S.	4	11.10.99	32.25	11.64	43.89	31.92	11.7	43.62	100%	0.33	-	0.33	-	31.3.05	30.6.05	¼ yrs	-do-
3.	Sabah Muswang wss	DTW Pumping	1.Sabah Muswang 2.Mookaswan	2	25.10.02	31.13	10.39	41.52	15.28	-		15%	15.85	10.39	15.85	10.39	31.3.05	31.3.06	1 yr	Discharged of one bore drilled is in sufficient and another bore has to be drilled
4.	Mookyndeng wss	Pumping	1.Mookyndeng 2.Nongkynrih	2	31.3.03	24.5	8.17	32.67	27.24	-		70%	-2.74	8.17	-2.74	8.17	31.3.06	31.3.06	-	
	Total												17.6	24.76	17.6	24.76				