

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005

ANNEXURE - I

Sl No.	Name of schemes	Type of Scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cumulative expenditure incurred upto 31-12-2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Date of completion as dd.mm.yy		Delay in years	Reasons for delay
							Present	Ultimate					Original envisage	Revised		
							8	9					14	15		
A	<u>ARP</u>															
1	Cherrapunjee w.s.s.	Gravity	(i) Sderkariah (ii) khliehshnong (iii) Maraikaphon (iv) Pdengshnong (v) Raidkteng (vi) Nongrim (vii) Wah-U-Tim (viii) Mawmluh (ix) Pamsahmen (x) Nongsawlia (xi) Mawkisyiem (xii) Saitsohpen (xiii) Mawpunkyrtiang (xiv) Pynshadkhurai (xv) M.C.C.L. (xvi) M.S.E.B..	16	06/07/1999	413.238	14 3057 1273 674 25 767 132 777 334 192 896 1027 245 580 1039 86	20 4280 1782 944 35 1074 185 1088 468 269 1254 1438 343 812 1455 120	288.57	65%	124.56	5.00	31/3/2004	31.03.07	3	work not started due to cancellation of work. Work re-tendered and re-alloted now
2	Rymmai w.s.s.	Gravity	Rymmai.	1	15/3/2004	6.125	129	181	3.38	70%	2.745	2.74	31/3/2006			
3	Dewlieh w.s.s.	Gravity	Dewlieh	1	15/3/2004	7.324	86	120	6.12	100%	1.204	1.20	31/3/2006			
4	Mawbawein w.s.s.	Gravity	Mawbawein	1	15/3/2004	3.501	67	94	3.5	100%	0.001	0.00	31/3/2006			
5	Umsaw w.s.s.	R.W	Umsaw	1	15/3/2004	1.591	501	701	0.000	100%	1.591	1.59	31/3/2006			
6	Sohkhmie w.s.s.	Gravity	Sohkhmie	1	15/3/2004	11.934	250	350	8.58	85%	3.55	2.00	31/3/2006			
7	Thangkarta w.s.s.	Gravity	Thangkarta	1	15/3/2004	6.518	49	69	2.66	35%	3.858	2.00	31/3/2006			
8	Mawshamok w.s.s.	Gravity	Mawshamok	1	15/3/2004	8.265	157	220	5.22	65%	3.04	3.04	31/3/2006			
9	Nongsteng w.s.s.	Gravity	(i) Nongsteng (ii) Kingshympet (iii) Pamramdah	3	15/3/2004	24.301	267 46 52	374 64 73	16.9	75%	8	8.00	31/3/2006			
10	Umwai w.s.s.	Gravity	(i) Umwai (ii)Mawlong	2	15/3/2004	16.26	570 452	798 633	13.31	65%	2.95	2.95	31/3/2006			
Grand Total						499.057			348.24		151.499	28.261				