

Details Of Ongoing Schemes As On 1.4.2006																Annexure - I
Electrical Division, Mawphlang																
Programme : ARWSP																Unit : Rs. In Lacs.
Sl. No.	Name of Schemes	Type of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.3.2006	Overall physical progress in %	Balance fund required for completion	Amount required during 2006-2007	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Improvement of Laitlum WSS	Pumping	Laitlum	1	15.03.2004	49.52	974souls	1364souls	50.24	87%	4.23	4.23	31.03.06	31.12.06	½	Delay in handing over
2	Laitarted WSS	Pumping	Laitarted	3	15.03.2004	48.79	1261souls	1766souls	50.32	87%	3.35	3.35	31.03.06	31.12.06	½	- do -
			Lumlahsaw													
			Nongthliew Public													
			Health Centre													
3	Madan Lyngdoh Nongkynrih wss	Pumping	Madan Lyngdoh	1	15.03.2004	60.02	1575souls	2205souls	57.01	80%	3.01	3.01	31.03.05	31.12.06	1½	- do -
			Nongkynrih													
4	Swer Shilliangwah wss	Pumping	Swer Shilliangwah	1	15.03.2004	32.43	1140souls	1596souls	29.44	90%	3.00	3.00	31.03.05	31.12.06	1½	- do -
5	Laitliewlong Tiehbah wss	Pumping	Laitliewlong	5	28.03.2005	145.05	1964souls	2750souls	27.09	0%	117.96	50.00	31.03.07	-	-	-
			Tiehbah													
			Mawkahiar													
			Wahrangba													
			Laitnongkseh													
6	Nongbsap wss	DTW	Nongbsap Mission	2	28.03.2005	93.47	2091souls	2927souls	17.10	30%	76.37	30.00	31.03.07	-	-	-
		Pumping	Nongbsap Pyllun													
7	Umkrih wss	Pumping	Dewsaw Mynshang	24	28.03.2005	519.33	13617souls	19310souls	101.69	10%	417.64	150.00	31.03.07	-	-	-
			Umlidoh													
			Kreit Nongshilliang													
			Nongshilliang Krang													
			Phansawrang													
			Mawlaiteng													
			Mawrihipih A													
			Mawrihipih B													
			Mawlumneng													
			Mawlumrum													
			Lawmei													
			Kyntonmynnar													
			Mawlaingut													
			Mawmih													
			Nongsawing													
			Kreit													
			Nonglumkrang													
			Nongrumkrang													
			Jamynthlen													
			Nongrngi													
			Mawkharkrang													
			Marbaniangkrang													
			Umlyndeng													
8	Wahthirong wss	Pumping	Wahthirong	3	28.03.2005	38.48	735 souls	1029 souls	13.20	20%	25.28	10.00	31.03.07	-	-	-
			Mawblang 'A'													
			Mawblang 'B'													
9	Umsaw Mawjynrong wss	DTW	Umsaw Mawjynrong	1	28.03.2005	31.36	500 souls	700 souls	17.63	20%	13.73	13.73	31.03.07	-	-	-
		Pumping														
10	Greater Sohiong wss	DTW	Mawthwan	10	28.03.2005	181.97	851 souls	1191 souls	66.91	35%	115.06	40.00	31.03.07	-	-	-

[illegible]