

Details of Ongoing Schemes As on 1.4.2006

Under ARWSP

Annexure - I

(RS IN LAKHS)

ARP

SI No	Name of Schemes	Type of Schemes	Name of the habitation under the schemes	No of habitation	Date of Sanction	d Cost(Lakhs)	benefitted Present		tive expenditure	physical progress in %	fund required for	required during 2006-07	as dd mm yy		Delay in years	Reasons for delay
							Present	Ultimate					Original Envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Shilliangktieh Comb. Wss	Pumping	1.Shilliangktieh 2. Sarong 3. Desaw	3	31.3.06	19.67	300	420	0	0	19.67	19.67	31.3.08			
2	Mawlum WSS	Gravity	Mawlum	1	31.3.06	16.15	471	659	0	0	16.15	16.15	31.3.09			
						35.82			0		35.82	35.82				