

**Details of Ongoing Schemes As on 1.4.2006**  
**Under State Sector Rural Water Supply Program Including PMGY**

**Annexure - I**

**MNP**

(RS IN LAKHS)

SI No	Name of Schemes	Type of Schemes	Name of the habitation under the schemes	No of habitation	Date of Sanction	Estimated Cost(Lakhs)	Population		Commulative expenditure	Overall physical progress	Balance fund required	Amount required during	Date of Completion		Delay in years	Reasons for delay
							Present	Ultimate					Original Envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Saitkhlieh- Traw Wss	Pumping	1.Saitkhlieh (2) Traw	2	21.8.03	12.62	268	376	11.88	91%	0.74	0.74	31.3.05	31.03.07	1 1/2	Due to drawal of powe line by MeSEB and late sanction of R/Estimate i.e 31.306
2	Lyngkhoi WSS	Gavity	Lyngkhoi	1	31.3.05	15.88	324	454	11.17	60%	4.71	4.71	31.3.08	-	-	
						28.5			23.05		5.45	5.45				