

Details of ongoing schemes as on 1-04-2006

ARP

[illegible]

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred upto 31/03/2006	Overall physical progress (%)	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
17	Byrnihat Comb WSS	-do-	7. Nongkylla Mikir	7	31-2-05	381.487	1842	2579	118.763	20%	262.724	100	31.3.08	–	–	–
18	Mawlong WSS	-do-	Mawlong	1	3/31/2005	14.208	242	339	15.522	100%	–	–	31.3.06	–	–	–
19	Mawthei WSS	STC	Mawthei	1	3/31/2005	3.975	417	584	1.032	30%	2.943	2.943	31.3.07	–	–	–
20	Umdiker WSS	Gravity	Umdiker	1	3/31/2005	11.832	328	459	10.945	85%	0.887	0.888	-do-	–	–	–
21	Kyrdeng WSS	-do-	Kyrdeng	1	3/31/2005	2.701	234	322	2.382	80%	0.319	0.319	-do-	–	–	–
22	Lumroman WSS	-do-	Lumroman	1	3/31/2005	12.514	150	210	12.489	100%	–	–	31.3.06	–	–	–
23	Mawbsein Comb WSS	-do-	1. Mawbsein 2. Mawnohsynrum 3. Nongpyrdet 4. Mawblang 5. Lumlaphing 6. Wahlarnei	6	3/31/2005	110.303	2059	2883	65.875	50%	44.428	44.428	31.3.07	–	–	–
24	Nongkdait WSS	DTW	Nongkdait	1	3/31/2005	2.507	91	127	0.605	40%	1.9020	1.902	-do-	–	–	–
25	Umkaduh (imp & regen or yield of source) WSS	Gravity	Umkaduh	1	3/31/2005	8.24	653	889	6.492	90%	1.7480	1.748	-do-	–	–	–
26	Umshaken (imp & regen or yield of source) WSS	-do-	Umshaken	1	3/31/2005	7.855	745	1043	7.536	95%	-	–	31.3.06	–	–	–
27	Umtangling (imp & regen or yield of source) WSS	-do-	Umtangling	1	3/31/2005	7.941	2.83	396	7.636	90%	0.3050	0.305	31.3.07	–	–	–
28	Umden Umroi (imp & regen or yield of source) WSS	-do-	Umden Umroi	1	3/31/2005	7.895	540	756	7.47	90%	0.4250	0.425	-do-	–	–	–
29	Jatalong WSS	Ring well / Dug Well	Jatalong	1	3/31/2005	0.802	126	176	0	0%	0.8020	0.802	-do-	–	–	–
30	Umsohphrew WSS	Gravity	Umsohphrew	1	3/28/2006	12.162	188	263	0	0%	12.1620	12.16	31.3.07	–	–	–
31	Pahamkroh WSS	-do-	Pahamkroh	1	3/28/2006	22.527	350	490	0	0%	22.5270	22.56	-do-	–	–	–
32	Gambalgiro – B WSS	-do-	Gambalgiro – B	1	3/28/2006	16.43	280	392	0	0%	16.4300	16.43	-do-	–	–	–
33	Umshingktaid Ring Well & Dug Well	Ring / Dug Well	Umshingktaid	1	3/28/2006	1.275	223	312	0	0%	1.2750	1.28	-do-	–	–	–
34	Umthangiong WSS	Gravity	Umthangiong	1	3/28/2006	50.0	760	1064	0	0%	50.0000	44.14	31.3.08	–	–	–
35	Amphargiro WSS	-do-	Amphargiro	1	3/28/2006	13.957	214	300	0	0%	13.9570	13.96	31.3.07	–	–	–
36	Nongkylla Khasi WSS	-do-	Nongkylla Khasi	1	3/28/2006	21.237	360	504	0	0%	21.2370	21.24	-do-	–	–	–
37	Tasku Rim WSS	-do-	Tasku Rim	1	3/28/2006	20.357	309	433	0	0%	20.3570	20.36	-do-	–	–	–
38	Umran Niangbyrnai WSS	-do-	Umran Niangbyrnai	1	3/28/2006	28.55	448	627	0	0%	28.55	28.55	-do-	–	–	–
39	Mynnar Jirang WSS	-do-	Mynnar Jirang	1	3/28/2006	30.665	520	728	0	0%	30.665	30.67	-do-	–	–	–

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred 31/03/2006	Overall physical progress (%)	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
40	Sabuda Ring Well & Dug Well	Ring / Dug Well	Sabuda	1	3/28/2006	2.077	319	447	0	0%	2.077	2.08	-do-	–	–	–
41	Umthieh Ring Well & Dug Well	-do-	Umthieh	1	3/28/2006	4.095	721	1009	0	0%	4.095	4.1	-do-	–	–	–
42	Madan Umwang Ring Well & Dug Well	-do-	Madan Umwang	1	3/28/2006	2.077	325	455	0	0%	2.077	2.08	-do-	–	–	–
43	Khlieh Umwang Ring Well & Dug Well	-do-	Khlieh Umwang	1	3/28/2006	1.512	235	329	0	0%	1.512	1.51	-do-	–	–	–
44	Umdohkha Them WSS	Gravity	Umdohkha Them	1	3/28/2006	43.636	667	934	0	0%	43.636	30.28	31.3.08	–	–	–
45	Kalapangti WSS	-do-	Kalapangti	1	3/28/2006	17.812	271	379	0	0%	17.812	17.81	31.3.07	–	–	–
46	Pamlaban WSS	-do-	Pamlaban	1	3/28/2006	15.47	258	361	0	0%	15.47	15.49	-do-	–	–	–
47	Shakhoikuna WSS	-do-	Shakhoikuna	1	3/28/2006	22.257	353	494	0	0%	22.257	22.26	-do-	–	–	–
48	Mawkapiah WSS	-do-	Mawkapiah	1	3/28/2006	41.97	643	900	0	0%	41.97	34.48	31.3.08	–	–	–
49	Umrit (Niangdok) WSS	-do-	Umrit (Niangdok)	1	3/28/2006	14.333	218	305	0	0%	14.333	14.33	31.3.07	–	–	–
50	Umksih WSS	-do-	Umksih	1	3/28/2006	26.878	408	575	0	0%	26.878	26.87	-do-	–	–	–
51	Umsarang WSS	-do-	Umsarang	1	3/28/2006	23.558	360	504	0	0%	23.558	23.56	-do-	–	–	–
52	Mawshulkwah WSS	-do-	Mawshulkwah	1	3/28/2006	4.416	67	94	0	0%	4.416	4.42	-do-	–	–	–
53	New Amkrem WSS	-do-	New Amkrem	1	3/28/2006	26.312	420	588	0	0%	26.312	26.31	-do-	–	–	–
54	Nongjiiri WSS	-do-	Nongjiiri	1	3/28/2006	63.078	1223	1712	0	0%	63.078	54.07	31.3.08	–	–	–
55	Umshakait Kharpatty WSS	-do-	Umshakait Kharpatty	1	3/24/2006	23.058	336	528	0	0%	23.058	23.06	31.3.07	–	–	–
56	Pynthor Umden WSS	-do-	Pynthor Umden	1	3/30/2006	9.517	151	211	0	0%	9.517	9.52	-do-	–	–	–
57	Umran Kshad Wahkret WSS	-do-	Umran Kshad Wahkret	1	3/30/2006	15.275	245	343	0	0%	15.275	15.28	-do-	–	–	–
58	Chota Killing WSS	-do-	Chota Killing	1	3/30/2006	14.47	272	381	0	0%	14.47	14.47	-do-	–	–	–
59	Umdohkha Neng WSS	-do-	Umdohkha Neng	1	3/30/2006	4.864	211	340	0	0%	4.864	35.16	31.3.08	–	–	–
60	Mawpdeng Nongbri WSS	-do-	Mawpdeng Nongbri	1	3/30/2006	2.383	134	188	0	0%	2.383	2.38	31.3.07	–	–	–
61	Kseh (Nonglum) WSS	-do-	1. Kseh (Nonglum) 2. Umsynrang	2	3/30/2006	10.74	174	244	0	0%	10.74	10.74	-do-	–	–	–
62	Kynriang Umtum WSS	-do-	Kynriang Umtum	1	3/30/2006	9.224	157	220	0	0%	9.224	9.22	-do-	–	–	–
63	Umsong Umngi WSS	-do-	Umsong Umngi	1	3/30/2006	13.908	213	298	0	0%	13.908	13.91	-do-	–	–	–

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative expenditure incurred 31/03/2006	Overall physical progress (%)	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Originally coverage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
86	15 th Mile G.S. Road Comb. WSS	-do-	2. 14 th Mile G.S. Road 3. Shilliang Wah 4. 15 th Mile Garo	4	3/31/2006	55.112	888	1243	0	0%	55.112	45.26	31.3.08	—	—	—
87	Byrwa 5 Nos. DTW	DTW	Byrwa 5 Nos.	1	3/31/2006	1.62	205	287	0	0%	1.62	1.62	31.3.07	—	—	—
88	Umsun WSS	Gravity	Umsun	1	3/31/2006	18.077	280	392	0	0%	18.077	18.08	-do-	—	—	—
89	Pahamryngkang Umsohpathaw WSS	-do-	1. Pahamryngkang 2. Umsohpathaw	2	3/31/2006	20.257	305	427	0	0%	20.257	20.26	-do-	—	—	—
90	Balakhawa WSS	-do-	Balakhawa	1	3/31/2006	24.482	372	521	0	0%	24.482	24.48	-do-	—	—	—
91	Margang Dendral WSS	-do-	Margang Dendral	1	3/31/2006	12.313	187	262	0	0%	12.313	12.31	-do-	—	—	—
92	Sohkpu WSS	-do-	Sohkpu	1	3/31/2006	9.868	150	210	0	0%	9.868	9.87	-do-	—	—	—
93	Nongladew Rim WSS	-do-	Nongladew Rim	1	3/31/2006	17	258	361	0	0%	17	17	-do-	—	—	—
94	Umden Ang WSS	-do-	Umden Ang	1	3/31/2006	13.738	216	302	0	0%	13.738	13.74	-do-	—	—	—
95	Khuswai Comb WSS	-do-	1. Khuswai 2. Rongthelu	2	3/31/2006	26.24	475	665	0	0%	26.24	26.24	-do-	—	—	—
96	Injal Rim WSS	-do-	Injal Rim	1	3/31/2006	16.032	81	113	0	0%	16.032	16.03	-do-	—	—	—
97	Nongknarai (Nongthymmai Jirang) WSS	-do-	Nongknarai (Nongthymmai Jirang)	1	3/28/2006	17.784	308	431	0	0%	17.784	17.78	-do-	—	—	—
						2345.64			608.183		1740.80	1489.31				

Executive Engineer (PHE)
R.W.S. Division, Nongpoh

Annexure – I

