

DETAILS OF ONGOING SCHEMES AS ON 01-04-2006

A R P

Rs. in lakhs

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Upper Rongmithu W.S.S	-do-	1.Upper Rongmithu	1 No.	PHE/5.7/2000/9 Dt. 13.02.01	3.48	95	123	4.32	100%	0	0	31-03-04	31-03-07	2	Financial Liabilities
2	Upper Sokadam Banggnagiri W.S.S	-do-	1. Upper Sokadam Banggnagiri	1 No.	PHE/254/01/VOL.II/4 Dt. 30.03.02	8.75	199	295	9.95	100%	0	0	31-03-05	-do-	1	-do-
3	Adanggittim W.S.S	-do-	1. Adanggittim	3 Nos.	PHE/254/01/VIL.II/ 50 Dt. 30.03.02	25.79	187	206	28.345	100%	0	0	31-03-05	-do-	1	-do-
			2. Rongsak				383	498								
			3. Kolangiri				38	42								
4	Sranggittim W.S.S	-do-	1. Srangitim	5 Nos.	PHE/254/01/Vol.II/39 Dt. 30.03.02	31.54	89	116	34.34	100%	0	0	31-03-05	-do-	1	-do-
			2. Retengitim				160	208								
			3. Maragitim				97	126								
			4. Rongmatgre				301	391								
			5. Asimgiri				91	118								
5	Rongrim Awe W.S.S	-do-	1. Rongrim Awe	4Nos.	PHE/254/01/Vol.II/43 Dt. 30.03.02	18.13	58	75	13.63	90%	4.5	4.5	31-03-05	-do-	1	Delayed by contractor
			2. Apalgitim				81	105								
			3. Narenggre				91	118								
			4. Rongregre				180	234								
6	Rimding Bolsalgittim W.S.S	-do-	1. Rimding Bolsalgittim	1 No.	PHE/254/01/Vol.II/41	33.44	264	480	34.947	100%	0	0	31-03-05	-do-	1	-do-

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
					Dt. 30.03.02											
7	Matchu Jagetgiri W.S.S	Gravity	1. Matchu Jagetgiri	1 No.	PHE/395/02/24	2.59	59	86	2.84	100%	0	0	-do-	-do-	-	-
					Dt. 31.03.03											
8	Jakop Ading W.S.S	-do-	1. Jakop Ading	3 Nos.	PHE/395/02/26	20.24	107	148	24.35	100%	0	0	-do-	-do-	-	
			2. Rongrekgiri		Dt. 31.03.03		243	316								
			3. Jakopgiri				141	183								-
9	Chiading W.S.S	-do-	1. Chiading	1 No.	PHE/395/02/27	8.01	191	248	9.35	100%	0	0	-do-	-do-	-	
					Dt. 31.03.03											-
10	Jonggnagiri Songgital W.S.S	-do-	1. Jonggnagiri Songgital	2 Nos.	PHE/395/02/28	16.95	83	108	17.69	100%	0	0	-do-	-do-	-	
			2. Jonggnagiri		Dt. 31.03.03		308	400								-
11	Matekpugittim W.S.S	-do-	1. Matekpugittim	2 Nos.	PHE/395/02/29	9.06	78	87	9.97	100%	0	0	-do-	-do-	-	
			2. Meronggrangiri		Dt. 31.03.03		18	153								-
12	Megagre Combined W.S.S	-do-	1. Megagre Songitcham	9 Nos.	PHE/395/02/32	50.2	199	259	54.59	85%	0	0	-do-	-do-	-	
			2. Megagre Songital		Dt. 31.03.03		122	159								
			3. Megagre - B				171	222								
			4. Rongakgre				129	168								
			5. Rongak Apal				85	110								
			6. Kalak Songitcham				59	77								
			7. Kalak Songital - B				50	65								
			8. Kalak Dorek - B				48	62								
			9. Kalak Dorek				88	114								-
13	Rongribo Watregiri W.S.S	-do-	1. Rongribo Watregiri	1 No.	PHE/395/02/34	9.42	257	373	11.133	100%	0	0	-do-	-do-	-	-
					Dt. 31.03.03											

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
14	Songsak Waghipgre W.S.S	-do-	1. Songsak Wagopgre	1 No.	PHE/395/02/36 Dt. 31.03.03	9.62	292	379	10.3	100%	0	0	-do-	-do-	-	-
15	Dobu Rinding W.S.S	-do-	1. Dobu Rinding	1 No.	PHE/395/02/23 Dt. 31.03.03	19.67	510	750	22.47	100%	0	0	-do-	-do-	-	-
16	Rimrang Jarek W.S.S	Gravity	1. Rimrang Jarek	1 No.	PHE/395/02/31 Dt. 31.03.03	5.4	114	148	5.15	95%	0.25	0.25	-do-	-do-	-	-
17	Samanda Prapgre W.S.S	-do-	1. Samanda Prapgre	1 No.	PHE/408/03/28 Dt. 30.03.04	8.41	242	315	8.57	100%	0	0	31-03-07		-	-
18	Napak Tangkamagittim. W.S.S	-do-	1. Napak Tangkamagittim	1 No.	PHE/408/03/34 Dt. 30.03.04	8.95	363	472	5.82	65%	3.13	3.13	-do-		-	-
19	Samanda Wagetgiri W.S.S	-do-	1. Samanda Wagetgiri	1 No.	PHE/408/03/31 Dt. 30.03.04	9.16	241	313	8.34	95%	0.82	0.82	-do-		-	-
20	Snal Bollong W.S.S	-do-	1. Snal Bollong	1 No.	PHE/408/03/30 Dt. 30.03.04	12.92	600	780	14.17	100%	0	0	-do-		-	-
21	Darang Akepgittim	STC	Darang Akepgittim	2nps	PHE.258/03/24	0.96			0.83	100%	0.13	0.13	do			
	& Darandchiga STC		& Darandchiga STC		dt. 22-12-05											
22	Darang Dajugittim	-do-	Darang Dajugittim	1np		0.96			0.61	100%	0.35	0.35	do			
23	Darang Dura STC	-do-	Darang Dura STC	1no		0.86			0.6	100%	0.16	0.16	do			
24	Tabil Boneggiri - B	Gravity	Tabil Boneggiri - B	1no	PHE.364/2005/118, dt. 30 -3 - 06	12.892	239	310	0	0	12.892	9.00	31-3-09			

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
25	Dorengkigre	-do-	1.Dorengkigre	2nos	PHE 364/2005/108, dt. 30 -3 - 06	22.165	375	488								
			2.Walmagittim						0	0	22.17	20.00	31-3-09			
26	Rapdikgre Songgital	-do-	1.Rapdikgre Songgital	2nos	PHE 364/2005/107, dt. 30 -3 - 06	24.271	467	607								
			2.Rapdikgre						0	0	24.27	22.00	31-3-09			
27	Chekwebinra	-do-	1.Chekwebinra	2nos	PHE 364/2005/112, dt. 30 -3 - 06	23.2	604	785								
			2.Rongbing Apot						0	0	23.20	20.00	31-3-09			
28	Dimbil Apal	-do-	1.Dimbil Apal	4nos	PHE 364/2005/ 109, dt. 30 -3 - 06	44.59	862	1121	0	0	44.59	35.00	31-3-09			
			2.Dimbil Bonegiri													
			3.Bone Chijonggre													
			Songgital													
			4.Chisogre Songgital										31-3-09			
29	Rongsak Green Hill	-do-	1.Rongsak Green Hill	2nos	PHE 364/2005/101 , dt. 30 -3 - 06	11.328	377	490	0	0	11.33	10.0	31-3-09			
			2.Rongsak bazar													
30	Bolkinggre	-do-	1.Bolkinggre	8nos	PHE 364/2005/124 , dt. 30 -3 - 06	116.365	2121	2757	0	0	116.4	80.00	31-3-09			
			2.Nengmandalgre													
			3.Chachatgre													
			4.Chacvhatkarubra													
			5.Chachat Jangkigre													
			6.Rongreggre													
			7.Cheranggre													
			8.Asiragre													
31	Wakchikonggittim	-do-	Wakchikonggittim	1no.	PHE 364/2005/123 , dt. 30 -3 - 06	10.213	226	294	0	0	10.21	10.21	31-3-09			

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3.2006	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2006-07	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
32	Mite Songgital	-do-	Mite Songgital	1no.	PHE 364/2005/114, dt. 30 -3 - 06	3.784	77	100	0	0	3.784	3.784	31-3-09			
33	Nagumaram	-do-	Nagumaram	1no.	PHE 364/2005/100, dt. 30 -3 - 06	14.091	321	418	0	0	14.09	12.00	31-3-09			
34	Simagre	-do-	Simagre	1no.	PHE 364/2005/115, dt. 30 -3 - 06	6.641	127	166	0	0	6.641	6.641	31-3-09			
35	Terecegittim	-do-	Terecegittim	1no	PHE 364/2005/121, dt. 30 -3 - 06	9.864	241	313	0	0	9.864	8.00	31-3-09			
36	Rakuma	-do-	Rakuma	1no	PHE 364/2005/122, dt. 30 -3 - 06	11.902	265	345	0	0	11.9	10.00	31-3-09			
						625.816			332.315		320.681	255.975				

Executive Engineer, (PHE)
RWS: Division,Simsanggiri,
Williamnagar.